

id - PT 1003154

- 10A PR PK 6238E62

I → 706242
II → 1703256

1000325 21-169
28.10.21

616901

Bahadurpura Tola to Narayanpur

SC

SL

Schedule XLV Form No. 134.

E.E. R.W.D. (W)

DIVISION
GAYAT

A.E. R.W.D. (W)

SUB-DIVISION
TANKUPPA

Measurement Book

Chandam Kumar

2948

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of WORK - Construction of
Road from Palsi to
Tola to Naryanpur
under MCHS (SC)

Name of Agency - Chandan Kumar,
At-vill - Pargariya, P.S.
Mufassil, Distt - Gaya.

Agreement No. - 65/MCHS/SC/SAN/2020-21

Date of Commencement - 16.09.20

Date of completion - 15.06.21

Date of measurement - 28.11.20

(1) E/W in excavation of

found. of Structure - -

(1000 mm ϕ H.D.C - 02 Nos)

H.W. - $2 \times 2 \times 6.30 \text{ m} \times 1.40 \text{ m} \times 1.50 \text{ m} = 52.92 \text{ m}^3$

Pipe portion - $2 \times 1 \times 5.90 \text{ m} \times 1.50 \text{ m} \times 0.30 \text{ m} = 5.31 \text{ m}^3$

58.23 m^3

(2) P/V P.C.C. M15 in open

found. - - ok

(Leveling course)

4th & Final Bill

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Road					
From Bahsapipta Tola					
to Narayanpur under					
MMGSY (SC)					
Name of Agency - Chandan Kumar,					
At - vill - Pasoniya, P.C -					
Mutassil, Distt - Gaya.					
Agreement No. - 65/MMGSY/SC/SBD/					
2020-21					
Date of commencement - 16.09.20					
Date of completion - 15.06.21					
Date of measurement -					

Date of Entry - 17.11.21					
Abstract of Cost					
(1) E/W in excavation of					
found. - - etc					
Qty vide TMB					
Page No. (25) - 155.66 m ³					
@ ₹ 305.42/m ³ - ₹ 47542.00					
(2) Plv P.C.C. M15 in found.					
- - - etc					
Qty vide TMB					
Page No. (25) - 16.87 m ³					
@ ₹ 4155.80/m ³ - ₹ 70108.00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(³¹ / ₂₃) P/V Laying of hot applied thermoplastic compound — — etc (on B.T. Surface)					
Qty vide MB No. 3077					
Page No (4) - 161.00 m ²					
@ ₹ 735.89/m ² —					₹ 118478.00
(³² / ₂₄) P/V Laying of hot applied thermoplastic compound. — etc (on C.C. Surface)					
Qty vide MB No. 3077					
Page No. (5) - 26.80 m ²					
@ ₹ 370.17/m ² —					₹ 99321.00

					₹ 5237947.00
Add 12% G.S.T. —					₹ 628554.00
Add 1% L.C.B. —					₹ 52379.00
					₹ 5918880.00
Less 16.65% below —					₹ 985494.00
					₹ 4933386.00
Less previous payment —					₹ 3409823.00
					₹ 1523563.00
Add Seigniorage —					₹ 95942.00
Confirmed that this work has been completed as per Bill of Materials					₹ 1619505.00

Phamk
17.11.21
J.E

20.11.21
A.E

Material Statement for up to date

measurement —

① Stone-aggregate —

40 mm - 71.55 m³ @ 496.15/m³ — ₹ 35500.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10mm - 33.08 m ³ @ 668.80/m ³ - ₹ 2060.12					
(i) Coarse Sand -					
87.43 m ³ @ 175.80/m ³ - ₹ 21843.12					
(ii) Fine Sand -					
67.80 m ³ @ 141.85/m ³ - ₹ 9617.00					
(iv) G.S.B. material -					
53-9.5mm - 456.96 m ³ @ 620.62/m ³ - ₹ 283599.12					
9.5-2.36mm - 182.78 m ³ @ 514.58/m ³ - ₹ 94055.12					
Stone dust - 274.18 m ³ @ 97.14/m ³ - ₹ 26634.12					
(v) Stone-metal 43					
325.30 m ³ @ 511.54/m ³ - ₹ 166404.12					
(vi) Stone-screening -					
64.52 m ³ @ 397.73/m ³ - ₹ 25662.00					
(vii) Stone-chips (C.C.P.)					
73.66 m ³ @ 581.99/m ³ - ₹ 42869.12					
(viii) Stone-chips (MSS)					
82.96 m ³ @ 523.37/m ³ - ₹ 43419.12					
(ix) Bitumen Emulsion (SSU) - 2.612 MT					
(x) R.S. - 0.845 MT					
(xi) S-90 - 5.371 MT					
(xii) Waste Plastic - 0.467 MT					
(xiii) E/W - 4795.20 m ³ @ 34.81/m ³ - ₹ 166921.12					
				₹	959420.12
Seigniorage 10% -					95942.00
<u>Total</u>					