

1st am A/C BML

2 Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W- const. of road from Leik Tola to saman Bhagat mairi					
Agency - M/c Ranjan const.					
Agg. NO - 11/20-21					
Agg. Amount - 8264.294.00 (const + maint)					
A A Amount - (Letter NO - 1239/7-11-19) (const + maint) - 76.87 lac					
T.S. Amount - 84.10 lac (const + maint)					
Date of Commencement - 30.4.2020					
Date of Comp - 29.04.2021					
Date of Entry - 21.8.2020					
1) Const. of reference & working Bench mark do all					
Qty = 1.195 Km					
2) Const. of reference pillar do all					
Qty = 1.195 Km					
2) P/vc lining m m GSP Board do all					
Qty = 2 Nos					

update Material statement	
E/w	2371.78m ³
Stone metal	800.22m ³
Stone chips	337.19m ³
Coarse sand	297.86m ³
Bricks	10680 M ²
Watermen (S-90)	5504 kg
Emulsion (SS-1)	2462 kg
Emulsion (AS-1)	796.64 kg
Stone Screening	75.75m ³
Cement	2014 Bag.
Local sand	8.59m ³

10/11/2020