

BARALLI PHC TO SANGHUA GHAT.

Schedule XLY-Form No. 134

BAISI (PURNER) DIVISION

DAGGRWA, BAISI SUB-DIVISION

MEASUREMENT BOOK

1426

— SADAIA CONSTRUCTION —

1st on Ac

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Baraiali PHC to Sanghaia Ghat under RMRSY. (SC) in Block - Dargaua.					
Agency:- Salliya Construction					
At - Biswarpur, Natwelly Tola, P.O. + P.S. Dargaua.					
Dist - Patna Bihar.					
D.O.A - 24.03.21					
Ag. No - 12/3BD/20-21					
Time of Completion - 23.12.2021					
Quoted Rate — 1) 0.07%.					
Work-done					
1) Providing & fixing of Working Benchmarks / Ref. Pillar					
(a) Working Benchmark					1.0 No.
(b) Ref. Pillar					3.00 No.
2) clearing and grubbing road land including uprooting wild vegetation					
2 x 750 x 3.50					= 5250.00 M ²
					= 1.0153 Ha.

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1) Provisioning & Fixing of					
1 wooden Benchmark Ref/Pillar.					
(vide item 1 P-1)					
a) Benchmark					
1.00 No @ Rs 4409 = 01 / each Rs 4409 = 00					
b) Reference Pillar					
3.00 No @ Rs 2012 = 40 / each Rs 6037 = 00					
2) Clearing and grubbing work					
Land including site work.					
(vide item 2 P-1)					
0.53 Ha @ Rs 52970 = 33 / Ha - Rs 28074 = 00					
(3) Excavation for road way in					
3 Soil using manual mean					
(vide item 23 P-8)					
11.25 M ³ @ Rs 75 = 57 / M ³ - Rs 850 = 00					
(4) Const of embankment					
with material deposited					
(vide item 24 P-8)					
6.75 M ³ @ Rs 57 = 11 / each M ³ Rs 385 = 00					
(5) Const. of embankment					
with app. material lead 100m					
(vide item 21 P-8)					
105.17 M ³ @ Rs 173 = 64 / M ³ - Rs 18262 = 00					
Rs 58017 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Const. of embankment with 6 app. material lead 1000m. (vide gtm 21 P-8)					
23.75M ³ @ B	220	65	M ³ -B		5240 = w
(7) Const. of subgrade and 7 earthen shoulder - all comp. (vide gtm 22 P-8)					
1310.40M ³ @ B	222	33	M ³ -B		291341 = w
(8) Const. of GSB by providing 8 well graded material gradip (vide gtm 25 P-9)					
501.95M ³ @ B	270	86	M ³ -B		1360214 = w
(9) Providing laying spreader 9 and compacting 200mm or 3. (vide gtm 26 P-9)					
210.94M ³ @ B	348	5	M ³ -B		735252.
(10) Providing & fixing M.M. G.S.Y. 16 Typical Project signboard. (vide gtm 27 P-9)					
4.00 NO @ B	903	2	each B		36128 = w
(11) E/W in excavation for 23 foundation of structure (vide gtm 3 P-2)					
111.71M ³ @ B	305	42	M ³ -B		34118 = w
(12) Providing PCC 115 grade 24 in open foundation.					

Continuation

A 2520310 = w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(vide item 4 P-2)					
7.92 M ³ @ B 5433 = 98 / M ³ - B					43037 = 00
(13) Providing PCC / RCC M20 grade in open foundation					
(vide item 6 P-3)					
33.40 M ³ @ B 3015 = 67 / M ³ B					2009282 = 00
(14) S/F / Placing HYSD bar reinforcement in foundation					
(vide item 5 P-3)					
1.533 M ³ @ B 56198 = 89 / M ³ B					86153 = 00
(15) PCC / RCC M20 grade in					
Sub-structure - all comp.					
(vide item 8 P-4)					
16.22 M ³ @ B 6232 = 51 / M ³ B					101091 = 00
(16) Providing waerphole in wing wall Retall all comp.					
(vide item 10 P-5)					
36.00 M ³ @ B 120 = 71 / each B					4346 = 00
(17) PCC / RCC M20 grade in Sub-structure - all comp.					
(vide item 9 P-5)					
10.02 M ³ @ B 6887 = 77 / M ³ B					89036 = 00
(18) S/F / Placing HYSD bar reinforcement in Sub-structure					
(vide item 7 P-4)					

Continuation

B3024896 = 00

B.F.Ps. 3024896=0

Continuation

C.O.P. 3024896 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.58 MT @ B 56358=64/MT B 89047=00					
(19) B/Filling behind abutment					
Womp wall - do - all comp.					
(vide gtm 12 P-5)					
34.17 M ³ @ B 804=98/M ³ - B 27506=00					
34.28 M ³ @ B 804=98/M ³ - B 27595=00					
(20) Provide & layings filter media with granular mat.					
(vide gtm 11 P-5)					
19.82 M ³ @ B 3043=90/M ³ - B 60330=00					
(21) Provide & layings B.C.C					
M 30 grade in Super-St.					
(vide gtm 14 P-6)					
4.13 M ³ @ B 7502=63/M ³ - B 30987=00					
(22) S/F Placing HYSD bar reinforcement in S.F.					
(vide gtm 13 P-6)					
0.350 MT @ B 57595=16/MT. B 20158=00					
(23) Provide P.C.C M20 grade in sub-structure all comp.					
(vide gtm 16 P-6)					
4.00 M ³ @ B 6232=51/M ³ - B 24930=00					
(24) Paint 1st coat over 1st					
Coat of Primer on new surface					
(vide gtm 17 P-7)					
27.64 M ³ @ B 100=76/M ² B 2785=00					

Continuation

B 3280728=00

3280639=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation