

Name of work- TDI ग्रीस प्लास्टर से काम करना

Schedule XLV-Form No. 134

(FDR कार्य)

Danapur DIVISION

Danapur SUB-DIVISION

M.B No-1468

Measurement Book

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...
.....A.E, R.W.D, works
Sub Division.....

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर
30/10/17

Sch. XLV-Form No. 134

Danapur DIVISION
Danapur SUB-DIVISION

Measurement Book

No. 1468

Name of Officer Sri Somaru Ram

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Emergency				
	Repairs of Road from				
	701 old Panapuz to				
	Kedulpuz				
Head:-	FDR				
Authority:-	EG RWD (W) only				
	Panapuz				

Record Entry	
Date of Entry	1- 31.10.21
Date of Measurement	1- 31.10.21
① Subtotal of 51.00 sq	Sandy soil (sandy)
48.20 x 5.00 x 0.75 (av)	
	= 180.75 cu ft
	= 6282.28 cu ft
No. of Labours	= 58
(@ 110 cu ft per Labour)	
31/10/21 J.E.	31/10/21 A.P.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record Entry

Date of Entry - 01.11.21

Date of measurement -

01.11.21

(1) Disposal of Sand (sandy) soil

49.85 x 5.00 x 0.75 (m)

= 186.94 m³

= 6600.00 cft

= 6600.85 cft

No. of Labour = 60

01.11.21

J.E.

5/11/21

Contents of area

Scanned with CamScanner

Abstract of cost

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① supplying unskilled					
① Labour for sandy soil disposal from Road					
avr ① P - ①				58 m.	
avr ① P - ②				60 "	
avr ① P - ③				61 "	
avr ① P - ④				62 "	
avr ① P - ⑤				54 "	
avr ① P - ⑥				56 "	
avr ① P - ⑦				53 "	
avr ① P - ⑧				51 "	
avr ① P - ⑨				48 "	
avr ① P - ⑩				52 "	
avr ① P - ⑪				55 "	
avr ① P - ⑫				57 "	
avr ① P - ⑬				42 "	
avr ① P - ⑭				23 "	
732 nos.					

@ P. 325 = cost each R. 2,37,900 = 00
 R. 2,37,900 = 00

10/12/21
 10/12/21
 10/12/21
 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, दावापुर