

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record measurement for 3rd and final B&Bk bill/ Main & minor work Started					
N/W- Const. of Road from Chan- drawana to Bhosbandaul Pachim Tol under NABARD N/Agency - Shri Shreshail Kumar Chaudhary Agreement No-SS(SBD)/2018-19 Dt. of Start- 10/09/2018 Dt. of Comp- 09/09/2019 Dt. of measurement- 09-08-2021 Actual Dt. of completion- 9-08-2021					
(V2) clearing and grubbing Road land. * (Remaining measurement taken)					
					$1 \times 5.0m \times 8.0m = 40.0m^2$ $\approx 0.004 \text{ Hec}$
(2/16) USB- Const. of USB grading I material - * (Remaining measurement taken)					
In B.T.					$1 \times 5.0m \times 4.05m \times 0.20m = 4.05m^3$
Extra width at ch-o-b					$\frac{4.975 + 0}{2} \times 0.20m = 9.95m^3$
Extra width at curve					$1 \times 6.70m \times 0.15m \times 0.20m = 0.201m^3$ $14.201m^3$
Total					$14.201m^3$
Approach					$5 \times 4.05 \times 0.20m = 4.05m^3$ $= 18.05m^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost for					
3rd and final Before					
maintenance work					
Started					
Ref- vide TMB P-27 to 33 L					
Previous Bill vide TMB					
P-18 to 25					
Dt. of Entry- 09-08-21					
Actual Dt. of comp- 09-08-21					
(4/1) Setting out- providing & fixing of working					
Qty (prev) vide TMB P-18					
16 Nos @ 4051 = 87 Each — 1 = 64830					
(4/2) clearing and grubbing Road land including					
0.45 Hec Qty (prev) vide TMB P-18					
0.004 Hec Qty vide TMB P-27					
0.454 Hec @ 48744 = 0.4/Hec — 1 = 22130					
(3/3) Dismantling of existing structure like					
Qty (prev) vide TMB P-18					
37.32 m ³ @ 218 = 76/m ³ — 1 = 8164					

Continuation

4 95,124

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F		99,16,239=00	
				89,47,547=00	

(34/53) Brick masonry work in

cm (1:3) in parapet

Qty (per) vide TMB p-23

3.84 m³ @ 6328 = 57 / m³ - 24 302 = 00

(35/56) providing weepholes in brick masonry.

Qty (per) vide TMB p-23

28 Nos @ 127 = 11 Each - 3559 = 00

i) Less 10% below approx

Agreement

89,77,867 = 00
89,49,690 = 00

ii) Less previous payment 80,00,000 = 00

vide TMB p-24 to 25 89,77,867 = 00
9,49,690 = 00

~~Shetty~~
9-08-2021

~~Shetty~~
9/8/21
AE

material Statement

i) Earthwork - 1373.56 m³
1585.05 m³

ii) metal - 20.616 m³

iii) sand - 4.828 m³

iv) S/chips - 2.07 m³

v) S/screening - 1.385 m³

vi) Brick - 2952 Nos.

vii) Bitumen - 146.30 kg

viii) prime coat - 65.45 kg

ix) Tack coat - 21.12 kg

Continuation

~~Shetty~~
9-8-2021