

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/Work - Construction of					
Maintenance Road					
From NH-80 Talakpur					
To Maheshi Chuk.					
Under MR. 3054.					
N/Agency - Sumitkr.					
Singh -					
Ag No - 50 (MIS) 2021.					
Date of Start - 13.02.21					
Date of Completion - 12.11.21					

Actual Date of Completion - Work infringe

Measurement Date - 20.10.21.

(1/1)	Clerg and grubbing				
	Road Land (By				
	maned means) in				
	Clucking up rocky-els.				
2x	35x	30.00x	1.00	=	2100.00
2x	30x	30.00x	1.00	=	1800.00
2x	25x	30.00x	1.00	=	1500.00
2x	5x	30.00x	1.00	=	300.00
2x	1x	15.00x	1.00	=	30.00
Line - 2x	9x	30.00x	1.00	=	540.00
2x	1x	15.00x	1.00	=	30.00

(Continuation)

6300.00m²

or 0.63 Hec.

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
8.	m-20	-	6.18 m ³		
	Ck.	595.16	m ³ x 107.16		368=0
9.	m-25	-	8.01 m ³		
	Ck.	646.53	m ³ x 107.16		518.0
10.	Sand	-	2.0 m ³		
	Ck.	170.22	m ³ x 107.16		34.0
			(B)	-	41,467=0
Total Cont. A+B					
		58,10,229=0			
	A	57,95,942=0			
	+	41,467=0			
Net-					
Total B.	58	37	409=00		
Net Bill	58	51	696=00		

12.11.21
AB
12/11/21
AB

material statement -

1.	SS-I	-	0.824 m ³		
2.	RS-I	-	3.834 m ³		
3.	SSO	-	39.608 m ³		
4.	Waste Plastic	-	0.306 m ³		
5.	Gstb material	-	69.54 m ³		
6.	L/gnd	-	46.36 m ³		
7.	Stone mital	-	(63 mm to 45 mm) - 63.99 m ³		
8.	Stone Screy	-	14.28 m ³		
9.	Binding material	-	4.23 m ³		
10.	Stone Maitral	-	53 mm to 22.44 m - 109.38 m ³		

(Continuation)