

Inspection Report For Flood Damage Work

Date:- 04/12/21

1. Name of PIUs - Executive Engineer RWD Navgachhia

2. Name of Block/ Road Bihpur / Road No. 14 Gaytri Mandir to Bihpur

A. For Road

1. Damage Location/Chainage CH- 0 m to 480 m

2. Damage length 0.419 km

3. Nature of Damage

4. Detail of Restoration Works

(i) Material being used in Restoration Works: Bamboo, EC Bags.

(ii) Equipment's/ Tools Being used in Restoration Works:

(iii) Procedure Taken up in Restoration Works:

(iv) Restored Length: 0.419 km

B. For Bridge

1. Damage Location/Chainage

2. Damage length

3. Nature of Damage

4. Detail of Restoration Works

(i) Material being used in Restoration Works:

(ii) Equipment's/ Tools Being used in Restoration Works:

(iii) Procedure Taken up in Restoration Works:

(iv) Restored Length:

C. Requirement Of New CD/Bridges

(i) Name of Road:

(ii) Location/ Chainage

(iii) Type of CD Work/Length required

Notes:-

- Upload one Photograph of damaged portion if available
- Attach minimum Two Photograph (during restoration & after restoration) Photographs should be Geotags and at Least one Photo be captured in selfie mode.

[Signature]
04/12/21
J.E.

Signature of JE/AE/EE

[Signature]
04/12/21

[Signature]
04/12/21

Executive Engineer (Name of Inspector)
R. W. D., W. D. Naugachia

[Signature]
04/12/21

F.D.R (2021-22)

Schedule XLV Form N.134.

RWB Road No.14 Gayatri Mandir to Bihpur

.....DIVISION

Bihpur

.....SUB DIVISION

MEASUREMENT BOOK

635

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W - Temporary Restoration					
work in Road No. 14 to					
Grayatoli Mandir to					
Bihpur					
Block- Bihpur					
Agency- Rajesh Kumar Madhukar					
Agreement No- 01 F2/2021-2022					
Agreement date- 07/07/2021					
Authority - E.E. RWD(W) Div. Nalgachhia					

Record Entry

Date - 27/09/2021

① Labour for cutting

62 mm to 75 mm dia

bamboo pile to size and

making shoes and driving

etc. — do —

CH - 0 m to 480 m

19 Nos. x 2.50 m = 47.50 m

30 Nos. x 2.50 m = 75.0 m

30 Nos. x 2.50 m = 75.0 m

30 Nos. x 2.50 m = 75.0 m

30 Nos. x 2.50 m = 75.0 m

30 Nos. x 2.50 m = 75.0 m

(Continuation)

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
	30 Nos.	2.50 m		75.0 m
	13 Nos.	2.50 m		32.50 m
	28 Nos.	2.50 m		70.0 m
	9 Nos.	2.50 m		21.25 m
	10 Nos.	2.50 m		23.75 m
	15 Nos.	2.50 m		37.50 m
	30 Nos.	2.50 m		75.0 m
	30 Nos.	2.50 m		75.0 m
	5 Nos.	2.50 m		12.50 m
				845.0 m

② Labour for fitting & fixing 62mm to

75mm dia bamboo

runners in position

at every vertical piles

with 150 m long — do —

CH- 0 m to 480 m

3 Nos.	19 m	=	57 m
3 Nos.	30 m	=	90 m
3 Nos.	30 m	=	90 m
3 Nos.	30 m	=	90 m
3 Nos.	30 m	=	90 m
3 Nos.	30 m	=	90 m
3 Nos.	30 m	=	90 m
3 Nos.	13 m	=	39 m
3 Nos.	28 m	=	84 m

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	3 Nos	X	9m	=	27 M
	3 Nos.	X	10m	=	30 M
	3 Nos.	X	15m	=	45 M
	3 Nos.	X	30m	=	90 M
	3 Nos.	X	30 M	=	90 M
	3 Nos.	X	5 M	=	15 M
					1017 M

~~28/09/21~~
J.E.

~~28/09/21~~
J.E.

Record Entry

Date — 08/10/2021

① Providing cement bag with sand and labour including carriage laying filling etc. all complete job.

CH - 0m to 30m

$$L.H.S \quad 1 \times 30m \times \frac{(3.70 + 1.9)}{2} \times 1.4 = 117.60 m^3$$

L.H.S CH

~~08/10/21~~
J.E.

~~08/10/21~~
J.E.

(Continuation)

Sch. XLV-Form No. 134					Contents or area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Record Entry</u>					
Date -	10/10/2021				
① Providing brick bats cement bag with sand and labour including carriage laying filling etc. all complete Job - do -					
CH - 30 m to 49 m					
1 x 18.50 m x 1.70 m x 0.90 =					28.31 m ³
CH - 52 m to 82 m					
1 x 30 m x 1.60 m x 0.90 =					43.20 m ³
CH - 82 m to 112 m					
1 x 30 m x 1.60 m x 1.10 =					52.80 m ³
					124.31 m ³
<i>Done</i> 10/10/21 J.E. <i>Done</i> 10/10/21 ME					
<u>Record Entry</u>					
Date -	12/10/2021				
① Providing cement bag with sand and labour including carriage laying filling etc. all complete Job - do -					
do					

(Continuation)

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
CH- 112 m to 142 m					
1x 30 m x 1.20 x 1.10 =					39.60 m ³
CH- 142 m to 172 m					
1x 30 m x 1.30 x 1.10 m =					42.90 m ³
CH- 172 m to 207 m					
1x 30 m x 1.20 x 1.10 m =					39.60 m ³
					122.10 m ³

[Signature]
12/10/21
S.E

[Signature]
12/10/21

Record Entry

Date - 15/10/2021

① Providing cement
bag with Sand and
labour including carri-
age laying filling etc.
all complete — do —

CH- 202 m to 232 m					
1x 30 m x 1.20 x 1.10 m =					39.60 m ³
CH- 232 m to 245 m					
1x 13 m x 1.20 m x 1.20 =					18.72 m ³
CH- 250 m to 280 m					
1x 30 m x 0.80 m x 1.10 =					26.40 m ³
					84.72 m ³

[Signature]
10.1

(Continuation)

[Signature]
15/10/21

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	

Record Entry

Date - 18/10/2021

① Providing cement bag with sand and labours including carriage laying filling etc. all complete - do -

CH- 280 m to 296 m

$$1 \times 15.70 \text{ m} \times 1.0 \text{ m} \times 1.00 = 15.70 \text{ m}^3$$

CH- 311 m to 320 m

$$\text{R.H.S } 1 \times 8.50 \text{ m} \times 0.70 \text{ m} \times 1.0 \text{ m} = 5.95 \text{ m}^3$$

CH- 323 m to 333 m

$$\text{R.H.S } 1 \times 9.50 \text{ m} \times 0.70 \text{ m} \times 1.0 \text{ m} = 6.65 \text{ m}^3$$

CH- 345 m to 370 m

$$\text{L.H.S } 1 \times 25.30 \text{ m} \times 0.70 \text{ m} \times 1.0 = 17.71 \text{ m}^3$$

46.01 m³

Done
18/10/21
S.E.

Done
18/10/21
S.E.

Record Entry

Date - 20/10/2021

① Providing cement bag with sand and labours including carriage

(Continuation)

