

1st on A/c B/M

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from Shiv mandir to Rata misheer ghughra sariswar road					
Agency - M/s Gurish Kumar and Brothers					
Agg. NO - 102/2020-21					
Agg. Amount - L. 67,56354.00					

A. Amount (vide letter No. 660 dt-18-6-20)
 (const + maint) - 177.07 lacs
 T. S. Amount - 176.28 lacs
 Date of commencement - 08.12.2020
 Date of comp - 07.12.2021
 Date of Estdy - 9.3.2021

1) const. of reinforcement & working bench mark
 Qty - 2.345 Km

2) const. of reinforcement
 Pillars Qty - 2.345 Km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/5) - Const. of Sub-grade					
8 E/shoulder do-do					
QVTMB P-(6)			1640.25		
@ Rs- 191.26/m ³					
(9/10) - Const. of WBM Lr-3					
do do all.					
QVTMB P-(6)			659.54		
@ Rs- 3714.26/m ³					
(10/23) - Plus fixing M.M. sign					
information sign					
board do do					
QVTMB P-(6)			2 Nos.		
@ Rs- 12899.28/each					
(11/14) - Const. of P.C.C. M28					
grade do do all.					
QVTMB P-(11)			420		
@ Rs- 7146.35/m ³					
					9644016=
Add 12% LST					1157282=
Add 1% L. Cess					96440=
					10889738=
Less 3.25% bellow (-)					354176=
					10543562=
Less previous pay (-)					7262132=
Net =					3281430=
05/11/2014					
3/11/14					
AG					