

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नीमचक बथानी।

पत्रांक: 39 अ/

दिनांक: 7/01/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नीमचक बथानी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।


विषय :- शीर्ष 3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018
योजनान्तर्गत आवंटन की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र द्वारा उपलब्ध कराये गये प्रपत्र में वांछित
ऑकड़ा अंकित करते हुए, अतिरिक्त आवंटन हेतु माँग पत्र समर्पित की जा रही है।
अनुरोध है कि वांछित प्रपत्र में दर्शाए गये राशि के अनुसार निधि-यथाशीघ्र
इस प्रमंडल को उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नीमचक बथानी।
7/01/22

(See Government of India's Decision (1) below Rule-150
Form of utilisation Certificate up to the month of **January - 2022**

PIU : Executive Engineer , R.W.D. Work Division Nimchak Bathani (Gaya)

2 Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that have exercised the following checks to see that the money was actually

Kind of Checks exercised:-

- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction material has been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant.
- (v) All other codal formalities have been observed.

3 Physical Progress achieved:

- (i) Construction of Road works.
- (ii) Construction of CD works.


D.A.O.
Rural Works Department
Work Division Nimchak Bathani


Executive Engineer
Rural Works Department
Work Division Nimchak Bathani

Requisition Format for Scheme Head-MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Neemchak Bathani

Sl No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1		Jathiani Ghati Jamuwan Road To Jota	NEA220 00544	3026/ 16.07.19	2.50	81.8844	53.96457	21.15858	09/MED 30.04.2020	29.04.2021		3383	25	5	50.96497	50.96497	1.62859	Complete
2		MR-N/2019-20 Nimchak Bathani/4 Jathiani Ghati Jamuwan Road To Cheeva	NEA220 00546	3026/ 16.07.19	2.50	86.1199	57.74045	21.08955	09/MED 30.04.2020	29.04.2021		3605	25	5	54.74045	54.74045	1.75509	Complete
3		Rajgir Wazirganj Road To Basar	NEA220 00538	3026/ 16.07.19	2.50	78.0406	49.65701	21.09039	09/MED 30.04.2020	29.04.2021		3511	25	5	44.76952	44.76952	0.47703	Complete
4		MR-N/2019-20 Nimchak Bathani/02 Gaya - Nawada road (Rasajpur) to Mashohakala road	1050210 1043	3026/ 16.07.19	3.50	103.3371	66.10321	29.92426	06/MED 30.04.2020	29.04.2021		3352	25	5	56.58078	56.58078	5.84870	Complete
		Total													207.05572	207.05572	2.86677 9.70941	

Rural Works Department,
Work Division, Neemchak Bathani

MR
D.A.O. 31/12/22
12/10/22

Rural Works Department,
Work Division, Neemchak Bathani

MR
31/01/22

M/s Adarsh Construction

MR-18

Schedule XLV Form No. 134.

Name of road - Gaya-Nawada
(Rasbapur) to Masauraha

DIVISION

SUB-DIVISION

MB No - 925

Measurement Book

Mandour.

Abstract of cost

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/2.	cleaning and grubbing road land				
	vide TMB Pg- 23				
	Qty: 0.68 hect				
	@ 49524.680/hect				
					= Rs 33677.0
2/3.	Scarfing the existing bituminous road surface				
	vide TMB Pg- 23				
	Qty: 506.25 m ²				
	@ 15.40/m ²				= Rs 7796.0
3/4.	const ⁿ of sub-grade & earthen shoulders with approved materials.				
	vide TMB Pg- 23				
	Qty: 3848.40 m ³				
	@ 161.450/m ³				= Rs 621324.0
4/5.	const ⁿ of granular sub-base by providing well graded materials.				
	vide TMB Pg- 24				
	Qty: 48.40 m ³				
	@ 1156.360/m ³				= Rs 55968.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/6. Providing, laying, spreading and compacting Stone Aggregate - vide TMB Pg- 24 Qty: 94.19 m^3 @ $1962.930/\text{m}^3$ = Rs 184888.0					
6/7. Providing, laying, spreading and compacting Stone agg. vide TMB Pg- 24 Qty: 183.62 m^3 @ $1900.540/\text{m}^3$ = Rs 348977.0					
7/8. Providing and applying primer coat - - vide TMB Pg- 24 Qty: 2466.56 m^2 @ $41.240/\text{m}^2$ = Rs 101721.0					
8/10. Providing, laying and rolling of close graded premix surfacing - vide TMB Pg- 25 Qty: 2650.75 m^2 @ $161.750/\text{m}^2$ = Rs 428759.0					

Continuation

@ $161.750/\text{m}^2$ = Rs 428759.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii)/17. 600 mm circular					
Qty = 4 Nos.					
@ 3635.250/each					
				= Rs.	14541.0
(iii)/18. 600 mm x 450 mm					
rectangular - -					
Qty = 5 Nos.					
@ 3504.840/each					
				= Rs.	17524.0
15/21. Planting of tree					
and maintenance of					
road side - -					
vide TMB Pg - 31					
Qty = 126 Nos.					
@ 799.220/each					
				= Rs.	100702.0
16/24. Guard stone / boundary					
stone - -					
vide TMB Pg - 31					
Qty = 40 Nos.					
@ 479.50/each					
				= Rs.	19180.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/25. Brick masonry work					
In cement mortar 1:3					
vide TMB Pg- 32					
Qty = 26.16 m ³					
@ 6550.20 / m ³					
				= Rs	171353.0
18/26. Plastering with cement					
mortar 1:4 brick					
masonry					
vide TMB Pg- 32					
Qty = 389.40 m ²					
@ 157.160 / m ²					
				= Rs	61198.0
19/19 Painting two coats					
on new concrete					
including primer					
Coat - -					
vide TMB Pg- 33					
Qty = 389.40 m ²					
@ 95.630 / m ²					
				= Rs	37238.0
				Rs	5524733.0
Add 12% GST + 1% Labour				Rs	718215.00
cost = 13%				= Rs	6242948.0

Continuation

C/O to next page

Scanned with CamScanner