

BHAGIRATHI PMGSY PATH TO LAXMIPUR  
YADAV TOLH

**Schedule XLV-Form No. 134**

SMT. POONAM DEVI DIVISION

GR405-3431 SUB-DIVISION

MMGSY-SC

**MEASUREMENT BOOK**

MB-NO-461

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                      | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                  | No.                           | L. | B. | D. |                  |
| <u>1st Bill</u>                                  |                               |    |    |    |                  |
| N/W — <u>Cctn of Road from Bhagyrathi</u>        |                               |    |    |    |                  |
| <u>PM's Path to Laxmipur yadav</u>               |                               |    |    |    |                  |
| <u>tola.</u>                                     |                               |    |    |    |                  |
| N/Agency — <u>Poonam Devi</u>                    |                               |    |    |    |                  |
| Aggr. NO. <u>49/SBD (MMHSYSC) 2020-21</u>        |                               |    |    |    |                  |
| Aggr. value — <u>8 10049638 = 0</u>              |                               |    |    |    |                  |
| <u>(8815980 + 1233678)</u>                       |                               |    |    |    |                  |
| Date of Commencement — <u>04.12.2020</u>         |                               |    |    |    |                  |
|                                                  |                               |    |    |    |                  |
| Date of Completion — <u>03.10.2021</u>           |                               |    |    |    |                  |
| Date of measurement — <u>02.02.2021</u>          |                               |    |    |    |                  |
| <u>Record measurement</u>                        |                               |    |    |    |                  |
| (1/1) <u>Cctn of Ref &amp; working</u>           |                               |    |    |    |                  |
| <u>B.M. as per</u>                               |                               |    |    |    | <u>1.38 km</u>   |
| (2/2) <u>Cctn of Ref pillars/bump</u>            |                               |    |    |    |                  |
| <u>-- as per</u>                                 |                               |    |    |    | <u>1.38 km</u>   |
| (3/3) <u>Clearing and grubbing</u>               |                               |    |    |    |                  |
| <u>road land include up -</u>                    |                               |    |    |    |                  |
| <u>road up - - as per</u>                        |                               |    |    |    |                  |
| <u>2 x 1380.0 x 1.50 = 4140.00 m<sup>2</sup></u> |                               |    |    |    |                  |
| <u>≈ 0.41 Hect</u>                               |                               |    |    |    |                  |

Continuation

Continuation