

To 3 TO LOHAR TOLT

Schedule XLV-Form No. 134

M/S RASENDRA SINGH — DIVISION

— SUB-DIVISION

MGSY-SC

MEASUREMENT BOOK

MB-NO-471

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					<u>Sector Bill</u>
N/W—					Construction of Road from T03 to Lohar toli. length - 1.100 km
N/Agry—					Rashendra Singh
Agr NO.	54/SBD	2020-21			(mm 48/ sec)
Agr value-	87662425=	0			(65,58819 + 1103606)
Date of Commencement—					04.10.2020
Date of Completion—					03.10.2021

Date of measurmt.— 13.04.2021

Record measurement

(1/1) Cetrt of Ref & working

B.M — - as per tech sp

(2/2) Cetrt of Ref pillars — 1.10 KM

as in tech sp — 1.10 KM

(3/3) Clearing and Grubbing

road land including

uprooting — as per sp

$$2 \times 1100.0 \times 1.50 = 3300.0 \text{ m}^2$$

$$= 0.33 \text{ Hect}$$

(4/4) Cetrt of subahut with

Approved mat obtained

per — - 1000 m lesser

as per tech sp.

