

Sch. XLV—Form No. 134

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

II and Final Bill

Name of the work:

PWD Road to Satwara  
South

Scheme : M.M.G. 14

Agency : Bheupendra Kumar

Agreement No : 33 SBD/2019-20

Date of work order: 28-08-2019

Date of completion:

### MEASUREMENT

Item No. - 1/9

Providing laying spreading  
and compacting stone aggregate  
as in M.B. 11-III 1/5

$$2 \times 50.00 \times 3.75 \times 0.075 = 28.13$$

$$1 \times 30.5 \times 3.75 \times 0.075 = 0.86$$

$$28.98 \text{ m}^3$$

Continuation

Sch. XLV—Form No. 134

| Particulars                       | Details of actual measurement |    |    |    | Contents of area       |
|-----------------------------------|-------------------------------|----|----|----|------------------------|
|                                   | No.                           | L. | B. | D. |                        |
| Item No - 2/11                    |                               |    |    |    |                        |
| Providing and applying prime coat |                               |    |    |    | 7/5                    |
| check                             |                               |    |    |    |                        |
| 18 x 30.10 x 3.75 =               |                               |    |    |    | 900.10 m <sup>2</sup>  |
| 8 x 30.10 x 3.75 =                |                               |    |    |    | 900.10 m <sup>2</sup>  |
| 15 x (6.25 + 3.75 - 3.75) =       |                               |    |    |    | 18.75 m <sup>2</sup>   |
|                                   |                               |    |    |    | 1818.75 m <sup>2</sup> |
| Item No (3/12)                    |                               |    |    |    |                        |
| Plv and applying tack             |                               |    |    |    |                        |
| Cost (RS - 1) - do                |                               |    |    |    |                        |
| Same Qty of Item No (2/11)        |                               |    |    |    |                        |
| On Page (15)                      |                               |    |    |    | 1818.75 m <sup>2</sup> |
| Items                             |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |
|                                   |                               |    |    |    |                        |



Sch. XLV—Form No. 134

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area       |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                                                | No.                           | L. | B. | D. |                        |
| Item No (1/12) P.V. Laying<br>and rolling of<br>close graded<br>Premix - do    |                               |    |    |    |                        |
| Same Qty of Item No<br>(1/11) on Page (14) -                                   |                               |    |    |    | 1818.75 m <sup>2</sup> |
| Item No (1/11) P.V. const<br>of unreinforced<br>PCC M25 grade<br>Pavement - do |                               |    |    |    |                        |
| check                                                                          |                               |    |    |    |                        |
| 3 x 30.00 x 3.75 x 0.16                                                        |                               |    |    |    | 54.00 m <sup>3</sup>   |
| 1 x 10.00 x 3.75 x 0.16                                                        |                               |    |    |    | 6.00 m <sup>3</sup>    |
| 7 x (3.75 + 5.25 + 3.75 - 3.75) x 0.16                                         |                               |    |    |    | 0.56 m <sup>3</sup>    |
|                                                                                |                               |    |    |    | 60.56 m <sup>3</sup>   |



## Sch. XLV—Form No. 134

| Sch. XLV—Form No. 134   |                                      |                        |    |    | Contents of area |
|-------------------------|--------------------------------------|------------------------|----|----|------------------|
| Particulars             | Details of actual measurement        |                        |    |    |                  |
|                         | No.                                  | L.                     | B. | D. |                  |
| <u>Abstract of cost</u> |                                      |                        |    |    |                  |
| Item No                 |                                      |                        |    |    |                  |
| (1)<br>1122             | Plv const of works frs               |                        |    |    |                  |
|                         | Bench mark — T/S                     |                        |    |    |                  |
|                         | 0.605 KM vide Page (8)               |                        |    |    |                  |
|                         | @ Rs 11979 = 79/KM — Rs              |                        |    |    | 7248 = w         |
| Item No                 | (2)<br>1122                          | Plv const of           |    |    |                  |
|                         |                                      | reference pillar — T/S |    |    |                  |
|                         | 0.605 KM vide Page (8)               |                        |    |    |                  |
|                         | @ Rs 12033 = 00/KM — Rs              |                        |    |    | 7280 = w         |
| Item No                 | (3)<br>3                             | Plv clearing and       |    |    |                  |
|                         |                                      | grubbing of road land  |    |    |                  |
|                         | 0.18 Hect vide Page (8)              |                        |    |    |                  |
|                         | @ Rs 49809 = 13/Hect Rs              |                        |    |    | 8966 = w         |
| Item No                 | (4)<br>24                            | Plv const of           |    |    |                  |
|                         |                                      | embankment lead        |    |    |                  |
|                         |                                      | 1000m length — T/S     |    |    |                  |
|                         | 269.20 m <sup>3</sup> vide Page (19) |                        |    |    |                  |
|                         | @ Rs 187 = 92/m <sup>3</sup> — Rs    |                        |    |    | 50588 = w        |
| Item No                 | (5)<br>51                            | Plv const of           |    |    |                  |
|                         |                                      | Subgrade & E/S         |    |    |                  |
|                         | 451.76 m <sup>3</sup> vide Page (9)  |                        |    |    |                  |
|                         | @ Rs 189 = 80/m <sup>3</sup> — Rs    |                        |    |    | 85744 = w        |
| Item No                 | (6)<br>5                             | Plv const of           |    |    |                  |
|                         |                                      | embankment lead        |    |    |                  |
|                         |                                      | 100m length — T/S      |    |    |                  |

Continuation



Sch. XLV—Form No. 134

| Particulars                                             | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                         | No.                           | L. | B. | D. |                  |
| 628.13 m <sup>3</sup> vide page (19)                    |                               |    |    |    |                  |
| @ Rs 143 = 08/m <sup>3</sup> — Rs 89873 = w             |                               |    |    |    |                  |
| Item No (7) Plv excavation<br>for roadway cutting       |                               |    |    |    |                  |
| 60.53 m <sup>3</sup> vide page (9)                      |                               |    |    |    |                  |
| @ Rs 82 = 01/m <sup>3</sup> — Rs 4964 = w               |                               |    |    |    |                  |
| Item No (8) Plv Laying brick<br>Soling layer            |                               |    |    |    |                  |
| 75.10 m <sup>2</sup> vide page (16)                     |                               |    |    |    |                  |
| @ Rs 499.47/m <sup>2</sup> — Rs 37460 = w               |                               |    |    |    |                  |
| Item No (9) Plv const dt<br>G.S.B. — 115                |                               |    |    |    |                  |
| 278.77 m <sup>3</sup> vide page (9)                     |                               |    |    |    |                  |
| @ Rs 3010 = 22/m <sup>3</sup> — Rs 839159 = w           |                               |    |    |    |                  |
| Item No (10) Plv Laying Spreading<br>Compacting wbm III |                               |    |    |    |                  |
| 142.32 m <sup>3</sup> vide page (9)                     |                               |    |    |    |                  |
| 28.98 m <sup>3</sup> vide page (13)                     |                               |    |    |    |                  |
| 171.30 m <sup>3</sup>                                   |                               |    |    |    |                  |
| @ Rs 3941 = 14/m <sup>3</sup> — Rs 675117 = w           |                               |    |    |    |                  |
| Item No (11) Plv and applying<br>Primer coat (SS-1) —   |                               |    |    |    |                  |

Continuation

Sch. XLV—Form No. 134

| Particulars                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------|-------------------------------|----|----|----|------------------|
|                                          | No.                           | L. | B. | D. |                  |
| 1818.5 m <sup>2</sup> vide page (14)     |                               |    |    |    |                  |
| @ Rs 52=53/m <sup>2</sup> — Rs 95539=    |                               |    |    |    |                  |
| Item No (12/11) Plv and applying         |                               |    |    |    |                  |
| Jack coat (RS-1) —                       |                               |    |    |    |                  |
| 1818.75 m <sup>2</sup> vide page (14)    |                               |    |    |    |                  |
| @ Rs 19=01/m <sup>2</sup> — Rs 34574=    |                               |    |    |    |                  |
| Item No (13/12) Plv laying and           |                               |    |    |    |                  |
| rolling for mix —                        |                               |    |    |    |                  |
| 1818.75 m <sup>2</sup> vide page (15)    |                               |    |    |    |                  |
| @ Rs 250.04/m <sup>2</sup> — Rs 454760=  |                               |    |    |    |                  |
| Item No (14/13) Plv const of             |                               |    |    |    |                  |
| unreinforced P.C.C.                      |                               |    |    |    |                  |
| 60.56 m <sup>3</sup> vide page (15)      |                               |    |    |    |                  |
| @ Rs 7862=20/m <sup>3</sup> — Rs 476135= |                               |    |    |    |                  |
| Item No 15 Plv R.C.C. M15                |                               |    |    |    |                  |
| (14/22) Grade KM stone.                  |                               |    |    |    |                  |
| 01 NOS vide page (16)                    |                               |    |    |    |                  |
| @ Rs 2753=96/each — Rs 2754=             |                               |    |    |    |                  |
| Item No 16 Plv R.C.C. M15                |                               |    |    |    |                  |
| (14/22) Grade 200 mm stone.              |                               |    |    |    |                  |
| 03 NOS vide page (16)                    |                               |    |    |    |                  |
| @ Rs 732=09/each — Rs 2196=              |                               |    |    |    |                  |

Continuation



Sch. XLV—Form No. 134

| Particulars                                                          | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                      | No.                           | L. | B. | D. |                  |
| Item No (28) P/V Samed<br>filling in foundation                      |                               |    |    |    |                  |
| 2.44 m <sup>3</sup> vide Page (10)                                   |                               |    |    |    |                  |
| @ Rs 455 = 62 / m <sup>3</sup> — Rs                                  |                               |    |    |    | 1112 = W         |
| Item No (29) P/V R.C.C. M15<br>grade in open foundation              |                               |    |    |    |                  |
| 3.78 m <sup>3</sup> vide Page (10)                                   |                               |    |    |    |                  |
| @ Rs 6866 = 41 / m <sup>3</sup> — Rs                                 |                               |    |    |    | 25955 = W        |
| Item No (30) P/V R.C.C. M25<br>grade in box cut                      |                               |    |    |    |                  |
| 22.71 m <sup>3</sup> vide Page (10)                                  |                               |    |    |    |                  |
| @ Rs 8773 = 70 / m <sup>3</sup> — Rs                                 |                               |    |    |    | 199251 = W       |
| Item No (31) P/V back filling<br>behind abut — TLS                   |                               |    |    |    |                  |
| 14.40 m <sup>3</sup> vide Page (11)                                  |                               |    |    |    |                  |
| @ Rs 3139 = 87 / m <sup>3</sup> — Rs                                 |                               |    |    |    | 45214 = W        |
| Item No (32) P/V weep<br>holes in abutment                           |                               |    |    |    |                  |
| 20 Nos vide Page (11)                                                |                               |    |    |    |                  |
| @ 103 = 40 / m <sup>3</sup> — Rs                                     |                               |    |    |    | 2068 = W         |
| Item No (33) P/V laying<br>boulder apron for<br>bed protection — TLS |                               |    |    |    |                  |

Continuation

Sch. XLV—Form No. 134

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| 18.90 m <sup>3</sup> vide Page (18)   |                               |    |    |    |                  |
| Rs 3676254/m <sup>3</sup> Rs 69148720 |                               |    |    |    |                  |
| Item No (39) P/V supplying            |                               |    |    |    |                  |
| Fitting Compact / MSD                 |                               |    |    |    |                  |
| 1.61 MT vide Page (10)                |                               |    |    |    |                  |
| Rs 7710290/MT Rs 12413420             |                               |    |    |    |                  |
|                                       |                               |    |    |    |                  |
|                                       |                               |    |    |    | Rs 36,75,51120   |
| Less 10 below                         |                               |    |    |    | Rs 36,75,51120   |
|                                       |                               |    |    |    | Rs 33,07,96020   |
| Less Previous Payment                 |                               |    |    |    | Rs 13,38,66420   |
|                                       |                               |    |    |    | Rs 19,69,29620   |

31-07-2021  
J.E.

27/12/21  
B.E.

Material Statement

Earthwork - 106.715 m<sup>3</sup>

Stone Metal - 53.96 m<sup>3</sup>

Sc Material 6.955 m<sup>3</sup>

Bitumin emulsion (SS-1) - 1.546 MT

Bitumin emulsion (RS-1) - 0.500 MT

Bitumen (S-90) - 3.456 MT

Stone chips - 103.661 m<sup>3</sup>

Brick - 4600 Nos

Continuation

31-07-2021  
J.E.

27/12/21  
B.E.

4P  
B.E.  
27/12/21  
E.L.