

MMGASU-SC-અક્ષરોત્તર અરજામાં પ્રવર્તે છે તે પદ્ધતિના
સે-TOU, પદ્ધતિના હોદ્દાના અરજીમાં નિર્માણના અર્થ સ્વ
વિનિયમોના અર્થ-સ્વરૂપના અર્થ

Schedule XLV-Form No 134
સુધારાના અર્થ સંસ્કરણ-૩૩-૩૩/૨૦૨૦-૨૧
સુધારાના અર્થ સંસ્કરણ-૩૩-૩૩/૨૦૨૦
આર્થિક અર્થ સંસ્કરણ-૦૬-૦૮-૨૦૨૦
આર્થિક અર્થ સંસ્કરણ-૦૫-૦૫-૨૦૨૦
સુધારાના અર્થ-સુધારાના
SUB-DIVISION

Measurement Book

માર્ગિક સંસ્કરણ-૩૦૮/૨૦૨૦-૨૧

प्रमाणित किया जाता है कि इस
मापी फरसत में मुद्रित रूप से पन्ने हैं
जो प्रीनिकेत कुमार सहाय्य अभि
ग्रामीण कार्य विभाग प्रमंडल
गुरगामा के नाम से निर्गत किया जाता
है।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फराबिसगंज
सिद्ध
०६/०८/२०२०

Sch. XLV-Form No. 134

C.C. ११५४३३ = DIVISION
M.C. १४२५०० = SUB-DIVISION

Measurement Book

No. १०८

२०२०-२१

Name of officer _____

Date of first entry _____

Date of last entry _____

Int on Mc bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of road					
from Pathan Jola to Tale Pathan					
Jola with five yon marks under					
masonry (see)					
Agency:- Md. Noorah					
Agg. No:- 29-SBD/MMWY-20-21					
Date of Commencement 06/08/2020					
Date of Completion - 05/08/21					

Agg. rate - Constn .91.14833 lac					
Masonry - 7.82400 lac					
98.97233 lac					
Rate of agreement - 0.11 % below					
Record measurement					
① Setting out pillar do-all					
Comp.					
Bench mark pillar - 0.95 km					
Ref. pillar - 0.95 km					
② clearing & grubbing road					
land.					
0.67 ha.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) ABSTRACT COST					
(1) Setting out pillars at all comp. Bench mark pillars.					
Qty vide TMS 8/1 item (1)					
0.95 km @ 4233.68/km					4022
(2) Pl & fixing set pillars					
Qty vide TMS 8/1 item (1)					
0.95 km @ 1950.36/km					1853
(3) clearing & grubbing road (cont)					
Qty vide TMS 8/1 item (2)					
0.67 km @ 51132.78/km					34260
(4) Excavation for roadway in soil - do all comp					
Qty vide TMS 8/7 item (7)					
87.75 m ³ @ 7416/m ³					6508
(5) Contd of embankment - do upto 1000 m level					
Qty vide TMS 8/6 item (12)					
761.65 m ³ @ 175.22/m ³					133458

Continuation

P 180099

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					180049 =
⑥ Constn of embankment upto 1000 m level.					
Qty vide TMS P/6 item (12)					
1285.00 m ³ @ 141.14 m ³					181365 =
⑦ Constn of subgrade & earth shoulder do all comp.					
Qty vide TMS P/9 item (17)					
35640 m ³ @ 176.86 m ³					130332 =
⑧ Constn of h.s. & G.R.					
do 500' do 500'					
Qty vide TMS P/7 item (14) = 80.21 m ³					
" " " P/8 item (15) = 222.75 "					
302.96 m ³					
Limited as per 48 gramat					
= 302.89 m ³ @ 3508.28 m ³					1062623 =
⑨ Plv. laying, spreading & Compacting down in h.s. & G.R.					
do 500' do 500'					
Qty vide TMS P/8 item (16)					
154.69 m ³ @ 4303.64 m ³					665730 =

Continuation

M 2152850.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					2152850..
(10) Plw in excavation for 28 foundation of structure.					
Qty vide TMBP/2 item (3)					
219.16 m ³ @ 269.32/m ³					590242..
(11) Plw P.C.C M-15 (1:2:5)					
29 m found					
Qty vide TMBP/2 item (4)					
15.62 m ³ @ 5984.83/m ³					93483..

(12) Plw P.C.C M-20 (1:2:4)					
30 m found					
Qty vide TMBP/3 item (6)					
61.24 m ³ @ 6562.10/m ³					401863..
(13) Plw P.C.C/RCC M-20 in					
33 Substructure					
Qty vide TMBP/4 item (8)					
63.67 m ³ @ 6749.49/m ³					429740..
(14) Plw exp hole to all					
34 Comp					
Qty vide TMBP/5 item (9)					
64 Nos 112.07 each					7172..

Continuation

D 3144132..

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3144132
(15) S/F 1P HYSD bar run					
35 concrete sub-structure					
Qty vide TMB P/3 Item (5)					
3.28 m ³ @ 49381.73/m ³					161972
(16) Back filling behind abutment					
36 material with work also all comp					
Qty vide TMB P/3 Item (19)					
39.53 m ³ @					
Limited on per agreement					
2 39.30 m ³ @ 3571.23/m ³					140349
(17) P.V. & laying filter					
37 material also all comp					
Qty vide TMB P/3 Item (18)					
31.16 m ³ @ 3821.79/m ³					119082
(18) P.V. R.C. masonry super-structure					
38					
Qty vide TMB P/5 Item (10)					
13.35 m ³ @ 7655.70/m ³					102204

Continuation

3667744

Continuation