

1st on A/c Bill

1


Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
const of Road					
from PWD Road IT 1 to					
Mushi Tola Bhatya					
Sarswati Nagar under					
MMGSY scheme					
Agency—					
M/S Chitrakuta Enterprises					
Prop. Rajesh Kumar Sinha					
Agreement No—					
116 SBD/MMGSY/2021-22					
Date of work order—					
17-07-2021					
Date of completion—					
16-07-2022					
Record Entry					
① Plv const of working					
Bench mark—do—					1.340km
② Plv const of reference					
Pillar—do—					1.340km

Attested
 Akh
 18.01.22

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ ③ Plv clearing and grubbing of sand land					
2x 18x30.00 x 1.50 =					1620.00m ²
2x 15x30.00 x 1.50 =					1350.00m ²
2x 11x30.00 x 1.50 =					990.00m ²
2x 1x15.00 x 1.50 =					45.00m ²
					4005.00m ²
				Say 0.40 Heel	
					
① ② Plv and fixing					
MMGSY Sign board - do - 02 Nos					
② ④ Plv const of embankment with approved material					
$25 \times 30.00 \times \left(\frac{7.00 + 6.50}{2} - \frac{300 + 2.60}{2} \right) \times 0.40 = 1185.00m^3$					
Lead up to 1000m length					
30% of 1185.00m ³ —					355.50m ³
③ ⑥ Plv const of embankment Lead up to 100m length					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6 x 4.25 x	2.25 x 0.152				8.61 m ³
3 x 6.25 x	2.10 x 0.102				3.75 m ³
2 x 3.50 x	2.40 x 0.152				2.82 m ³
5 x 2.50 x	2.60 x 0.102				3.28 m ³
5 x 4.50 x	2.50 x 0.102				5.63 m ³
2 x 18 x 30.00 x 0.525 x 0.1002					56.70 m ³
2 x 1 x 19.00 x 0.525 x 0.1002					2.10 m ³
2 x 14 x 30.00 x 0.375 x 0.1002					31.50 m ³
2 x 1 x 6.00 x 0.375 x 0.1002					0.45 m ³
2 x 5 x 30.00 x 0.375 x 0.1002					11.25 m ³
2 x 1 x 10.00 x 0.375 x 0.1002					0.75 m ³
18 x 30.00 x 4.050 x 0.1002					218.70 m ³
1 x 19.00 x 4.050 x 0.1002					7.70 m ³

6 x 30.00 x 3.750 x 0.1002					67.50 m ³
1 x 10.00 x 3.750 x 0.1002					3.75 m ³
2 x 15.00 x $\frac{(6.25 + 4.05 - 4.05)}{2}$ x 0.1002					3.30 m ³
2 x 12.00 x $\frac{(4.05 + 6.50 + 4.05 - 4.05)}{3}$ x 0.1002					2.94 m ³
4 x 14.00 x $\frac{(3.75 + 6.75 + 3.75 - 3.75)}{3}$ x 0.1002					5.60 m ³
					435.90 m ³


 18/04/22
 J.C.


 18/04/22
 AC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
① Plv const of working Bench mark — do — 1.340 KM vide Page ①					
@ Rs 5495.89 / KM — Rs 736420					
② Plv const of reference Pillar — do — 1.340 KM vide Page ①					
@ Rs 2844.19 / KM — Rs 38120					

③ Plv clearing and grubbing of road land
0.40 Hect vide Page ②
@ Rs 53879 = 82 / Hect Rs 21552 = 10

④ Plv const of embankment
lead 1000m length —
355.50 m³ vide Page ②
@ Rs 190 = 14 / m³ — Rs 67595 = 10

⑤ Plv const of embankment
lead 100m length —
829.50 m³ vide Page ③
@ Rs 153 = 90 / m³ — Rs 127660 = 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{6}{7}$ Plv excavation for road way cutting 111.65 m ³ vide Page ⑤ @ Rs 75 = 61/m ³ — Rs 8442 = W					
$\frac{7}{9}$ Plv Const of C/S B. 435.90 m ³ vide Page ⑥ @ Rs 2965 = 72/m ³ — Rs 12927572 = W					
$\frac{8}{22}$ Plv and fixing masonry 02 No vide Page ② @ Rs 13004 = 44/each — Rs 260092 = W					
$\frac{9}{29}$ Plv earth work in excavation for foundation 112.86 m ³ vide Page ③ @ Rs 283 = 94/m ³ — Rs 32045 = W					
$\frac{10}{30}$ Plv Sand filling in foundation. 8.57 m ³ vide Page ③ @ Rs 444 = 32/m ³ — Rs. 3808 = W					
$\frac{11}{31}$ Plv Brick flat soiling in foundation. 85.94 m ² vide Page ③ Limit 85.92 m ² @ Rs 295 = 14/m ² — Rs 25358 = W					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/32) P.V. C.C. M15 Grade in foundation					
18.51 m ³ vide Page (4)					
@ Rs 5945 = 48/m ³ - Rs 10051 = w					
(13/33) P.V. Brick masonry work					
79.54 m ³ vide Page (4)					
Limit 79.53 m ³					
@ Rs 5731 = 15/m ³ - Rs 45579820					

(14/34) P.V. and laying 1000mm dia R.C.C. pipe					
22.50 m vide Page (4)					
@ Rs 3604 = 34/m - Rs. 81098 = w					
(15/35) P.V. Plastering on brick work					
109.21 m ² vide Page (5)					
Limit 109.20 m ²					
@ Rs 187 = 51/m ² - Rs 20476 = w					

f.s.o
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/25) PIV 1.5 mm current running					
39.78 m ² wide Page (5)					
Rs 60 = 02 / m ² — Rs					2388 = 00
			Rs		22,86,212 = 00
Add 2% C.S.T			Rs		2,74,345 = 00
Add 1% L.Cess			Rs		22,862 = 00
Add S.F			Rs		31,355 = 00
			Rs		26,14,774 = 00
Less 2.50% below			Rs		65,369 = 00
			Rs		25,49,405 = 00
\$					
18/01/2022			18/1/22		
J.E			AE		

Material Statement

Earthwork -	1185.00 m ³			
Stone Meters -	366.156 m ³			
Crushed Sand -	156.924 m ³			
Brick -	42795 Nos			
Sand -	84.82 m ³			
\$				
18/01/2022			18/1/22	
J.E			AE	

Attested
18.01.22
 18.01.22