

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road of					
Maint. under 3054 FDR					
for the road from central					
chaunk Bazar to Mahadalit					
tole					
Agency:- Sri Gopal Kumar Singh					
Agr No. 04F2/2021-22					
D.O.S 03-07-21					
D.O.C 02-08-21					

Record Entry.

① P/L GSB grading I - all					
Comp job - SDE/1.					
$15.4 \times 4.85 \times 0.20 = 12.47 m^3$					
② P/L WBM gr-II - all					
Comp job - SDE/1.					
$2 \times 30 \times 3.75 \times 0.075 = 16.875 m^3$					
$1 \times 10 \times 3.75 \times 0.075 = 2.81 m^3$					
$19.685 m^3$					
③ P/A Primer Coat - E/1.					
$2 \times 30 \times 3.75 = 225.00 m^2$					
$1 \times 10 \times 3.75 = 37.50 m^2$					
$262.50 m^2$					
④ P/A tack - E/1					
Qty same as item ③					$262.50 m^2$
⑤ P/L M/S 20mm thick - all comp					
job - SDE/1.					
$262.50 m^2$					
⑥ Const. of Subgrade & E. shoulder - E/1					
$2 \times 2 \times 30 \times \frac{1.30 + 1.55}{2} \times 0.30 = 51.30 m^3$					
$2 \times 10 \times \frac{1.35 + 1.50}{2} \times 0.30 = 8.55 m^3$					
$59.85 m^3$					

Abstract of cost:

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIL GSB					
QUTMB P-5		12.47 m ³			
② R	3440.12			R	42898.00
② PIL WBM gr-III					
QUTMB P-5		19.685 m ³			
② R	4331.72			R	85270.00
③ PIA Primer coat					
QUTMB P-5		262.50 m ²			
② R	49.46			R	12983.00
④ PIA tack coat					
QUTMB P-5		262.50 m ²			
② R	16.80			R	4410.00
⑤ PIL M.S.S 20mm thick					

QUTMB P-5		262.50 m ²			
② R	235.97			R	61942.00
⑥ Const. of subgrade & E. shoulder					
QUTMB P-5		59.85 m ³			
② R	237.43			R	14210.00
				R	221713.00
Add 12% GST				R	26606.00
Add 1% L.C				R	2217.00
Add S.F.				R	2600.00
				R	253136.00

Made 25/7/21
 J.E.
 Matt. Statement:
 E/W - 59.85 m³
 SM - 47.58 m³
 CS - 2.99 m³
 EM SS1 - 0.223 MT
 EM RS1 - 0.072 MT
 Bit VG10 - 0.498 MT

Continuation