

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिहारशरीफ

पत्रांक 1757 (379) / बिहारशरीफ, दिनांक 24-12-21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।


महाशय,


उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।


अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


24/12/21


24/12/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ


24/12/2021

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 24-12-2021

(New Maintenance Policy 2018)

J- BIHARSHARIF

Year-2021-22


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	latter no. 67 dated 15-12-2021	1318.03290	Certified that out of Rs 1318.03290 received & balance during the years 2021-22 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 1265.71214 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 52.32076 lacs remaining unutilized at the end of the period under 24-12-2021
	Total Rs.		1318.03290	


2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was
Kind of Checks exercised :-


- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction material have been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the Assistant .
- (v) All other codal formalities have been observed.

3 Physical Progress achieved:

- (i) Construction of Road Works.
- (ii) Construction of CD works


24/12/21
Divisional Accounts Officer
Rwd, Works Division
Biharsharif


24/12/21
Executive Engineer
Rwd, Works Division
Biharsharif


24/12/2021

Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)	Agreement Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of BBT (in million)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Increase in Allotment (Demand)	Remarks
1	RM/NA/BIH /19/0005	Const. of road from Chandaura Dhamauli Rahui road to Imli Bigha via Chandaura Village & Railway Crossing.	5268 04-10-2019	1.43	28.5834	32.178	15.15958	MBD-07 20-21	07-06-2021		65.87	25.00	5.40	0.00000	0.00000	23.59853	
2	RM/NA/BIH /19/0005	NH-31 Dhamauli More to Deobigha More via Gaganpur, Shivaybigha, Garabidha Dohat.	5268 04-10-2019	1.89	46.439	47.847	19.22609	MBD-07 20-21	07-06-2021		70.98	25.00	5.40	0.00000	0.00000	27.30219	
3	RM/NA/BIH /19/0005	Sonsa Chunnuchak Road to Chandaura Road.	5268 04-10-2019	0.63	13.976	15.574	6.03637	MBD-07 20-21	07-06-2021		23.35	25.00	5.40	0.00000	0.00000	8.71697	
4	RM/NA/BIH /19/0005	Const. of road from Vanda More of Sonsa Path to Village Sondhi via Chand Bathani Chhika.	5268 04-10-2019	2.39	47.546	54.777	23.66314	MBD-07 20-21	07-06-2021		89.95	25.00	5.40	0.00000	0.00000	40.06725	
5	RM/NA/BIH /19/0005	Bind Alpur Road to Sonsikara	5268 04-10-2019	0.63	13.014	13.562	5.90747	MBD-07 20-21	07-06-2021		25.61	25.00	5.40	0.00000	0.00000	8.40134	
6	RM/NA/BIH /19/0005	NH-31 to Amarapur	5268 04-10-2019	0.4	16.94029	20.542	4.7558	MBD-07 20-21	07-06-2021		15.68	25.00	5.40	0.00000	0.00000	17.36700	
7	RM/NA/BIH /19/0005	LO52 - T01 to Bhadwa (VR21)	5268 04-10-2019	0.990	17.22693	19.907	10.55564	MBD-07 20-21	07-06-2021		34.03	25.00	5.40	0.00000	0.00000	18.00000	
				TOTAL													
Total =				143.45328													

1. Signed Hard Copy and Soft Copy (in Excel) of recorded BBT is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer
Rwd. works Division Biharsharif

Executive Engineer
Rwd. works Division Biharsharif

24/11/2021

Name of Road:- Chanoura Dhamauli Rahui Road To Imli Bigha Via Chandwara
Name of Contractor:- M/S Uday Shankar Prasad

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	CATEGORY	IRI	Latitude	Longitude	Event
		No.						ROAD				
5/12/21	8:46:0	56	0.1	340	0	3400	3431	G	4.54	25.30846	85.53098	Normal
5/12/21	8:46:16	56	0.1	320	30.3	3200	3251	G	4.32	25.307605	85.53133	Normal
5/12/21	8:46:16	56	0.1	370	10.1	3700	3700	G	4.85	25.306802	85.53192	Normal
5/12/21	8:47:0	56	0.1	350	30.3	3500	3520	G	4.64	25.306018	85.53237	Normal
5/12/21	8:47:0	56	0.1	370	30.3	3700	3700	G	4.85	25.305285	85.53298	Curve
5/12/21	8:47:27	56	0.1	390	10.1	3900	3880	G	5.06	25.304402	85.53301	Normal
5/12/21	8:47:27	56	0.1	310	30.3	3100	3161	G	4.22	25.303472	85.53293	Normal
5/12/21	8:47:27	56	0.1	350	30.3	3500	3520	G	4.64	25.302603	85.53259	Normal
5/12/21	8:48:2	56	0.1	280	30.3	2800	2892	G	3.89	25.301672	85.53231	Normal
5/12/21	8:48:2	56	0.1	330	20.2	3300	3341	G	4.43	25.30118	85.53301	Normal
5/12/21	8:48:2	56	0.1	350	20.2	3500	3520	G	4.64	25.300745	85.53392	Normal
5/12/21	8:49:48	56	0.1	360	0	3600	3610	G	4.75	25.300725	85.53396	Normal
5/12/21	8:50:0	56	0.1	250	20.2	2500	2622	G	3.57	25.301138	85.53308	Normal
5/12/21	8:50:23	56	0.1	270	20.2	2700	2802	G	3.79	25.301602	85.53226	Normal
5/12/21	8:50:23	56	0.025	260	30.3	2600	2712	G	3.68	25.302497	85.53251	Normal
Total			1.425	4900	313.1	49000	49662		65.87			

$Y = 0 * X^2 + 0.898 * X + 377.8$			
X = 2471			
Y = 2596			
(R) RURAL ROAD			
Good	Average	Poor	
<400	4001-5000	>5001	

Executive Engineer
R.W.D. (W)
Division Biharsahat (Nalanda)

[Signature]
24/12/21


[Signature]
24/12/21

[Signature]
24/12/21

[Signature]

File : F:\19121130.Xls. Section No. : 56. Egn : $Y = 0 \cdot X^2 + 0.898 \cdot X + 377.8$

Name of Customer : MS Uday Shankar Prasad. Name of Work/ Road : Chanoura Dhamauli Rahui Road to Imli Bigha



[Signature]
24/11/24

[Signature]
24/11/24

[Signature]
24/11/24

Executive Engineer
R.W.D. (W)
Division Biharsharif (Nalanda)

प्रमाणित किया जाता है कि इस मापी प्रतिका
में मशीन से हमें कुल 100 (एक सौ) मूण्डे
जिसे श्री रामरकवाल प्रसाद सिंह भादव सहायक
आभियंता, ग्रामीण कार्य विभाग कार्य अवर
मण्डल, रहुई के नाम निर्गत किया जाता है।

am
30/8/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

Singh
30/8/20

Re - Issued to Sri Binod Kumar Singh,

J.B. Rehni

By
10/10/20
AB

Sch, XLV-Form No. 134

बिहार शरीफ DIVISION

रहुई SUB-DIVISION

Measurement Book

No. 2991

Name of Officer

श्री रामरकवाल प्रसाद सिंह भादव

सहायक आभियंता, अवर मण्डल, रहुई

Date of first entry

16/10/2020

Date of last entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record Entry</u>				
Name of work -	Maintenance of road				
from	Channura Dhamali Bahur				
Road to	Jm's Bigha via Channura				
Acad	3054				
Agency -	M/S Uday Shankar Prasad				
Agreement No -	MBD-07/2020-21				
Agreement Rate -	a.w. Below of Boq Rate				
Agreement Amt -					
Work Start Date -	08/09/2020				
Date of Completion -	07/06/2021				
Date of Entry -	16/10/2020				
$\frac{1}{163}$ clearing and grubbing					
road land -	- all complete				
Job					
By	2x2x	30'w	x 1'w	=	120'w m ²
	2x3x	30'w	x 1'w	=	180'w m ²
	2x2x	30'w	x 1'w	=	120'w m ²
	2x1x	25'w	x 1'w	=	50'w m ²
	2x4x	30'w	x 1'w	=	240'w m ²
	2x3x	30'w	x 1'w	=	180'w m ²
	2x5x	30'w	x 1'w	=	300'w m ²
	2x2x	30'w	x 1'w	=	120'w m ²

Continuation

CO 13/0'w m²

Running Account Bill 1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
($\frac{1}{163}$) clearing and grubbing road land --- all complete job					
Qty vide TMB Page 8 = 0.2515 Hec					
@ R 52970.33/Hec = R					13322.10
($\frac{2}{164}$) Construction of subgrade and earthen shoulders --- all complete job					
Qty vide TMB Page 8 = 1218.10 m ³					
@ R 176.66/m ³ = R					215172.10
($\frac{3}{165}$) Construction of GSB Grading II --- all					
Complete job					
Qty vide TMB Page 8 = 46.783 m ³					
@ R 1654.22/m ³ = R					77389.10
($\frac{4}{166}$) Provisioning, laying, & spreading and compacting WBM 2 --- all					
Complete job					
Qty vide TMB Page 8 = 40.006 m ³					
@ R 2829.10/m ³ = R					113177.10
($\frac{5}{167}$) Provisioning, laying, & spreading and compacting WBM 3 ---					
All complete job					
Qty vide TMB Page 9 = 61.460 m ³					
@ R 2617.87/m ³ = R					160894.10
				Cor	579954.10

material statement	
① Earth	1218.00 m ³
② Stone metal	158.70 m ³
③ Stone chps	194.00 m ³
④ Screening	2515.5 m ³
⑤ Sand	24.00 m ³
⑥ Bitumen emulsion (SS1)	0.697 MT
⑦ Bitumen emulsion (RS-1)	1.545 MT
⑧ Bitumen (S-90)	15.276 MT
⑨ waste plastic	0.125 MT

BIC sign
 30/11/21
 UB

Continuation