

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल बांका-1

पत्रांक 87 अगु

बांका / दिनांक 15.01.2022

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बांका-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण पटना।

विषय:- New Maintenance Policy 2018 (MR 3054) योजना अन्तर्गत आवंटन के संबंध में।

महाशय,

उपर्युक्त विषयक से संबंधित एम0आर0 योजना अन्तर्गत संवेदक द्वारा कराए गये कार्यों के भुगतान हेतु विहित प्रपत्र में अधियाचित राशि रूपया 24.04932/-लाख का आवंटन उपलब्ध कराने की कृपा की जाय। ताकि संवेदक को भुगतान किया जा सके।

- अनु0:-
1. अधियाचना प्रपत्र
 2. IRI Report

विश्वासभाजन

13/01/22
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल बांका-1।

ज्ञापांक- 87 अगु / बांका,

प्रतिलिपि- मुख्य अभियंता-4, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

दिनांक- 15.01.2022

13/01/22
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल बांका-1।

FORM GFR 19-A

(See Government of India's Decision (I) below Rule- 150
Form of Utilization Certificate up to the month 13.01.2022
MR New Policy 2018

PIU - R.W.D. Works Division Banka-I

SL. No.	Name of Scheme	Sanction No. & Date with	Amount (in lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1.	Construction of Rural Roads under MR New Policy 2018	CFMS Letter No - 02 WE, Dt- 03.01.2022		6085.49024	Certified that out of Rs. 6085.49024 Lacs received upto the years 2021-22 in favour of Ex. Engineer, RWD Bihar, Banka-I a sum of Rs. 6053.22640 lacs has been utilized for the purpose of MR New Policy 2018 Schemes as given in the margin for 32.26384 Lacs remaining unutilized at the end of the period under.
	Total			6085.49024	

2. Certified that I have satisfied may self that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of Checks exercised-

- i. Works have been supervised by Executive Engineer/Superintending Engineer
 - ii. Periodical inspection has been conducted by Executive engineer/Superintending Engineer
 - iii. Construction materials have been tested.
 - iv. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer
 - v. All other codal formalities have been observed.
3. Physical Progress achieved-
 - i. Construction of Road Works
 - ii. Construction of C.D. Works


 13/01/22
 Sr. Divisional Accounts Officer
 Work Division
 Rural Works Department
 Banka I


 13/01/22
 Executive Engineer
 Works Division
 Rural Work Department
 Banka-I

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allocated Amount (in Lac)	up to date expenditure as per MIS (in Lac)	Requestion Against work done (in lac)	Remarks
					Length (in Km)	Amount (in Lac)	Initial Rectification with Surface Renewal	5 years Routine Maintenance										
1	MR-N/20-21 Banka-1	Bahera More (Dewdha Bahera PMGSY Road) - Dara Vill.	20703602006	5270 04.10.2019	6.500	215.12900	133.121	57.06997		04.08.2020	16.04.2021	2565.03	25	5%	104.596	104.596	24.04932	Completed
Total																		24.04932


 Executive Engineer
 RWD Works Division
 Banka-1
 12/01/2022

**OFFICE OF THE EXECUTIVE ENGINEER RWD
WORKS DIVISION BANKA-1**

Name of Road-	Bahera More (Dewdha Bahera PMGSY Road) - Dara Vill. Road
Name of Scheme-	MR 3054 (New Maintenance Policy-2018)
Name of Contractor/Agency-	LALSURYAPAL SINGH
Length of Road -	6.500 km
Project ID -	20703602006
Package No.-	RM/BA/BAN/19/0011
Name of Block -	Banka

Certified that all item
wise 100% Measurement
has been taken by me

Certified that all item
wise 50% Measurement
has been taken by me

Certified that all item
wise 10% Measurement
has been taken by me

Sharma
12.01.22

**Junior Engineer RWD
Work Section Banka
Works Division, Banka-1**

Pr. Kumar
12.01.22

**Assitant Engineer RWD
Work Sub Division Banka
Works Division, Banka-1**

**Executive Engineer
RWD Works Division,
Banka-1**

Final Bill

45

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work: - Maintenance of Road					
from Bahera More (Deodhera					
Bahera PMGSY Road) To Dava					
Village Road.					
Agency - Lal Surgepal Singh					
Agreement No - 9 M.B.D/2020-21					
Date of Work Start - 04/08/2020					
Date of completion - 03/05/2021					
Actual Date of completion is: —					
due to covid 19 —					

Measurement

1/42 Painting of parapet wall					
Two coat including Primer coats					
Side	2	2	8.00	0.60	= 19.20 M ²
Top	2	1	8.00	0.40	= 6.40 M ²
Bot	2	2	0.40	0.60	= 0.96 M ²
					= 26.56 M ²

Brick masonry work in cm (1:3)					
in Parapet wall do do					
	2	6.00	0.40	0.60	= 2.88 M ³
	2	6.00	0.40	0.60	= 2.88 M ³
					Total - 5.76 M ³

3/15 Plastering with cm (1:4)					
on Brick work do do					
Side	2	2	6.00	0.60	= 14.40 M ²
Front	4	0.40	0.60		= 0.96 M ²
					(Continuation) Total - 15.36 M ²

गामीन कार्य विभाग
कार्य-प्रमण्डल ऑफिस-।
20/11/2020

ABSTRACT OF COST

1. clearing & grubbing Road bed

TMBP-37 844 - 0.65 Hec.

$\text{@R. } 51138.76 / \text{Hec.} = \text{R. } 332.37 = \text{R.}$

$\frac{2}{3}$ Dismantling existing structure

TMBP- 37.8g - 1.1M

Ans. $471416 / m^3$ = Rs 526.00

3. Dimorphic life cycle mode

TM13P-37 city - 5.36M³

$$H(L_i) @ \rho = 1.12372 / m^3 = K_i \cdot 3776 = 00$$

4. Dismantling Existing Structure

TMA P- $\frac{38}{5}$ gty - 61.20 m³

Ans. 231.72 / m³ Ans. 14184 = 01

5. Removing all types H.P.

TMBP - $\frac{38}{6}$	Qty -	5.00	M.
-----------------------	-------	------	----

@R. 236.34/M. ~R. 118200

$\frac{G_1}{G}$ const of subgrade shoulder

TMBP $\frac{41}{24}$ Qty - 1867.00 M³

@m. $176.86/m^3$ -m. $3.30/98 = 0.033$

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
7. 7. Cont. of C.S. B. grading - II					
TMBP - $\frac{37}{2}$ Qty - 183.46 M ³					
@ R. 1873.15/M ³ = R.					343648.00
8. 8. Prov. and Laying WBM gr - II					
TMBP - $\frac{37}{8}$ Qty - 158.90 M ³					
@ R. 3303.94/M ³ = R.					524996.00
9. 9. P/L and Laying WBM gr - III					
TMBP - $\frac{39}{13}$ Qty - 247.12 M ³					
@ R. 3044.37/M ³ = R.					752325.00
10. 10. P/L and applying primer coat					
TMBP - $\frac{41}{21}$ Qty - 3301.58 M ²					
@ R. 45.12/M ² = R.					148967.00
11. 11. Patch Work using M.S.S. do do					
TMBP - $\frac{41}{23}$ Qty - 6414.08 M ²					
@ R. 200.08/M ² = R.					1283329.00
12. 12. Tack coat with Bitumen emulsion					
TMBP - $\frac{41}{22}$ Qty - 28312.39 M ²					
TMBP - $\frac{47}{9}$ Qty - 2719.68 M ²					
Total 31032.07 M ²					

(Continuation)

@ R. 15.34/M²

= R. 476032.00

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
$\frac{13}{13}$ P.V. and Laying S.D.B.C.					
TMBP- $\frac{42}{28}$ qty -					547.46 M^3
TMBP- $\frac{47}{8}$ qty -					67.992 M^3
					Total 615.452 M^3
					@ R. 10190.53 / M^3 = R. 6271782 = 00
$\frac{14}{14}$ R.C.C. 5th KM Stone					
TMBP- $\frac{45}{9}$ qty -					1 No
					@ R. 3821.85 / No = R. 3822 = 00
$\frac{15}{15}$ R.C.C. 1km Stone					
TMBP- $\frac{48}{1015}$ qty -					7 No
					@ R. 2020.18 / No = R. 14141 = 00
$\frac{16}{16}$ R.C.C. 200 M. Stone					
TMBP- $\frac{48}{14/16}$ qty -					26 No.
					@ R. 566.62 / No = R. 14732 = 00
$\frac{17}{17}$ Direction and place identification					
TMBP- $\frac{48}{11}$ qty -					19.20 M^2
					@ R. 12193.56 / M^2 = R. 234116 = 00
$\frac{18}{18}$ Fixing 600mm Triangular bands					
Side band also do					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
18 18 TMBP - $\frac{48}{12}$ Qty - 16 No.					
@ R. 3536.00/Each ~ R.					56576 = 00
19 19 Fixing 600mm circular sign board					
TMBP - $\frac{48}{3}$ Qty - 2 No.					
@ R. 3632.54/Each ~ R.					7265 = 00
20 20 Fixing 600x450mm Rectangular board					
TMBP - $\frac{48}{14}$ Qty - 3 No.					
@ R. 3503.42/No. ~ R.					28027 = 00
21 21 Planting of trees by the Road side					
TMBP - $\frac{46}{6}$ Qty - 227 No.					
@ R. 818.70/Each ~ R.					185845 = 00
22 22 Road Marking on BT Surface					
TMBP - $\frac{49}{15}$ Qty - 1297.00 M ²					
@ R. 735.44/M ² ~ R.					953865.00
23 23 Fixing MR informative sign board					
TMBP - $\frac{42}{24}$ Qty - 1 No.					
TMBP - $\frac{47}{9}$ Qty - 4 No.					
Total 5 No.					
@ R. 9240.50/Each ~ R.					46202 = 00

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>24.</u> <u>26</u> E/W in excavation for foundation					
TMBP - $\frac{38}{8}$ qty - 15.66 m ³					
@ Rs. 294.73/m ³ = Rs. 4615 = 00					
<u>25.</u> <u>27</u> PN for M-15 as Leveling course					
TMBP - $\frac{38}{9}$ qty - 2.845 m ³					
@ Rs. 4652.57/m ³ = Rs. 13236 = 00					
<u>26.</u> <u>28</u> R/c for pcc/rcc in sub structures					
TMBP - $\frac{39}{10}$ qty - 15.079 m ³					
@ Rs. 5484.28/m ³ = Rs. 82697 = 00					
<u>27.</u> <u>29</u> PN and Laying RCC NP-3 H.P.					
TMBP - $\frac{39}{14}$ qty - 7.50 m ³					
@ Rs. 1004.73/m ³ = Rs. 7537 = 00					
<u>28.</u> <u>30</u> E/W in excavation for structure					
TMBP - $\frac{39}{11}$ qty - 84.71 m ³					
@ Rs. 294.73/m ³ = Rs. 24966 = 00					
<u>29.</u> <u>32</u> sand filling in foundation					
TMBP - $\frac{42}{26}$ qty - 1.25 m ³					
@ Rs. 453.80/m ³ = Rs. 567 = 00					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
30/33 Prov. PCC M-15 Leveling course					
TMBP-39 Qty - 12.66 M ³					
12 @ R. 4652.57/M ³ - R. 58901 = 0					
31/34 Prov. PCC M-20 in open foundation					
TMBP-40 Qty - 54.07 M ³					
15 @ R. 5398.62/M ³ - R. 291903 = 0					
2/5 PCC/RCC M-15 in sub-structure					
TMBP-40 Qty - 26.26 M ³					
35 @ R. 5077.89/M ³ = R. 133345 = 0					
33/36 PCC/RCC M-20 in sub-structure					
TMBP-40 Qty - 7.38 M ³					
19 @ R. 5484.28/M ³ = R. 40474 = 0					
34/37 PCC/RCC M-25 in Deck-Slab					
TMBP-41 Qty - 4.61 M ³					
20 @ R. 6114.57/M ³ = R. 28188 = 0					
35/38 S/F/P HYSD bar Reinforcement					
TMBP-40 Qty - 0.63 MT.					
18 @ R. 51344.64/MT = R. 32347 = 0					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
36 39 DN fitting joint sealing					
TMBP-					
36 40 DN Weep hole do-do					
TMBP- $\frac{40}{17}$ qty - 28 No.					
@R. 118.01/each = R. 3304 = 00					
37 42 Painting on parapet wall					
TMBP- 45 qty - 26.56 m ²					
@R. 97.19 / m ² = R. 2581 = 00					
38 43 Provisioning RCC pipe duct 300 mm					
TMBP- $\frac{38}{7}$ qty - 112.50 m					
@R. 923.44 / m. = R. 103887 = 00					
39 44 DN Brick masonry work (1:3)					
TMBP- $\frac{45}{2}$ qty - 5.76 m ³					
@R. 5660.89 / m ³ = R. 32607 = 00					
40 45 Plastering with cm(1:4) on B/W					
TMBP- $\frac{46}{3}$ qty - 40.32 m ²					
@R. $\frac{141.75}{40.32}$ / m ² = R. 5715 = 00					
41 46 Plastering with cm(1:4) on B/W in substructure do-do					

(Continuation)

Sch. XLV- Form No 134

[illegible]

(Continuation)