

# 1st on AIC Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                       | No.                           | L. | B. | D. |                  |
| Name of work:- Const <sup>n</sup> of Road from Khesra |                               |    |    |    |                  |
| Chowk to Mahato talga via                             |                               |    |    |    |                  |
| Dhanjaia More under MMLSY                             |                               |    |    |    |                  |
| (W.B)                                                 |                               |    |    |    |                  |
| Agency:- M/S Singh Construction                       |                               |    |    |    |                  |
| Vill+P.O - Khutauna, Dist -                           |                               |    |    |    |                  |
| Machubani                                             |                               |    |    |    |                  |
| Agreement No - 28 MBD/2020-21                         |                               |    |    |    |                  |
| Packager:- MMLSY-WB-18-Jaynagar-OB                    |                               |    |    |    |                  |
| Agreement value Rs 902,370.68=00                      |                               |    |    |    |                  |
| Date of Commence - 18.08.2020                         |                               |    |    |    |                  |
| Date of Completion - 17.06.2021                       |                               |    |    |    |                  |
| Rate:- 5.69 % below                                   |                               |    |    |    |                  |
| Date of Measurement - 10/06, 02/08, 20/08, 07/09      |                               |    |    |    |                  |
| 2021                                                  |                               |    |    |    |                  |
| Road work                                             |                               |    |    |    |                  |
| ① Pro & fixing concrete B.M & pillar                  |                               |    |    |    |                  |
| - do - do - all complete job                          |                               |    |    |    |                  |
| 12 Nos ————— 12 Nos ✓                                 |                               |    |    |    |                  |
| ② clearing & grubbing of Road land                    |                               |    |    |    |                  |
| - do - do - all complete job                          |                               |    |    |    |                  |
| 2 x 10 x 30m x 1.75 = 1050.00 m <sup>2</sup>          |                               |    |    |    |                  |
| 2 x 8 x 30m x 1.80 = 864.00 m <sup>2</sup>            |                               |    |    |    |                  |
| 2 x 10 x 30m x 1.70 = 1020.00 m <sup>2</sup>          |                               |    |    |    |                  |
| Continuation C/o 2934.00 m <sup>2</sup>               |                               |    |    |    |                  |

# Abstract of Cost 1st on A/c Bill

9

Sch. XLV—Form No. 134

| Particulars                               | Details of actual measurement |    |       |                              | Contents of area |
|-------------------------------------------|-------------------------------|----|-------|------------------------------|------------------|
|                                           | No.                           | L. | B.    | D.                           |                  |
| 1/1 Pcc & fixing working B.M & pillar     |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-01,                                     | 12 Nos                        | 23 | 19.87 | each ft                      | 27,838.00        |
| 2/2 clearing & grubbing of Road Canal     |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-01 & 02.                                | 5509.40 m <sup>2</sup>        |    |       | 0.551 Hec                    |                  |
|                                           |                               |    |       | @ R 48449.24 / Hec           | 26696.00         |
| 3/6 Excavation for road way (Box cutting) |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-02,                                     | 35.63 m <sup>3</sup>          |    |       | @ R 70.22 / m <sup>3</sup>   | 2504.00          |
| 4/7 Dismantling of Old pcc Road.          |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-02,                                     | 12.00 m <sup>3</sup>          |    |       | @ R 1481.73 / m <sup>3</sup> | 17781.00         |
| 5/8 Constn of Embankment L-1000 m         |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-02 & 03.                                | 341.10 m <sup>3</sup>         |    |       | @ R 166.02 / m <sup>3</sup>  | 56629.00         |
| 6/10 Constn of Embankment L-100 m         |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-02 & 03.                                | 1364.40 m <sup>3</sup>        |    |       | @ R 132.77 / m <sup>3</sup>  | 1,81,151.00      |
| 7/11 Constn of Sub-grade & shoulder       |                               |    |       |                              |                  |
| — do — do — all complete job              |                               |    |       |                              |                  |
| P-0.                                      | 475.63 m <sup>3</sup>         |    |       | @ R 167.57 / m <sup>3</sup>  | 79,701.00        |

Continuation @ R 3,92,300.00

## Sch. XLV—Form No. 134

| Particulars                                 | Details of actual measurement |    |                        |    | Contents of area |
|---------------------------------------------|-------------------------------|----|------------------------|----|------------------|
|                                             | No.                           | L. | B.                     | D. |                  |
|                                             |                               |    | B.P.                   | R  | 3,92,300:00      |
| 8/12 Const't of G.S. Bgs. 2 with 3mm l/c    |                               |    |                        |    |                  |
| -do- do- all complete job                   |                               |    |                        |    |                  |
| B.T. portion                                |                               |    |                        |    |                  |
| P-07,                                       | 479.52m <sup>3</sup>          | @  | 2916.77/m <sup>3</sup> | R  | 13,98,650.00     |
| 9/13 Poo, laying & spreading W.B. 3mm       |                               |    |                        |    |                  |
| B.T. -do- do- all complete job              |                               |    |                        |    |                  |
| P-08,                                       | 166.51m <sup>3</sup>          | @  | 3692.67/m <sup>3</sup> | R  | 6,14,866.00      |
| 9/12 Const't of G.S. Bgs. 2 with 5mm l/c    |                               |    |                        |    |                  |
| P.C.C. portion - do - do - all complete job |                               |    |                        |    |                  |
| P-03+04,                                    | 243.30m <sup>3</sup>          | @  | 2916.77/m <sup>3</sup> | R  | 7,09,650.00      |
| 10/18 Poo, laying & spreading W.B. 3mm      |                               |    |                        |    |                  |
| P.C.C. -do- do- all complete job            |                               |    |                        |    |                  |
| P-04+06,                                    | 278.17m <sup>3</sup>          | @  | 3692.67/m <sup>3</sup> | R  | 10,27,190.00     |
| 11/19 Const't of un-reinforced P.C.C. 30    |                               |    |                        |    |                  |
| -do- do- all complete job                   |                               |    |                        |    |                  |
| P-06,                                       | 593.42m <sup>3</sup>          | @  | 7004.08/m <sup>3</sup> | R  | 41,56,361.00     |
| 12/21 Poo & laying R.C.C. N.P.A 300mm Ø     |                               |    |                        |    |                  |
| H.P. -do- do- all complete job              |                               |    |                        |    |                  |
| P-07,                                       | 30.00m                        | @  | 854.25/m               | R  | 25,628.00        |
|                                             |                               |    |                        | R  | 83,24,645.00     |

Continuation

Continuation