

Name of Work:- Kotwali to Jagdishpur-C D Road. Sankulwa

MMHSY (GEN)

Schedule XLV Form N.134.

P.W.D.

Hy. No. 1185BR/15-20

Comd. NITISH KUMAR
DIVISION

Block → Rajwada.

SUB DIVISION

Length → 0.609 KM

MEASUREMENT BOOK

2nd & Final Bill

Sch: XLV- Form No. 134

7

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work:- construction of road from Kotwale to Jagdishpur Sanhaula RCD road under MMUR (GEN)					
Agency:- Sri Nitish Kumar, Khuthari ward no-10, Kahalgam Bhagalpur					
Agreement no:- 118 SBD/2019-2020					
Date of start:- 21-03-2020					
Date of completion:- 20-12-2020					
Date of actual completion:- 30-12-2021					
Date of Entry:- 05-01-2022					
1) Proven and blowing of bench mark etc. all complete - 3 nos.					
2) F/W in excavation 15 for structure etc.					
2x 6.30 x 1.40 x 1.50 =					26.46 m ³
1x 4.35 x 1.53 x 1.40 =					2.97 m ³
					T= 29.43 m ³
3) Proven P.C.C. in head wall foundation etc. all complete.					
2x 6.30 x 1.46 x 0.15 =					2.65 m ³
4) Granular sub base 16 bedding below pipe all complete					

(Continuation)

(Continuation)