

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c bill					
Name of work - Const ⁿ of road from east Beldaniya to Bichli, Beldaniya via west Beldaniya					
Agency - M/s Kumar Construction, Yamuna Path, new area, Nawada					
Block - Sarmara					
Agreement No - SBD-24/2020-21					
Work started date - 20/08/2020					
Date of Completion - 19/08/2021					
Actual date of Completion -					
(1/78) Earthwork in excavation					
for 8 hr. do do all Complete					
H.W. -					
		$2 \times 6.45 \times 1.40 \times 1.50 =$			27.09
		$1 \times 5.78 \times 1.53 \times 0.25 =$			2.21
					<u>29.30 m³</u>
(2/79) Bedding on well compacted					
local Sand do do all Complete					
		$1 \times 5.78 \times 1.53 \times 0.55 =$			4.864
less for pipe -		$1 \times 5.78 \times 0.22 =$			1.272
					<u>3.592 m³</u>
(3/80) Providing PCC M-15 in					
open foundation do do all Complete					
		$2 \times 6.45 \times 1.40 \times 0.15 =$			2.709 m ³

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1/54) Const ⁿ of reference & working benchmarks do do all Complete					
3 Nos. Pg No. - (25)					
@ Rs 3904.02/No. — Rs 11712.06					
(2/55) Const ⁿ of reference pillars do do all Complete					
11.00 Nos. Pg No. - (26)					
@ Rs 1767.14/No. — Rs 19438.54					
(3/56) Clearing & grubbing road land do do all Complete					
0.984 Ha Pg No. - (26)					
@ Rs 51133.76/Ha — Rs 50316.00					
(4/57) Excavation for roadwork in soil with do do all Complete					
144.629 m ³ Pg No. - (26)					
@ Rs 74.16/m ³ — Rs 10726.00					
(5/58) Const ⁿ of embankment with material obtained from borrow pits, lift upto 1.5m, lead upto 1000m do do all Complete					
2395.455 m ³ vide pg No. - (34)					
@ Rs 174.94/m ³ — Rs 419061.00					
(6/59) Const ⁿ of embankment with material obtained from borrow pits, lift upto 1.5m, lead upto 100m do do all Complete					
5589.295 m ³ Pg No. - (34)					
@ Rs 139.85/m ³ — Rs 781677.25					
Continuation					
Rs 1292931.20					

Continuation

Rs 1292931.20

Continuation