

2nd on A/C Bill

7

Sch. XLV-Form No. 13A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Const. of Road from Sothgaon				
	to Musahri to under				
	MMGSY (SC)				
Agency:-	Ranjan K. Singh				
Aggr. No.	77	SBD/19-20			
	Record Entry.				
① Box cutting	-	-	-	-	all Comp.
job	-	-	-	-	SDEI.
	2x100x	0.375x	0.10x		7.50
	2x2x100x	0.375x	0.10x		15.00
	2x68x	0.375x	0.10x		5.00
					27.50 m ³

② P/L GSB with	app. quality				
of metl	-	-	-	-	all Comp job
-	-	-	-	-	SDEI.
					30.00
	2x4x100x	0.375x	0.10x		25.00
	2x68x	0.375x	0.10x		5.10
Profile correction					
	2x25x	1.5x	0.10x		7.50 m ²
	2x30x	$\frac{1.2}{2} + 1.60$	0.10x		9.0 m ²
widening	1x12.0x	$\frac{6.0 + 3.75}{2}$	0.10x		5.6
					56.70 m ³
					52.95
③ P/L WBM gr-II	with app.				
quality of metl	-	-	-	-	all
Comp job	-	-	-	-	SDEI.
	4x100x	3.75x	0.075x		112.50 m ³
	68x	3.75x	0.075x		19.125 m ³
widening					

Continuation
 $12 \times \left(\frac{6 + 3.75}{2} \times 3.75 \right) \times 0.075 = 1.01 m^3$
 132.63 m³

Abstract of cost.

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIF working B. M. Pillars					
QVTMB P-1 6 Nos					
@ 1	2502.02			15	15012.0
② Clearing & grubbing					
QVTMB P-1 0.268 Hect					
@ 1	49739.47			15	13330.0
③ Box cutting					
QVTMB P-2 7.50 m ³					
" " P-7 27.50 m ³					
					35.00 m ³
@ 1	82.01			15	2870.0

④ Const. of embankments from b. P.T.					
QVTMB P-1					
(i) Lead 100 M - 396.00 m ³					
@ 1	142.67			15	56497.0
(ii) Lead 1000 M - 99.00 m ³					
@ 1	187.51			15	18563.0
⑤ Const. of embankment from r.w. cutting					
QVTMB P-2 33.75 m ³					
@ 1	31.42			15	1060.0
⑥ P/L GSB					
15+20 QVTMB P-2 250.50 m ³					
" " P-7 58.05 m ³					
					308.55 m ³
Limit to					294.92 m ³

Continuation

@ 1 3167.60 15 934189.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) PIF set to refractive tr. sign					
QV TMB P-8					
(i) 600 mm eq. lat. triangular					
6 Nos @ 4106.77					24641.00
(ii) 600 x 450 mm rectangular					
3 Nos @ 5455.90					16368.00
(19) Road marking on bit. surface					
QV TMB P-8					
60.00 m ²					
@ 850.93					51056.00
(20) Road marking on cur. surf.					
QV TMB P-9					
93.60 m					
@ 953.99					89293.00
					4821761.00
					4976294.00
					284003.00
Less 5.89% Below (-)					293104.00
					4683190.00
					4537759.00
Less Prev. Pay (-)					1556814.00
					3126376.00
					2980945.00
Ind. in Ind. in					
05/03/21 05/03/21					
J.E. J.E.					
up to date matl. statement (clt)					
					3112.00
(1) Stone Metal - 955.51 M ³					
(2) K. Sand - 127.33 M ³					
(3) Brick - 10752 Nos					
(4) E/W - 1030.25 M ³					
					742.50 M ³
(5) EM SS - 0.965 MT					
(6) EM RS - 0.312 MT					
(7) Bit. VG 10 - 2.158 MT					
(8) L. sand - 6.00 M ³					

Continuation

Ind. in Ind. in
05/03/21 05/03/21
J.E. J.E.