

GITSdy Road to PMGSY Road

Schedule XLV-Form No. 134

MMGSY

Exec. Officer
Rural Development
District of Madhepur

DIVISION

MADHEPUR

SUB-DIVISION

1827

MEASUREMENT BOOK

Shankar Pansal.

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st On A/c B 11				
Name of Work - Construction of Road and CD					
Work under MGSY from GTSNY.					
Road to PMGSY Road.					
Agency - Sri Shankar Prasad A.P.O. -					
Fatk Madhepur Dist Madhubani.					
Agreement No - 105BD/2021-22					
Date of Start - 01/07/2021					
Date of Completion - 31/03/2022					
Agr. value - Rs 6465166.00					
Rate - 0.12% below					
Measurement					
1/1 Setting out benchmark pillar - - -					
- - - all complete - - 06 Nos.					
2/2 clearing and Grubbing road					
land - - - all complete.					
3x 36.00x3.50 = 315.00m ²					
5x 30.00x3.80 = 570.00m ²					
4x 30.00x3.40 = 408.00m ²					
6x 30.00x3.60 = 648.00m ²					
2x 30.00x3.50 = 210.00m ²					
2x 25.00x3.40 = 170.00m ²					
2x 15.00x3.30 = 99.00m ²					
Total = 2420.00m ²					
= 0.242 Hect.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
		B.P.	P.S.	1563660.00
Add 12-1.651			P.S.	121633.00
Add 14-1.C.			P.S.	15634.00
Add 107-5.Fed.			P.S.	24943.00
			P.S.	1751835.00
Less 0.12-1 Below			P.S.	2150.00
				Amount Rs 1735735.00
<i>Ch. 12/11/23</i> <i>52</i> <i>19/11/23</i> <i>AL</i> <i>20/11/23</i> <i>25/11/23</i>				
Executive Engineer Rural Works Department Works Division Jhanjharpu				