

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2

पत्रांक.....113.....

गोपालगंज, दिनांक...22/01/22...

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोपालगंज-2

सेवा में,


अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव, बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2021-22 में व्यय हेतु आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2 के अधीन नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2021-22 में कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार भुगतान हेतु रू0 - 3472484.00 रू0 (चौतीस लाख बहतर हजार चार सौ चौरासी) मात्र का आवंटन उपलब्ध कराने की कृपा की जाए ताकि किए गए कार्य का भुगतान किया जा सके।

विश्वासभाजन

 19/01/22

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, गोपालगंज-2

13.01.22

 19/01/22

FORM CER 19
(See government of India's Decision) Below Rule-150
Form of utilisation certificate up to Month of 6th Jan. 2022
MR 3054 Rural Road maintenance policy 2018

Sl No.	Name of Scheme	Allotment Received		Expenditure		Balance	
1	MR 3054 Rural Road maintenance policy 2018	By Bank A/C	0.00	By Bank A/C	0.00	In Bank A/C	0.00
		By CFMS	179828790.00	By CFMS	142611066.00	In CFMS	37217724.00
		Total	179828790.00	Total	142611066.00	Total	37217724.00
						Certified that sum of Rs. 142611066.00 has been utilized for the purpose of MR 3054 Rural Road maintenance policy 2018 as given in the margin for which it was sanction as that the balance of Rs.37217724.00 remaining unutilized at the end of the period under report.	

2. Certified that I have satisfied my self the condition in which the grants aid was sanctioned have been duly full filled are beign fulfilled and that have exercised the following checks to see that the kind of checks exercised:-

- Work have been supervised by executive engineer/Super intending Engineer..... Yes
- Periodical inspection has been conducted by E.E./S.E/E.E. Weekly S.E. quarterly
- Construction materials have been tested-Yes
- Measurement have been recorded in MB as test Check Conducted by Assistant Engineer/ Executive
- All other coda formalities have been observed- Yes

3 Physical Progress achieved:-

- Construction of Road work 11 Nos.
- Construction of CD work 77/2 Nos (77HP CUI/2 No RCC)

19/01/22
Divisional Accounts Officer
R.W.D. Works Division
Gopalganj-2

19/01/22
Executive Engineer,
R.W.D. Works Division
Gopalganj-2
19.01.22

OFFICE OF THE EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT, WORK DIVISION, GOPALGANJ-2
Requisition Formate For Schem Head- MR (3054) under BIHAR Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as Per MIS	Administrative Approval (AA) Latter No. & Date	Administrative		Agreement Amount (in		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in MM/KM)	Thickness of Bitumnet layers (inMM)	Value of Bitumnet Content in Percentage	Previous Total Allotment (In Lakh)	Up-to-date Expenditure as per MIS (In Lakh)	Requisition against work Done (In Lakh)	Remarks
					Length In Km	Amount (in Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Gopalganj-2/03	Kali mandir (manpur) to tut farm hote siwen tak	314701036892	6013/01-11-2019	1.760	64.1762	35.79768	16.18674	01/MBD(3054)/2021-22/30-04-2021	11.01.22	30.11.21	2831	25	5	0.00000	0.00000	34.72484	

D.A.O.
RWD, Works Division, Gopalganj-2

Executive Engineer
RWD, Works Division, Gopalganj-2

19-01-22

Kali Mandir (Mandir) to Tut Farm hote hve
Bankat Siman tok under MR 3054 (2018)
Package No. - MR-N/19-20 (Gopalganj-2) / 03
Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division, Gopalganj-2


DIVISION

Block - Bai Kuntapur SUB-DIVISION

MEASUREMENT BOOK

MB No. - 907

प्रमाणित किया जाता है कि इस मापीयुक्त
में मंजूर किया गया है कि 100 (एक सौ) बीघा
जिसे चन्देवर सिंह, सहायक अभियंता
बकुण्डपुर के नाम से निर्माण किया जाता है।


25/5/21
Executive Engineer
Rural Works Department
Works Division, Gopalganj 2

25/5/21

Sch. XLV - Form No. 134

Executive Engineer
Rural Works Department _____ DIVISION
Works Division, Gopalganj 2 _____ SUB-DIVISION

Measurement Book

No. 907

Name of officer श्री चन्देवर सिंह
सहायक अभियंता, बकुण्डपुर

Date of first entry _____


Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(25) Providing Sand filling in foundation trench - do - do -	28				B/P Rs - 324003800
Qty vide Temp - 2 item - (4)					
1.35 m ³ @ Rs 425.48/m ³					
					= 591240
(26) Providing pcc m 15 for open foundation cas per - do - do -	30				
Qty vide Temp - 3 item - (5)					
0.90 m ² @ Rs 6801.10/m ²					
					= 6120200
(29) Providing 2 reinforcement Concrete m 25 - do - do -	37				
Qty vide Temp - 4 item - (7)					
					= 11.95 m ³
Qty vide Temp - 6 item - (9)					
					= 2.79 m ³
Total Qty - 11.95 + 2.79 = 14.74 m ³					
Limit Qty as Agreement = 14.64 m ³					
Qty 14.64 m ³ @ Rs 8543.95/m ³					
					= 125074500
(28) Back filling behind Abutment curb wall - do - do -	38				
Qty vide Temp - 6 item - (10)					
7.20 m ³ @ Rs 3521.60/m ³					
					= 25355200
					C/P Rs - 339717800

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(29) Providing weep hole					397178.200
- do - do -					
Qty - wide Tm 30 - 6 items (11)					
10 No @ Rs 90.94 each					909.200
(30) S/F/D of placing H/S D bar					
4 reinforcement - do - do					
Qty - wide Tm 30 - 3 items (6)					
= 782.97 kg					
Qty - wide Tm 30 - 5 items (8)					
= 307.92 kg					
Total Qty - 782.97 + 307.92					
= 1090.89 kg					
= 1.09 MT					
Limit Qty as per agreement = 1.08 MT					
Qty 1.08 MT @ Rs 50663.36/MT					
= 54716.00					
total Rs - 3452803.200					
(-) 11% below as per agreement Rs - 379808.200					
Rs - 307295.00					
(+) Add GST @ 12% Rs - 368759.200					
(+) Add Labour cost @ 1% Rs - 30729.200					
Net total Rs - 3619989.200					
30/11/2021					
30/11/2021					
Continuation					

File : C:\Users\UR Computer\Desktop\2811113.xls, Section No. :59, Egn : $Y = 0 \cdot X^2 + 0.862 \cdot X + 448.5$
 Name of Customer : Awanish Construction, Name of Work/ Road : Kali mandir(marpur)to Tuth form Hotha huy



[Signature]
 30/11/2021
 DE (Bakpur)

[Signature]
 30.11.2021
 DE

[Signature]
 30/11/21

Name of Road :-Kali mandir(munpur) to Tuth Form Hothe hucy

Date	Time	Secl on	Length	Bumps	Speed	OR	IRI	EGO RY	Latitude	Longitud e	Event
28/11/21	9:30:25	59	0.1	260	0	2600	2689 G		26.27051	84.73662	Normal
28/11/21	9:30:25	59	0.1	260	10.1	2600	2689 G		26.27064	84.73559	Normal
28/11/21	9:31:1	59	0.1	360	10.1	3600	3551 G		26.27064	84.73458	Normal
28/11/21	9:31:36	59	0.1	300	20.2	3000	3034 G		26.27079	84.73337	Curve
28/11/21	9:31:36	59	0.1	250	20.2	2500	2603 G		26.27083	84.73258	Normal
28/11/21	9:32:0	59	0.1	300	20.2	3000	3034 G		26.27071	84.73158	Curve
28/11/21	9:32:11	59	0.1	240	20.2	2400	2517 G		26.2702	84.73069	Curve
28/11/21	9:32:11	59	0.1	220	30.3	2200	2344 G		26.26932	84.73034	Curve
28/11/21	9:32:11	59	0.1	250	20.2	2500	2603 G		26.26862	84.72971	Normal
28/11/21	9:32:46	59	0.1	240	30.3	2400	2517 G		26.26793	84.72907	Normal
28/11/21	9:33:0	59	0.1	240	30.3	2400	2517 G		26.26706	84.72833	Curve
28/11/21	9:33:0	59	0.1	350	20.2	3500	3465 G		26.26685	84.72744	Curve
28/11/21	9:33:18	59	0.1	300	20.2	3000	3034 G		26.26707	84.72646	Normal
28/11/21	9:33:18	59	0.1	310	10.1	3100	3120 G		26.26736	84.72552	Normal
28/11/21	9:34:0	59	0.1	260	30.3	2600	2689 G		26.26756	84.72453	Curve
28/11/21	9:34:0	59	0.1	270	20.2	2700	2775 G		26.26748	84.7235	Curve
28/11/21	9:34:31	59	0.1	290	20.2	2900	2948 G		26.26746	84.72241	Normal

Y = 0 * X ^ 2 + 0.862 * X + 448.5
X = 3100
Y = 3120

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Shank
30/11/2021

Diya
30.11.2021

30/11/21