

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	TTH & Final Bill				
Name of Work—	construction of				
	road from Thikha Aka				
	Mashim & Panbhushri				
	Vastan K. Panwaja				
	Total. mm & sy (wood Bank)				
Name of Agency—	Sival construction				
	PVT LTD				
Agreement No—	148/SBT-2019-20				
Date of work order	19.08.2019				
Date of completion	18.08.2020				
Actual date of completion—					
	Record entry				
01/151)	construction of GSB				
	exc by provide				
	well graded material				
	as per specification				
	up to date measurement GSB				
	1713	3.6	3.75	0.100	4.78 m ³
		2			
	2730	3.75	7	0.100	22.50 m ³
	175	3.75	7	0.100	1.88 m ³
					29.15 m ³
	less to				18.04 m ³
2/152)	construction of WBM				
	exc by provide well				
	graded material				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2041			328636
less previous pugn				1958	8373-0
Net payable				8249	13336
Amount				8249	133-0
Ag					06/12/21
					J-L
Material statement					
C.C		366	48	m ³	
Stone chips		330	12	m ³	
C.B		538	67	m ³	1.778.26
C. Sand		1	65	m ³	
C.B		162	30	1/47	267.89
Cement		1.284	MT		
C.B		602	4.42	m ³	7734.15
					06/12/21
					J-L

Continuation