

1st on A/c Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repealed and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

N/W - Repair of Road from
Belshira to Haridarpur
via Prampur

Package No - MR-N/19-20 Shagelpur

Agency - Amarpur Conest. Co(p) Ltd.

Agreement No - 15 MAB / 2020-21

Date of Work - 16-09-2020

Date of Completion - 15-06-2021

Date of Measurement -

① Clearing & grubbing of

road land etc.

$$2 \times 1500.00 \times 1.0 = 3000.00 \text{ m}^2$$

$$\Rightarrow 0.30 \text{ Hect}$$

② Scrapping the existing

bituminous road surface

$$10 \times 5.0 \times 2.0 = 100.00 \text{ m}^2$$

$$5 \times 8.0 \times 1.0 = 40.00 \text{ ..}$$

$$5 \times 3.0 \times 1.0 = 15.00 \text{ ..}$$

$$6 \times 1.0 \times 1.0 = 6.00 \text{ ..}$$

$$1 \times 13.0 \times 2.0 = 26.00 \text{ ..}$$

$$187.00 \text{ m}^2$$

(Continuation)

Sch: XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
	4	3401	310	—
B.F.R.S.	3384	327		
Leis previous payment	Rs. 3048989			
	Rs. 336138			
	Rs. 353121			
(I) Bricks	16616	16444	14724	(2. F. exp.)
(II) Sand	36426	13286		
(III) Stone chink	245.40 M³			
(IV) Stone matal	110.99 M³			
(V) Stone rendering	14.82 M³			
(VI) Earth	510.00 M³			
(VII) Emulsion (Seq)	0.377 M.T.			
(VIII) Emulsion (R.M)	1.78 M.T.			
(IX) Bitumen (Seq)	18.74 M.T.			
(X) Bitumen (R.M)	2.5 M.T.			
(XI) G. 30g	1.11.2028			

(Continuation)