

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist on A/C Bill					
Name of work: Repair Maint of road					
from Corner of Katorwe					
to Zamifor School under					
New Maint Policy					
Agency: M/s Manisha Const					
Agtno - 67/MR/SBD/2019-20					
Date - 20-11-2019					
Loc - 19-Q-2020					

Date of Measurement 30.9.20

① Cleaning & grubbing of road land disls

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 3 \times 30.00 \times 1.00 = 180.00 \text{ m}^2$$

$$2 \times 1 \times 10.00 \times 1.00 = 20.00 \text{ m}^2$$

$$2600.00 \text{ m}^2$$

or 0.26 Hect.

② Scrapping of BT surface

$$5 \times 2.50 \times 1.65 = 20.62 \text{ m}^2$$


$$4 \times 3.00 \times 1.80 = 21.60 \text{ m}^2$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd m A/C & final Bill					
Name of work: Repair & maintenance of road					
from Corner of Katorwa					
to Zan, for school under					
New MR policy 2018					
Agency: M/S Manisha Const					
Agft no: 67/MR/SBD/2019-20					
Don: 67/MR/SBD/2019-20 20-11-19					
TOC - 19-08-20					
Date of measurement - 16-11-20					

Further measurement

NIL


 JB 16.11.20

Ault
 16.11.20
 AE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F 1923048. =
(15) Piv Planting of Tree					
vide Imp BPS					
62 nos @ Rs 799.00					
					Rs 49543. =
(16) Piv 2 fixing logs, with 2m					
& Mount Borew dholes					
vide Imp BPS					
03 nos @ Rs 7223.37					
					Rs 27670. =
					Rs 2000261 =
Add 12% GST					(+) 240031 =

Add 1% Lab Cess	(+)	20003 =			
		Rs 2260295 =			
Less 0.52% Belw	(-)	11754 =			
		Rs 2248541 =			
Less already paid	(-)	2192849 =			
upto 1st A/C					
		Rs 55692 =			

Done
JE 16.11.20

Accepted
16.11.20
A-E

Chk
14/11/2021

21 301 1000 1