

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c Bill				
N/W:-	Construction of H.B in				
	102 To Bagwara PMGSY Road				
	Under Benipatti Block (NMBK)				
M/A:-	M/s Jaisankar Kumar				
	Mohamadpura, Samastipur.				
Agg NO:-	32 SBD/2020-2021				
Agg Amt:-	Rs. 2,87,44,141/-				
D.O.S:-	22.02.2020				
D.O.C:-	21.02.2021 (As per Agg.)				
	Record Entry				
(1)	Supplying, fitting and placing				
	HYSD bar Reinforcement in				
	Sub structure --- C/S				
	16mm ϕ bars:				
Qty	Abutment pedestal.				
M2	2	3	4	$1.570 \text{ Mtr} = 37.680 \text{ Mtr}$	
M1	2	3	4	$1.570 \text{ Mtr} = 37.680 \text{ Mtr}$	
$\Phi 8$				$= 75.36 \text{ Mtr}$	
				$@ 1.58 \text{ kg/Mtr} = 119.06 \text{ kg}$	
	8mm ϕ bars				
M2	2	3	3	$2.904 \text{ Mtr} = 52.272 \text{ Mtr}$	
				$@ 0.395 \text{ kg/Mtr} = 20.65 \text{ kg}$	
(A)				$= 139.71 \text{ kg}$	

Continuation

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. R ₁					= 00
Add ST @ 1/4" R ₁					= 00
Add 4c @ 1/4" R ₁					= 00
					R ₁ = 2,08,91,773 = 00
Less 10% G.I below					R ₁ = 20,89,177 = 00
					R ₁ = 1,88,02,596 = 00
Less for prev. pay.					R ₁ = 1,73,79,224 = 00
					R ₁ = 14,23,372 = 00
Ching.	28.01.22			10/11/22	86
	JE				

[illegible]

Continuation