

Schedule XLV-Form No. 134

KUMARKHAND TO JADUAPATTI

Madhepura DIVISION

Kumarkhand SUB-DIVISION

Measurement Book

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: -					
to					
Agency: -					

Record measurement

(1) Sand filling in road

Wing cutting -

$$1 \times 37.00 \times 1.40 \times 0.500 = 25.90 \text{ m}^3$$

$$1 \times 75.00 \times 1.20 \times 0.500 = 45.00 \text{ m}^3$$

$$1 \times 14.50 \times 1.20 \times 0.300 = 5.22 \text{ m}^3$$

$$1 \times 14.50 \times 1.20 \times 0.50 = 8.70 \text{ m}^3$$

$$1 \times 22.00 \times 1.60 \times 0.600 = 21.120 \text{ m}^3$$

$$2 \times 18.40 \times 1.50 \times 0.500 = 27.00 \text{ m}^3$$

$$2 \times 17.40 \times 1.70 \times 0.600 = 34.68 \text{ m}^3$$

$$2 \times 32.00 \times 1.80 \times 0.30 = 34.56 \text{ m}^3$$

$$2 \times 24.00 \times 1.10 \times 0.40 = 21.120 \text{ m}^3$$

$$= 223.30 \text{ m}^3$$

(2) providing and laying of

brick bat chimney

Pran Chimney with

mechanical means -

Continuation

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	37.00	1.40	0.150	7.77 m ³
	1	75.00	1.20	0.150	13.50 m ³
	1	14.50	1.20	0.150	2.610 m ³
	1	14.50	1.70	0.150	2.610 m ³
	1	22.00	1.60	0.150	5.280 m ³
	1	4.10	0.90	0.150	0.554 m ³
	2	18.00	1.50	0.150	8.10 m ³
	2	17.00	1.70	0.150	8.670 m ³
	2	32.00	1.80	0.150	17.28 m ³
	1	24.00	1.10	0.150	3.96 m ³
					= 70.334 m ³

③ Labour for putting 62mm
to 75mm dia bamboo
poles to size and making

	3	70.00	3.75		787.50 m
	3	127.00	3.75		1428.75 m
	3	21.00	3.65		229.95 m
	3	29.00	3.70		321.90 m
	3	30.00	4.85		436.50 m
	2	2.00	4.10		16.40 m
	4	18.00	3.35		241.20 m
	6	17.00	3.35		341.70 m
	3	70.00	3.75		787.50 m
	3	48.00	3.50		504.00 m
					= 5095.60 m

④ Labour for putting and
fixing 75mm dia bamboo
runners in position

	3	432.00			1296.00 m
--	---	--------	--	--	-----------

Continuation

4
Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Labour for cutting and boring 75mm dia bamboo					
Summer:-					
Qty vide Tm B p (2)					
1296.00m @ Rs 5.31/m = Rs					6877.83
(5/6) Supply of Bamboo at site					
Qty vide Tm B p (3)					
1065.00 No @ Rs 188.39/each = 200631.35					
(6/7) Labour filling empty cement bags with Local sand.					
Qty vide Tm B p (3)					
2795.00 No @ Rs 37.05/each = 103563.81					

= Rs 810135.37

Add L. cess @ 1% (H) Rs 8101.35

Add GST @ 12% (H) Rs 97216.24

Add S.F @ 10% (H) Rs 11774.07

= Rs 927227.03

Revised
6/11/22
J.E

Continuation