

Tamara to Bado/akh (Phittala)
(Bock)

Schedule XLV-Form No. 134

(CEN)

Bashu.2 **DIVISION**

Phittala **SUB-DIVISION**

on Shree Mahima Poies.

MEASUREMMENT BOOK

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Construction of road				
	from jamuniya to Badhe talis				
Agency:	M/s Am Shree Shree Mahamees				
	Prises, Gopalgarh				
Agreement No:	315BD of 19-20				
Date of Start:	27/12/2019				
Agreement Amount	Rs 1,17,34,257/-				
Date of Completion:	26/12/2020				

Revised Measurement

1	Construction of working S.M	= 1.46 km
2	Clearing and grubbing road land	
	2x 48x 30.00x 1.50	- 4320
	2x 1x 20.00x 1.50	- 60 m ²
		4380
	Total	4380 m ²
	Say	0.2249
3	Construction of embankment	
	48x 30.00x $\left(\frac{6+6.5}{2} - \frac{5+4.2}{2}\right) \times 0.60$	= 1925.60
	1x 20.00x $\left(\frac{6+6.5}{2} - \frac{5+4.2}{2}\right) \times 0.60$	= 19.20 m ²
	Total	1944.80 m ²
Construction of embankment ... 1000 m		
	1000 m (20% of total)	= 433.44 m ²
Construction of embankment ... 1000 m		
	up to 1000 m (70% of total)	= 1011.36 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 Excavation for road way					233.45 m ³
	2X37	20.00	0.525	0.10	116.55 m ³
	2X10	20.00	0.375	0.10	22.50 m ³
				Total	139.05 m ³
Repair to					
26/09/2020					
JK					
Revised measurement					
1 Construction of granular sub-base					
	2X37	20.00	0.525	0.10	116.55 m ³
	37X	20.00	4.050	0.10	449.55 m ³
	2X10	20.00	0.375	0.10	22.50 m ³
For repair.	12X	9.50	1.50	0.10	17.10 m ³
	10X	5.50	1.20	0.15	9.90 m ³
	11X	4.50	1.75	0.10	6.68 m ³
				Total	622.28 m ³
Repair to					
22/09/2020					
Revised measurement					
Box culvert					
(1X2M X 2M)					
Earth work in excavation					
Soft	1X	2.50	5.20	0.35	7.15 m ³
Chalk & flint	2X	6.50	0.50	1.50	9.75 m ³
Pitching of m/s	1X	8.50	1.50	0.60	7.65 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
D/S	1X	8.50X	2.20X	0.60	= 11.22m ²
Site clearance & levelling (LS)					= 19.05 "
				Total	= 54.80 "
2. Sand filling in foundation					
Rstl	1X	2.50X	5.20X	0.15	= 1.95m ²
Chw & Hs	2X	6.50X	0.50X	0.10	= 0.65 "
				Total	= 2.60m ²
3. Providing PCC M15 in open foundation					
Raft	1X	2.50X	5.40X	0.15	= 2.025m ²
Chw & Hs	1X 2X	6.50X	0.50X	0.20	= 1.35 "
				Total	= 3.975m ²
4. Supplying, fitting and placing HYSD bar reinforcement in					
Cut off wall 10mm ϕ bar @					
200 mm c/c					
	2X	2X	12X	1.26	= 65.28m
Main bar in return wall 10mm					
ϕ bar up to slab level @					
200 mm c/c					
	4X	2X	11X	3.55	= 312.4m
Distribution bar in cut off wall at R/W up to bed level					
10mm ϕ bar @ 200 mm c/c					
	2X	2X	6X	6.50	= 156m
Distribution bar in R/W above bed level 10mm ϕ bar @ 200 mm c/c					
	4X	2X	13X	2.25	= 234m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10 mm ϕ bar in Rott @ 150 mm c/c					
	2X	40 X	2.50	=	200 m
Distribution bar in Rott 10 mm					
ϕ bar @ 200 mm c/c					
	2X	11 X	6.00	=	132 m
Main bar in Abutment inner					
Side of box about 10 mm ϕ bar					
@ 200 mm c/c					
	2X	30 X	2.50	=	150 m
Main bar in Abutment outside					
of box 10 mm ϕ bar @ 150					
mm c/c					
	2X	40 X	2.50	=	200 m
Distribution bar in Abutment					
10 mm ϕ bar @ 200 mm c/c					
	4X	11 X	6.00	=	264 m
Angle bar connecting to Rott					
and Abutment 10 mm ϕ bar					
150 mm c/c					
	2X	40 X	1.40	=	112 m
Horizontal bar connecting to Rott					
and Abutment 8 mm ϕ bar					
@ 50 mm c/c					
	2X	40 X	1.15	=	92 m
Over lap bar 10 mm ϕ bar					
	24X	0.40		=	13.60 m
Chain bar					
	2X	4 X	1.25	=	10 m

Continuation

Particulars	Details of actual measurement				Co. of area
	No.	L.	B.	D.	
2 Providing Acc m/s in					
Rftt =	1x	6.00	2.50	0.25	3.75 m ²
Q/wd R/w	2x	6.50	0.30	0.85	3.32 m ²
				Total =	7.07 m ²
Revised					
90/09/2000					
DE					
Revised measurement					
1 Supplying, fitting and placing					
HYSD bar in Slab (Lower					
Side) 12mm ϕ bar @ 150mm					
C/C					
	1x	4.0	2.50		100 m
Main bar in Slab (upper side)					
10mm ϕ bar @ 150mm C/C					
	1x	4.0	2.50		100 m
Distribution bar in Slab 10mm					
ϕ bar @ 150mm C/C					
	2x	11	6.00		132 m
Angle bar connecting to slab					
and abutment 8mm ϕ bar					
@ 150mm C/C					
	2x	4.0	1.40		112 m
Horizontal bar connecting to slab					
and abutment 8mm ϕ bar					
@ 150mm C/C					
	2x	4.0	1.15		92 m

Continuation

3
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. Providing RCC masonry					
Abutment	2X	6.00X	0.25X	2.00	6.00 m ²
Hyw	4X	2.00X	$\frac{0.20+0.25}{2}$	2.00	4.95 m ²
Foundation	4X	$\frac{1}{2}$ X	6.00X	0.15X	0.22 m ²
				Total =	11.22 m ²
3. Providing weep hole in culvert					
	2X	5X	2		20 m ²
Approved by					
01/11/20					
JK					
Revised measurement					
4. Supplying, fitting and placing					
HYSD bar in parapet masonry					
Bar 10 mm ϕ bar @ 200 mm c/c					
	2X	2X	12X	1.00	48.00 m ²
Distribution bar in parapet					
10 mm ϕ bar in parapet					
	2X	2X	9X	2.50	40.00 m ²
5. Providing RCC masonry					
Desk slab	1X	6.00X	2.00X	0.25	3.75 m ²
Parapet	2X	2.50X	0.25X	0.60	0.75 m ²
				Total =	4.5 m ²
Approved by					
02/11/20					
JK					

Continuation

7
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Revised measurement</u>					
1 Providing DCA filling bed					
Assumed					
	2x	6.00x	2.00x	0.60	14.40 m ²
Total length of 8 mm ϕ bar =					236 m
Wt. @ 0.40 kg/m					= 118.00 kg
Total length of 10 mm ϕ bar =					2273.25 m 1402.61 m
Wt. @ 0.617 kg/m					= 1402.61 kg
Total length of 12 mm ϕ bar =					100 m
Wt. @ 0.89 kg/m					= 89 kg
Total length/weight of HYSD					1610.61
				Say	1.61 MT
<u>Accepted by</u>					
10/10/2020					
12					
<u>Revised measurement</u>					
1 Providing and Fixing					
Mm G sy Informative sign					
600 mm					= 2 m ²
<u>Accepted by</u>					
11/10/2020					
12					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
1. Earth work		1444.80 m ²			(1.71/m)
2. Stone metal		372.268 m ²			(516.42/m)
3. Stone metal		149.347 m ²			(411.32/m)
4. Crushed Sand		224.021 m ²			(188.40/m ²)
5. Stone chip		23.691 m ²			(550.85/m ²)
6. Course sand		14.764 m ²			(614.17/m)
7. Cement		10.10 t			(5002.4/t)
<u>Material bill</u> 11/10/20					

<u>Abstract of work</u>					
1. Const of working 1.1 m wide	TMA				
per m	1.46 km @ Rs.				
Rs. 386 = 75/km	Rs. 18085 = 100				
2. Clearing and grubbing	road				
vide TMA pg no. 1 = 0.44 Hmt					
@ Rs. 49,496 = 70/Hmt	Rs. 21779 = 100				
3. Const of embankment	1.1 m				
up to 1000 m vide TMA pg no					
1 = 433.44 m ² @ Rs. 174 = 83					
per m	Rs. 75778 = 100				
4. Const of subgrade embankment	1.1 m				
up to 100 m vide					
TMA pg no. 1 = 1011.26 m ² @					
Rs. 58.59/m ²	Rs. 59256 = 100				

Continuation Total Rs 174898

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/7 Excavation of boundary side					
TMB pg no 2 = 109.05 m ²					
@ Rs 74 = 10/m ²					Rs. 10304.00
6/9 Construction of GSB side					
TMB pg no 2 = 622.28 m ²					
@ Rs 3972.74/m ² @ 100					Rs. 2472157.00
7/23 Provide and fix mg 4					
Board side TMB pg no 7 =					
2 nos. @ Rs 11790.00/Each					Rs. 23581.00
8/31 Earth work in excavation					
side TMB pg no 3 = 54.80 m ²					
@ Rs 960.00/m ²					Rs. 52580.00
9/32 Sand filling side TMB pg no					
3 = 2.60 m ² @ Rs 397.00/m ²					Rs. 1033.00
10/24 Prov. PCC M15 side TMB pg					
no 3 = 3.975 m ² @ Rs 7404.00					
per m ²					Rs. 29434.00
11/39 Provide RCC M-25 side TMB					
pg no 5 = 7.07 m ² side TMB					
pg no 6 = 11.22 m ² side TMB					
pg no 6 = 4.50 m ²					
Total = 22.79 m ² @ Rs					
9154.00/m ²					Rs. 208630.00
12/40 Back filling behind of Asphlt					
side TMB pg no 7 = 14.40 m ²					
@ Rs 3831.00/m ²					Rs. 55209.00

Continuation Total Rs. 2989526.00

C/E

Sch. XLV-Form No. 134 B/L R. 2989526.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{13}{41}$ Providing keep hole vide TMD					
by 3 = 20 nos. @ Rs. 83.25					1665.00
/Each					Rs. 1668.00
$\frac{14}{42}$ Supplying, fitting and placing					
HYSD bar vide TMD by 1.61 MT					
@ Rs. 53828.28 / MT					Rs. 86680.00
					Total Rs. 307784.00
					Add 12% GST Rs. 36934.50
					Add 1% Cess Rs. 3077.92
					Total Rs. 347799.42
					less 0.11% as per agreement Rs. 3826.00

payable Amount Rs. 347417.42

Accepted by
11/10/2020
JC

11/10/2020
11/10/2020

2nd on A/c B/W

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road					
from Jamnagar to Badli 1/8					
Agency, M/s om shree Kir Madhwa					
Bhus, Gopalgarh					
Agreement No. 31500 of 2018-20					
Date of Start: 27/11/2018					
Date of Completion: 26/11/2020					
Agreement Amount, Rs 1,17,34,457/-					
General remarks					
1. 1st cut					
Earth work in excavation					
Rett	1	5.20	2.50	0.55	7.15 cu
cut 440	2	6.50	0.50	1.00	9.25 cu
Pitching from					
up	1	8.50	1.50	0.60	7.65 cu
5.5	1	8.50	2.20	0.60	11.20 cu
Site chane	6	35	2		19.02 cu
			Total		54.80 cu
(ii) Sand filling in foundation					
Rett	1	5.20	2.50	0.15	1.95 cu
cut 440	2	6.50	0.50	0.10	0.65 cu
			Total		2.60 cu
(iii) Provide RCC M.S.M open					
foundation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Raft	1X	5.40X	2.5X	0.15	2.025 m ²
Chf f 40	2X	6.50X	0.50X	0.30	1.95 m ²
				Total	3.975 m ²
(iv) supplying, fitting and placing					
HYSD bar in cut off wall					
10 mm ϕ bar					
	2X	2X	11X	1.56	61.28 m
Main bar in Return wall 10mm					
ϕ bar	4X	2X	11X	3.55	312.4 m
Distribution bar in cut off wall					
and also up to cut level					
10 mm ϕ bar @ 200 mm c/c					
	2X	2X	6X	6.50	156 m
Distribution bar in R/W above					
cut level 10 mm ϕ bar @ 200 mm c/c					
ϕ bar	4X	2X	13X	2.45	234 m
10 mm ϕ bar in Raft @ 100 mm c/c					
	2X	40X	2.50		200 m
Distribution bar in Raft 10 mm					
ϕ bar @ 200 mm c/c	2X	11X	6.00		132 m
Main bar in Asltment inner side					
of 100X column 10 mm ϕ bar @					
200 mm c/c					
	2X	20X	2.50		150 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Main sal in Asutment outside					
of Box 10mm ϕ sal @ 150mm c/c					
	2X	40X	3.80	"	304 m
Distribution sal in Asutment					
	4X	11X	6.00	"	264 m
Angle sal 10mm ϕ sal					
	2X	40X	1.40	"	112 m
Hunter sal Concretely & R.H.					
8mm ϕ sal	2X	40X	1.15	"	92 m
Over lap sal 10mm ϕ sal					
	34X	0.40	"	"	13.60 m
Chair sal 10mm ϕ sal					
	2X	4X	1.25	"	10 m
12mm ϕ sal in slabs (lower side)					
	1X	40X	2.50	"	100 m
Main sum slabs (upper side)					
	1X	40X	2.50	"	100 m
Distribution sal in slabs 10mm					
ϕ sal @ 150mm c/c					
	2X	11X	6.00	"	132 m
Angle sal Concretely & slabs					
8mm ϕ sal					
	2X	40X	1.40	"	112 m
Hunter sal 8mm ϕ sal					
	2X	40X	1.15	"	92 m

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10 mm ϕ bar in parapet					
	2X	12X12X1.40			48 m
Distribution bar in parapet 10 mm ϕ bar					
	2X	2X4X2.50			40 m
Total length of 8 mm ϕ bar					28.6 m
Wt @ 0.40 kg/m					118.60 kg
Total length of 10 mm ϕ bar					2273.82
Wt @ 0.617 kg/m					1402.61 kg
Total length of 12 mm ϕ bar					100 m
Wt @ 0.89 kg/m					89 kg
Total weight of 14000 bar					1610.81 kg
			Sq =		1.61 m ²
(V) Providing RCC in					
Reft	1X	6.00X	2.50X	0.25	3.75 m ²
down	2X	6.50X	0.30X	0.85	3.32 m ²
			Total =		7.07 m ²
As above	2X	6.00X	0.25X	2.00	6.00 m ²
R/W	4X	2.00X	0.3000X	2.25	4.55 m ²
Header	4X	$\frac{1}{2}$ X 6.00X	0.15X	0.15	0.27 m ²
			Total =		11.22 m ²
Provided	1X	6.00X	2.50X	0.25	3.75 m ²
Parapet	2X	2.50X	0.60X	0.25	0.75 m ²
			Total		22.79 m ²
(vi) Providing beam Ally					
	2X	6.00X	2.00X	0.60	14.40 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1 st) provide weep hole					20 m
Round Measurement					
↓ Excavate for reaching					
	1	30.00	0.50	0.10	1.575 m ²
	1	20.00	0.50	0.10	1.050 m ²
				Total	2.625 m ²
2 nd Construction of granules					
Sub-surface					

	2	30.00	0.50	0.10	3.150 m ²
	2	30.00	0.50	0.10	3.150 m ²
	2	20.00	0.50	0.10	2.100 m ²
	1	20.00	0.50	0.10	1.050 m ²
				Total	25.50 m ²

3 rd Const of left side					1.46 m

Round Measurement					
↓ providing, laying, spreading and Compaction					
	10	20.00	2.75	0.075	84.375 m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 Level measure					
2 partially, laying, sparsely					
615M 6r-45					
	38	30-wx	3.75	0.075	320.625 m ³
	1	20-wx	3.75	0.075	5.625 m ³
	2	19-wx	$(\frac{15+3.75}{2})$	3.75	
				$\times 0.075 =$	1.78 m ³
	1	21-wx	$(\frac{20+4.5+3.75}{3})$		
				$\times 0.075 =$	2.415 m ³
				Total	320.445 m ³
1 enclosure	10	30-wx	3.75	0.075	
	2	2-wx	3.75	0.075	(=) 1.13
Qty	2570.512				329.575 m ³
1 Construction of Unreinforced					
plain Cement concrete					
	8	30-wx	3.75	0.16	144 m ³
Qty	29/05/20				
Material Statement					
1 Stone material	= 521.888 m ³				(16458.24)
2 Screy material	= 99.26 m ³				(2452.24)
3 Stone chips	= 152.94 m ³				(530.85/2)
4 Sand	= 88.22 m ³				(158.4/2)
5 Crushed Sand	= 9.18 m ³				(188.4/2)
6 Gravel material	= 17.22 m ³				(403.81/2)
Qty	28/05/20				

Continuation

Abstract of Cost

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/8 Const. of Working on site TMA					
Typo 8 = 1.46 km @ Rs 12386.75/m					Rs. 18085.00
2/8 Const of R. Puller side TMA pp					
km. 15 = 1.46 km @ Rs 14042.67/m					Rs. 20502.00
3/8 Clearing & grading side TMA					
Typo 8 = 0.47 Hect @ Rs					
49496 = 70/ha					Rs. 21779.00
4/8 Const of embankment land +					
to 1000 m side TMA Typo 8 =					
433.44 m ² @ Rs 174283/m ²					Rs. 75778.00
5/8 Const of embankment - land					

4/8 L. 100m - 10 11.31 m² @ Rs

58 = 55/L²

Rs

59258.00

6/8 Extension for road side

TMA Typo 9 + 15 = 139.05 m²

2.62 m² Total = 144.30 m² @

Rs. 74 = 10/m²

Rs

10693.00

7/8 Const of G.S.D side TMA pp

km 9 + 15 = 622.28 m² +

25.50 m² Total = 647.78 m² (round)

to 647.52 m² @ Rs 3972 = 74/m² Rs 257242.00

8/10 Paving, laying, spreading 1:10 m G.S.D

side TMA Typo 15 + 16 = 84228 m²

229.315 m² Total = 413.65 m² (round)

413.61 m² @ Rs 4706.97/m²

Rs

2029500.00

Continuation

Total Rs 4808102.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9 14	Const of P.C. vide TMD pg 16				
	= 144 m ² @ Rs 8718.43/m ²				Rs 1254590
10 25	Prov of filling masonry signpost				
	vide TMD pg 9 = 2 m @ Rs				
	11790 = 27/Each				Rs 235810
11 31	Earth work vide TMD pg 9				
	9 = 54.80 m ² + pg 11 = 54.20 m ²				
	Total: 109.60 m ² @ Rs 260.55/m ²				Rs 285610
12 32	Sand filling vide TMD pg 9				
	9 = 2.60 m ² + pg 11 = 2.60 m ²				
	Total: 5.20 m ² @ Rs 4.68 m ²				
	Rs 297 = 34/m ²				Rs 19390
13 34	Prov. RCC M15 vide TMD pg 9				
	Rs 9 + 12 = 3.97 m ² + 3.97 m ²				
	Total 7.95 m ² @ Rs 7.58 m ²				
	Rs 7404 = 80/m ²				Rs 59800
14 35	Prov RCC M25 vide TMD pg 9				
	9 + 14 = 22.79 m ² + 22.79 m ²				
	Total = 45.53 m ² @ Rs 9154.44/m ²				Rs 4157250
15 40	Prov brick fully vide TMD				
	pg 9 + 14 = 14.90 m ² + 14.40 m ²				
	Total = 28.30 m ² @ Rs 3833.94/m ²				Rs 1104170
16 41	Prov brick hole vide TMD pg 9				
	Rs 10 + 15 = 20 + 20 = 40 m				

Continuation Total 66998282

Continuation