

N/scheme: - Construction & 5 yrs Maintenance of road
Bagichhatola se 1047 In Masaurhi Block.
MM6154 (8th)

Measurement Book

Schedule XLV-Form No. 134

Meant: - Bhumikumar

DIVISION

RRD no: - 21714

Agno: - 26/5BD/2020-2

SUB-DIVISION

1202

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Stationing					
Name of work - Construction and 50					
Year Maintenance of 20					
Bagicha Toka SC 20					
in Masaurati Block					
Under m m (or 5) (SC)					
Name of Agency - Sri Arun Kumar					
Neura road Panaji					
Khagaul Petna-8044					
Agreement No - 26/5/13D/2020-22					
Date of Start - 18-09-2020					
Date of Completion - 17-05-2021					
Measurement					
1. Prov. and fixing of working					
Bench mark - - - 62					
0.500 Km					
2. Prov. and fixing of reference					
pillars as - - - 67					
0.500 Km					
3. Clearing and grubbing of					
road land - - - 67					
2 x 22 x 25.00 x 1.00 = 11000 m ²					
= 0.11 Hec					
4. Constant embankment					
with - - - 67					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CHAINAGE	Distance (m)	Area (m ²)	Mean Area (m ²)		Volume (m ³)
0	-	1.753	-		-
25	25	1.668	1.711		42.76
50	25	1.761	1.725		42.86
75	25	1.770	1.766		44.15
100	25	1.795	1.783		44.5
125	25	1.822	1.809		45.21
150	25	1.873 1.852	1.848		46.18
175	25	1.855	1.864		46.61
200	25	1.741	1.788		44.95
225	25	1.797	1.769		44.2
250	25	1.764	1.781		44.51
275	25	1.929	1.847		46.16
300	25	1.788	1.827		46.46
325	25	1.987	1.888		47.18
350	25	1.861	1.924		48.10
375	25	2.026	1.944		48.58
400	25	1.745	1.886		47.13
425	25	1.964	1.855		46.36
450	25	1.768	1.866		46.65
475	25	2.103	1.936		48.38
500	25	1.791	1.947		48.07 47.98
525	25	2.168	1.980		48.61 49.98
550	25	1.862	2.015		50.37
560	10	2.213	2.038		20.37
Deduct for Sand Filling					= 1039.87
22 x 25 x 3.60 x 0.10 =					198.00
					= 841.87

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF = 8	41.87m
<u>Deduction for G.S.B.</u>					
	22	25.0	3.0	0.10	= (-) 189.75m
				= 6	52.12m
<u>Deduction for Gr.III</u>					
Start	1	8.00	4.40	3.30	= 30.80m ²
	1	15.00	3.30	3.20	= 48.75m ²
	1	25.00	3.20	3.50	= 83.75m ²
	1	25.00	3.50	3.10	= 82.50m ²
	1	25.00	3.10	3.50	= 82.50m ²
	1	25.00	3.50	3.10	= 81.25m ²
Turning	1	25.00	3.00	3.50	= 81.25m ²
	1	25.00	3.50	3.30	= 85.00m ²
	1	25.00	3.30	3.90	= 82.50m ²
	1	25.00	3.30	3.10	= 80.00m ²
H/o Mukesh P.H.	1	25.00	3.10	3.10	= 77.50m ²
Turning	1	25.00	3.10	3.40	= 81.25m ²
	1	25.00	3.40	3.30	= 83.75m ²
	1	25.00	3.30	3.40	= 83.75m ²
	1	25.00	3.40	3.10	= 81.25m ²
Turning	1	25.00	3.10	3.50	= 82.50m ²
	1	25.00	3.50	3.40	= 85.25m ²
	3	25.00	3.40	3.50	= 258.75m ²
Turning	1	25.00	3.50	4.00	= 92.50m ²
	2	25.00	3.50	3.40	= 172.50m ²
	2	2.00	3.40	3.20	= 13.20m ²
					= 1851.50m ²
		1851.50	0.075		= 1138.86m ²
					= 513.28m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13f	51.3.26m	
Deduction for Subgrade					
2x 22x 25.00x 0.625x 0.10 =					35.75m ³
2x 25x 25.00x 0.625x 0.075 =					51.56m ³
					= 1120.31m ³
					= 392.95m ³
					= 392.95m ³
5. Construct earthen shoulders					
with Sub grade - 6f					
2x 22x 25.00x 0.625x 0.10 =					68.75m ³
2x 22x 25.00x 0.625x 0.10 =					51.56m ³
					= 120.31
					= 120.31m ³

6. Proo. Sand filling - 6f

1x 22x 25.00x 3.60x 0.10 = 198cm³

= 198.00m³

7. Construct G.S.B with graded - - - 6f

1x 22x 25.00x 3.45x 0.10 = 187.75m³

= 187.75m³

8. Proo. Laying, Spreading and Compacting Gr III - 6f


Area Vide Page No-3 marked 'x'

1851.50m²

Qty 1851.50x 0.075 = 138.86m³

= 138.86m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Materials statement</u>					
(I) Excavation	-				513.28 m ³
(II) Sand	-				198.00 m ³
(III) Sand	-				96.58 m ³
(IV) Stone m ³	-				314.98 m ³
(V) Screening	-				40.27 m ³
<u>Sum</u> <u>28/05/2022</u> <u>JS</u>  <u>26/05/22</u> <u>JS</u>					
<u>Abstract of cost</u>					
1. Proc. & bringing of working - CI					
Vide item No-1 PM-1					
0.500 km @ ₹ 3807.62/km = ₹ 1904.200					
2. Proc. & bringing of reference - CI					
Vide item No-2 PM-1					
0.500 km @ ₹ 1740.92/km = ₹ 870.200					
3. Clearing & grubbing - CI					
Vide item No-3 PM-1					
0.11 Hec @ ₹ 52770.33/hect = ₹ 5827.200					
4. Cost of embankment with materials obtained - CI					
Vide item No-4 PM-1					
392.95 m ³ @ ₹ 190.57/m ³ = ₹ 74884.200					
<u>₹ 83485.200</u>					

Continuation

Continuation

Continuation