

WDB-BRRP-293

MB Ac-601

Schedule XLV Form No. 134.

DIVISION

NY 10770 ^{harry's} SUB-DIVISION

Harry's

Measurement Book

mls Sam's Card

2nd

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Road from NH-107 to Maniya					
Name of contractor: M/S Soni Const.					
Agst M	23	SBD	/2021-22	(NDB-BRRP)	
Agst Amount:	28	3200	32/-		
D.O. Commencement:	17/11/21				
D.O. Completion:	16/11/22				

1/ii) Providing and fixing of working Benchmark Pillars

vide TMB P.No. 13 - 2.0 m.

@ Rs 4078 = 61 ————— Rs 8157 = 22

2/1(ii) Providing and fixing of working Reference Pillars

vide TMB P.No. 13 - 4.0 m.

@ Rs 1867 = 71 ————— Rs 7470 = 84

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
35/30 Painting on proposed wall					
vide TMB No-24					60
@ 100 = 76					B 3788 = 57
35/31 Drainage slopably					
vide TMB No-24					8.0
@ 100 = 26					B 3398 = 208
37/32 Providing and laying R.C.C. Pile					
vide TMB No-18					7.50
@ 100 = 24					B 31396 = 30
					6524524 = 69
ADD. GST @ 12%					48188 = 20
					7372712 = 89
Deduct 2.62% bedrock					196851 = 43
Deduct Provision Bill					7175861 = 46
					5758491 = 00

Continuation

B 1417370 = 46

C & S

29/06/22

AR

20/06/22

JB

Suj

20-06-2022

AE