

At Laxmipur
Agency - Sri Sanjeev Kumar
Agm-29 (SDD) 2021-22

Bakharai (Jamu - Chaugpur PWD Road) to Prem nagar

Head-MHSE

Schedule XLV Form No. 134.

R. W. Dhar Jamu

DIVISION

Bar haf

SUB-DIVISION

Measurement Book

MB No-3830

1st R. A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Bakharri (Jamui-Kharapur P.W. Road) to Premnagar under M.M.G.S. (S.C.) for 2021-2022					
Agency:- Sri Sanjeev Kumar.					
At + P.O. - Lakshminipur, Distt. - Jamui					
Agreement No. - 29/(S38)/2021-2022					
Date of commencement - 03/12/2021					
Date of Completion - 02/12/2022					
Rate Quoted - 18.10% Below					
as per Agreement					
Details					
① Setting out pillars - pp and fixing of working benchmark pillars 2.00m per Km and 6 Nos of Reference pillar - do etc - as per specification					
Qty - 2.00 Km.					
② Clearing and grubbing the road land (by manual means - do					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21.	100	2.350	2.390	100	239.800
22.	200	2.950	2.150	100	215.000
23.	300	2.490	2.220	100	222.000
24.	375	2.418	2.450	75	183.750
			Total =		5384.88
(iii) 15/5/12 15/5/12 15/5/12 15/5/12 15/5/12 15/5/12					
(i) Subgrade & etc ————— = 4470.00 m ³ (A)					
102000 x 7.15/2 x 0.300 = 4470.00 m ³					
(ii) C/W & etc ————— = 914.88 m ³ (B)					
for Embankment					
(2) P/R and Kerbs of P/R & M/B & S/S					
S/S on concrete base, ch. all complete for					
Qty ————— 2.7 x 100					
(3) Construction of embankment with materials obtained from borrow pits & do etc - all complete					
Qty. r.t. M. B. Page No (3) - (ii)					
(B) = 914.88 m ³					
(4) Construction of subgrade and C/shoulder with approved materials obtained from borrow pits & do etc - all complete					
Qty. r.t. M. B. Page No (3) - (i) (A) = 4470.00 m ³					

Continuation

Abstract Cost of 1st on A/c Bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co. of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Bakhar (Tarnai-Kharagpur) to Pannagar under M.M.G.S (S.C.) for 2021-2022.					
Agency:- Sri Sanjeev Kumar					
At P.O. Lakshminagar. Dist. Tarnai					
Agreement No. - 29/ (S.B.R.) / 2021-2022					
Date of Commencement:- 03/12/2021					
Date of Completion:- 02/12/2022					
Rate Quoted:- 18.10% Below					
Details					

① P.V. and fixing of working benchmark pillars 2.0 km/ha & 6 Nos of reference pillars do etc all complete job
 By - V.T.M.B. Page No (1)
 Item No - (1) = 2.0 km
 @ Rs 31862 = 98/Km - Rs 63726 = to

②/2 Clearing and grubbing Road land by manual means do etc all complete job.
 By - V.T.M.B. Page No (2)
 Item No - (2) = 0.70 ha

Continuation

C.O. Rs 63726 = to

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	Rs.	63,726=00
			B.F. = 0.70 H of		
			(ce) Rs 51137 = 38/H of Rs		35,796=00
(3/3) Construction of embankment					
- murt with materials obtained from borrow pits with 100m lead - do etc					
all complete job					
Qty - V.T.M.B. Page No (3)					
item No (3) = 914.88 m ³					
(ce) Rs 14.8889/m ³ Rs 13,621.6=00					
(4/5) Construction of sub-grade and of shoulder with approp material obtained from borrow pits					
do - etc - all complete job					
Qty - V.T.M.B. Page No (3)					
item No (4) = 4470.0 m ³					
(ce) Rs 192 = 13/m ³ Rs 8,58,821=00					
(5/6) Construction of sub-grade					
granular sub base (G.S.B.)					
by providing well graded materials with gravel					
(I) do etc					

Continuation

Rs 10,94,559=00

