

F.D.R (2021-22)

Schedule XLV Form N.134.

P.W.D. 1036- Khairpur Bazar to Looxi Das
Tola (VR12)

-----DIVISION

Nargachhia-----SUB DIVISION

MEASUREMENT BOOK

665

प्रमाणित किया जाता है कि मापी प्रत्य
संख्या 665 में ग्राहकीन ग्राहिन कुम
100/ (एक सौ) नेम भोक्ता है। यह
मापी प्रमाणित की गणिता कुम (सदस्य क
अभियंता कार्य उत्तर प्रमाणित नवगछिया
के नाम Emergent repair & restoration
of rural roads affected by heavy
rains/flood के कार्य हेतु निर्गत किया
किया जाता है

11/07/2021

Executive Engineer

R. W. D. W. D. Naugachia

11/9/2021

Issued to Sri Vikash Kumar
J-E. R.W.D. work section
Naugachia

11-09-2021

सहायक अभियन्ता

ग्रामीण कार्य विभाग

कार्य अवर प्रमण्डल नवगछिया

Schedule XLV Form No. 134

NAUGACHHIA DIVISION

NAUGACHHIA SUB-DIVISION

MEASUREMENT BOOK 665

Name of Office.....

Date of first entry.....

Date of last entry.....

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement,

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W - Temporary Restoration					
Work in LO36-Khairpur					
Bazar to Loosi Das Tola (VR12)					
Block - Nargachhia					
Agency - Rajesh Kumar Madhukar					
Authority - E.E. RWD(W) Division					
Nargachhia					
Agreement No. - 01 F2/2021-2022					
Agreement date - 07/07/2021					

Record Entry					
Date -	12/09/2021				75 m
① Labour for cutting 62mm					
to 75mm dia Bamboo					
pile to size and making					
shoes and driving etc.					
all complete - do					
at CH - 0m to 60m					
8 Nos. x 2.50 m					= 20 m
14 Nos x 2.50 m					= 35 m
17 Nos. x 2.50 m					= 42.50 m
8 Nos x 2.50 m					= 20.0 m
					117.50 m

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
② Labours for fitting and fixing 62 mm to 75 mm dia bamboo runners in position at every vertical pile with 150 mm long — do —					
	3 Nos	6.0 m			= 18 m
	3 Nos	5.50 m			= 16.50 m
	3 Nos	8.50 m			= 25.50 m
	3 Nos	4.00 m			= 12.00 m
					72 m

③ Providing cement bag with sand and labours including carriage laying filling — do —					
at CH-	0 m	to 9. m			
	1x	9.0 m	x 1.20 m	x 0.70 =	7.56 m ³
at CH-	20 m	to 26 m			
	1x	6 m	x 1.0 m	x 0.30 =	1.80 m ³
at CH-	26 m	to 32 m			
	1x	6 m	x 1.20	x 0.20 =	1.44 m ³
at CH-	60 m	to 80 m			
	1x	8.50	x 0.90	x 1.0 m =	7.65 m ³
	1x	4.0 m	x 0.80	x 0.50 =	1.60 m ³
(Continuation)					20.05 m ³

12/09/2021
J.E.

12-09-2021
A.E.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	12/09/2021				
	J.E.				
Record Entry					
Date —	10/10/2021				
① Providing brick bats including spreading laying band packing and compacting — do —					
at CH — 2700 m to 2750 m					
1x 5.0m x 4.40 x 0.60m =					13.20 m ³
1x 5.0m x 4.80m x 0.50m =					12.0 m ³
at CH — 2800 m to 2830 m					
1x 4.0m x 2.70m x 0.40 =					4.32 m ³
1x 11.0m x 6.0m x 1.20m =					79.20 m ³
					108.72 m ³
	10/10/2021				
	J.E.				
	10-10-2021				
	AE				
① P/v Brick bats including spreading laying — do —					
Record Entry					
Date —	11/10/2021				
Date CH —	4300 m to 4320 m				
1x 2.0m x 2.20m x 1.10 =					4.84 m ³
1x 5.0m x 1.60m x 0.50m =					4.0 m ³
at CH — 4355 m to 4365 m					
1x 2.0m x 1.20m x 0.90m =					2.16 m ³

(Continuation)

Co. 11.00 m³

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1x 1.0m x 1.0m x 1.0m =					1.0 m ³
at CH- 4430 m to 4450 m					
1x 10m x 2.0m x 0.60m =					12.0 m ³
1x 2m x 1.5m x 0.70m =					2.10 m ³
1x 3m x 1.60m x 1.20 =					5.76 m ³
1x 2m x 0.90m x 0.30 =					0.54 m ³
					32.40 m ³

Day
11/10/2021
S.E.

A
11-10-2021
A.E.

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>Calculation of Seigniorage Fee</u>					
①	Brick bats				
141.12 m ³	@ basic rate 1051 = /m ³				
	148317.12 @ 10% S.F = 14832 =				
②	EC bag with sand				
589 bag	@ basic rate 4.82 / bag				
	2838.98 @ 10% Rs. 284 =				
	Total S.F = 15116 =				
08/01/22 J.E.	08-02-2022 A.E.				

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
ABSTRACT OF COST					
①	Providing brick bats including spreading laying hand packing and compacting -do-				
	same Qty. vide T.M.B				
108.72 m ³	item - ① & Page - 3				
32.40 m ³	item - ① & Page - 3/4				
141.12 m ³	@ Rs. 1677 = 54/m ³ Rs. 236734=				
②	Labour for cutting 62 mm to 75 mm dia bamboo pile to size and making shoes - do -				
	same Qty vide T.M.B				
	item - ① & Page - 1				
117.50 M	@ Rs. 50 = 39/m Rs. 5921=				
③	Labour for fitting and fixing 62 mm to 75 mm dia bamboo runners in position				

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
at every vertical					
Piles — do —					
same qty vide T.M.B					
item - (2) & Page - 2					
72.0 m @ Rs. 28.43/m				Rs.	2047 =
④ Providing cement bag with sand and labours including carriage laying filling etc. all complete — do —					
Same qty vide T.M.B					
item - (3) & Page - 2					
20.05 m ³ = 589 bags					
589 bags @ Rs. 30 = 70/bag				Rs.	18082 =
				Rs.	262784 =
Add G.S.T @ 12%				Rs.	31534 =
Add L.Cess @ 1%				Rs.	2628 =
Add S.F @ 10% on basic rate of mines material vide T.M.B					
Page - 5				Rs.	15116 =
				Rs.	312062 =
<i>Qand</i> 08/02/22 S.E.					
<i>AE</i> 08-02-2022 AE.					

(Continuation)

Executive Engineer
R. W. D., W. D., Naugach