

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist on A/c Bill					
Name of Work: Const of road from Babhan					
Tola Barbigha (W) To LGS					
Under MMGSY (SC)					
Name of Agency: Pawan Kumar					
Agst no: 132 MMGSY/SC/SB/2021-22					
Dow: 20.5.21					
ToC: 19.2.22					
Date of Measurement: 4.6.21					

① Const of ref & working
Brm loader call

0.760 km

② Cleaning & grubbing
of road (and) loader

$$10 \times 30.00 \times 6.00 = 1800.00 \text{ m}^2$$

$$10 \times 30.00 \times 6.50 = 1950.00 \text{ m}^2$$

$$5 \times 30.00 \times 7.00 = 1050.00 \text{ m}^2$$

$$1 \times 10.00 \times 7.00 = 70.00 \text{ m}^2$$

4870.00 m²

or 0.487 Hect

C/O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1) Const of ref 2 working Bm done vide Pro BPS 0.760km @ Rs. 3688.20 —————→ 2801.00					
2) Closing & grubbing of road land done vide Pro BPS 0.487 hect @ Rs. 52998.20 —————→ 25810.00					
3/7/8) Const of embankment with material obtained from borrow pit vide Pro BPS (i) land upto 1000m 696.00m ³ @ Rs. 192.03 —————→ 133653.00 (ii) land upto 100m 624.00m ³ @ Rs. 154.58 —————→ 251038.00					
4/9) Const of subgrade & shoulder done vide Pro BPS 209.00m ³ @ Rs. 176.64 ———→ 160566.00					

C/o 1573868 = 00
Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
B/F M 573868 = 0					
(5/10) Const of GSB by Binding well graded vide PmBP6					
506.80 m ³ @ R 1870.54					
					M 947990 = 0
(6/11) Piv, laying spread 2 Compacting 8 m Grill to 20 m and above vide PmBP6					
215.98 m ³ @ M 244.13					
					M 522916 = 0
(7/29) E/W in excavation 20 fdr trenches vide PmBP6 - 58.23 m ³ vide PmBP9 - 77.40 m ³ 135.63 m ³					
135.63 m ³ @ D 305.42					
					M 41424 = 0
(8/30) Piv Pce MIS in level vide PmBP6 - 5.29 m ³ vide PmBP10 - 9.67 m ³ 14.96 m ³					
14.96 m ³ @ D 4260.78					
					M 63741 = 0
C/F R 2149939 = 0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/FM 21	49939.00
(9/31) fix PCC M 20 in					
for do do do					
vide TmBP 6 -					37.63 m ³
vide TmBP 10 -					48.57 m ³
					86.20 m ³
86.20 m ³ @ D					4714.73
					406410.20
(10/31) fix PCC M 20 in Sub					
Structure do do					
vide TmBP 7 -					23.67 m ³
vide TmBP 10 -					34.11 m ³
					57.18 m ³
57.18 m ³ @ D					4927.32
					281744.00
(11/40) S/F / F 1000 mm dia					
H.P. do do do					
vide TmBP 7					
15.00 m ³ @ D					3693.37
					55401.00
(12/42) Filling in for					
trenches do do					
vide TmBP 7 -					15.27 m ³
@ D					522.31
					2976.00

C/O ^{Re} 2901470.00
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/P 13856130 = 00			
Add 12% GST (+)		Rs 462736 = 00			
Add 1% (sub cons (+))		38561 = 00			
		Rs 4357422 = 00			
Less 0.52% Below (-)		Rs 22659 = 00			
		Rs 4334768 = 00			
Less already paid upto 1st of A/c		Rs 2742373 = 00			
		Rs 1592395 = 00			
Summed		Harshit Bhangoo			
JE 9.2.22		AE 10.05.22			

M. Statement

- (i) 5/chips - 236.29 m³
(ii) sand - 118.14 m³

Summed
JE 3.2.22

Harshit Bhangoo
AE 10.05.22