

1.
Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
FIRST ON ACCOUNT BILL					
Name of work :-					
Construction of road from					
Thakur Tole To Bashwariya					
Thakur Tole					
Scheme - MMGSY (Gen)					

Agreement No - 34-SPD/2021-22

Agency :- Jay Kishor Gupta
AT - Nauki Bazar,
Bagaha, West Champaran

Agreement Value :- ₹ 5836637/-

Date of Start :- 16.07.2021

Date of completion :- 15.07.2022
(As per agreement)

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
MEASUREMENT					
Item No- 1/1					
Construction of Reference & working bench mark - 1					
					0.64 km
Item No- 2/2					
Construction of Reference pillar — 1					715
					0.64 km
Item No- 3/3					
Cleaning and grubbing road Land — 1					As
					$2 \times 22 \times 30.6 \times 1.5 = 1980 \frac{m^3}{m^2}$
					$= 0.19 H$
Item No- 4/23					
Providing and fixing typical Informatory board					75
					2 Each

Continuation

Particulars	Details of actual measurement				Quantity of area
	No.	L	B	D	

Item No - 5/7

Excavation for Roadway -

Pavement cutting — 115

$$2 \times 21 \times 30.00 \times 0.375 \times 0.1$$

$$= 49.25$$

$$2 \times 1 \times 5.00 \times 0.375 \times 0.1$$

$$= 0.38$$

$$49.63$$

Item No - 6/9

Construction of granular sub base — 115

$$2 \times 20 \times 30.00 \times 0.375 \times 0.1$$

$$= 45.00 \text{ m}^3$$

$$2 \times 1 \times 1.60 \times 1.50 \times 0.1$$

$$= 0.48 \text{ m}^3$$

$$2 \times 1 \times 3.15 \times 1.50 \times 0.1$$

$$= 0.95 \text{ m}^3$$

$$2 \times 5 \times 4.80 \times 1.40 \times 0.1$$

$$= 6.72 \text{ m}^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1 x 10	7.25	1.0	0.1
					= 7.25 m ²
		1 x 7	3.4	0.5	0.1
					= 1.05 m ²
					<u>61.20 m²</u>

~~Inspector~~ *KL*

Item No - 7/10

Providing, laying, spreading and compacting WBM (11-12)

~~Room~~

$$1 \times 20 \times 30.25 \times 3.75 \times 0.075 = 168.75 \text{ m}^3$$

Satish
90-06-2022
J.E.

~~Inspector~~ *KL*
20/6/22
J.E.

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	

ABSTRACT OF COST

Item No-1/1

Construction of Reference
f working bench — 115

From TMD PNO-2

Qty = 0.64 KM

@ Rs. 5910.48/K

= Rs. 3783.00

Item No-2/2

Construction of Reference

Pillar — 115

From TMD PNO-2

Qty = 0.64 KM

@ Rs. 3201.78/KM

= Rs. 2049.00

Item No-3/3

Clearing and grubbing
Road Land — 415

From TMD PNO-2

Qty = 0.19 H

@ Rs. 53879.82/H

= Rs. 10237.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Co of
	No.	L	B	D	
Item No - 4/7					
Box cutting					
Form TMS PNO-3					
				Qty = 47.63m	
				@ Rs. 75.61/m	
				= Rs. 3601.00	
Item No - 5/9					
Construction of granular Sub base					1/5
Form TMS PNO-344					
				Qty = 61.20m ³	
				@ Rs. 3341.87/m ³	
				= Rs. 204522.00	
Item No - 6/10					
Providing, laying, spread- ing and Compacting - 1/5					
Form TMS PNO-4					
				Qty = 168.75m ³	
				@ Rs. 4013.64/m ³	
				= Rs. 677802.00	

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 7/23					
Providing and fixing typical information - 1/15					
Room MDP NO - 2					
Qty = 2.00 Each					
@ Rs. 13136.27					
Rs. 26273.00					
927767.00					
Add for GST @ 12% =					111332.00
Add for cess @ 1% =					9278.00
Add. for S.F. =					630000.00
					1078377.00

Less for below @ 0.25% = 2696.00

Say = 1075681.00

Sd/-
20-06-2022

J.E.

Accepted
20/6/22

Name of Agency :- Jay Kishor Gupta, AT- Nauki Bazar, Bagaha, West Champaran

Name of Work :- Construction of Road Thakur Tola To Baswariya Thakur Tola,
Under:-MMGSY (Gen)

Agreement no. 343AD 21-22

Rate approved by S.E., RWD, Battikh -

Letter No. 658

Date 15.06.2021

Agreement value

:- ₹ 5836637 = 58 लाख 36 हजार 637
Thousand Six Hundred Thirty six

Date of work order

:- 16.07.2021

Time of Completion

:- 15.07.2022

Performance Security

:-

₹ 134000 = 13 लाख 40 हजार
Thousand Only.

Additional Performance Guarantee

:-

Security Deduct from bill

:- 8%

No of Items

:- 44

Rate

:- 0.25% Below.

जय किशोर गुप्ता

Executive Engineer
R.W.D., Works Div., Bagaha-1

Executive Engineer
R.W.D., Works Div., Bagaha-1

भारतीय गैर न्यायिक INDIA NON JUDICIAL

From

Executive Engineer
Rural Works Department
Works Division Bagaha-1

एक हजार रुपये

रु.1000

Jay Kishor Gupta
Vill. Nanki, Bagaha
West Champaran

ONE THOUSAND RUPEES

Rs.1000

Subject

Issue of notice to proceed with their work.

Dear Sir,

पश्चात्तः निम्नलिखित शर्तों के अनुसार कार्य करने के लिए अनुमति दी जाती है।
Pursuant to furnishing the requisite performance security as stipulated in
clause 32.1 and signing of the contract for the Thakur Tola To Baswariya
Thakur Tola (Tender ID 103306) for 5836637.00 (Fifty Eight Lakh Thirty
Thousand Six Hundred Thirty Seven only) you are hereby instructed to proceed with
the execution of the said work in accordance with the contract documents.

Yours faithfully

Executive Engineer
RWD Works Division

Standard Form: Agreement

Agreement NO. 34 WSD 21-22

This agreement made the 16th Day of July 2021
Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]
(Hereinafter called "the Employer" of the one part, and Jay Kishor Gupta, A7 - Nanki
Bagaha, West Champaran.

[Name and address of Contractor (hereinafter called "the Contractor" of the other part).
Whereas the Employer is desirous that the Contractor execute Const. & Maint. of road from
Thakur tola to Baswariya Thakur Tola. [Name and
identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid
by the Contractor for the execution and completion of such Works and the remedying of nay defects
therein at a cost of Rupees 5836637 = 58.36637 Crores (Fifty Eight Lakh Thirty Six Thousand Six Hundred

NOW THIS AGREEMENT WITNESSETH as follows:

Thirteen Seven Only.
Executive Engineer
R.W.D., Works Div., Bagaha-1

जय किशोर गुप्ता

21/10/22
16/11/21