

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of					
1/2 Road Dehri Sadanathpur Road					
to Dhela bad -					
Name of Agency :- Shree Baldev Singh					
P.O. Sadanath Nagar, Aurangabad					
Agg No - 04/MR 3054 2020-21					
Agg Amount - Rs 2,73,913.50					
Date of work start - 09-07-21					
Date of completion - 08-07-22					

Date of measurement :-

① Clearing and Grubbing Road land

Including uprooting do do

$$2 \times 1900 \times 1.00 = 3800$$

$$\text{Qty} \Rightarrow 0.38 \text{ H.A.}$$

② Construction of Subgrade & earthen

Shoulder with Approved material do do

$$\text{B.T} \Rightarrow 2 \times 570 \times 1.00 \times 0.600 = 684.00$$

$$\text{P.C.C} \Rightarrow 2 \times 1330 \times 0.500 \times 0.300 = 399.00$$

$$1083.00 \text{ m}^3$$

$$\text{Limit} \Rightarrow 950.00 \text{ m}^3$$

60

Sch. XLV-Form No. 134 ~~B.FI-31,29,436=0~~

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F B		3132661=0

(15) Pedestrian Crossing -
2 meters in let

Qty - 12 m²@ B 735 = 44/m² - B 882520

(16) Providing & Fixing typi-
cial M/R Bossy Board

Qty - 4 Nos

@ B 9278 = 37 per nos - B 37113=0

~~3175374=0~~
Total B 3178599=0
~~381045=0~~

Add 12% G.S.T - B 381431=0

Add 1% Labourcess - B 31754=0

Seigniorage fee - B 23195=0

Total B 3615010=0
~~3611368=0~~

Less 13.91% Below Age B 502847=0
~~502341=0~~

Net B 3112763=0

20-06-22
28-06-22
J.E M. Manan
28-06-22 A.E
~~3109000=0~~
31,09,027=0