

A/NO:-01/NABARD/SBO/2021-22

Schedule XLV-Form No. 134

NABARD

CH OF WORK:- RCC BRIDGE AT TULSIWA TO
BIBIGANS TO CH- 2.00 KM (TENDER ID 106270)

RWED (WID) KISHANGANJ- 2 DIVISION

DIGHAL BANK SUB-DIVISION

MBNO:-1425
MEASUREMENT BOOK

BIPIN BIHARI KASHYAP

(एक नौ) मुद्रित दोहरे पृष्ठ हैं। दोनों... रामू...
कार्यपालक अभियंता, का. वि. का. अवर प्रमण्डल, दि. च. न. र. क.
के कम से निर्गत किया जाता है।

कार्यपालक अभियंता
का. वि. का. अवर प्रमण्डल
क्र. १५४-५
दि. १५/४/५२

Sch. XLV—Form No. 134

RWD(WD)KISHANGANGA-2 DIVISION
DIGHAL BANK SUB-DIVISION

Measurement Book

No. 1425

Name of Officer श्री रामू प्रसाद (सहायक अभियंता)

वसुधैव कुटुम्बकम् का. वि. का. अवर प्रमण्डल, दि. च. न. र. क.

Date of first entry _____

Date of last entry _____

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- const. of h.c.					
Bridge at Tulcia To Bibiganj at					
CH:- 2.00 km					
Agency:- Bipin Bihari kashyap					
P.s:- kanna					
Dist:- sheikhpura					
Agreement No:- 01/SBD/NABARD/2021-22					
Rate of Agreement:- (0.11%) Below					
D.O.w/ start:- 09-04-21					
D.O.w/ completion:- 09-04-22					

D/E:-

Abstract of cost

1) Bored cast in situ m.35

Rec files of 1200 mm - do - c - Job

vide MB- 1424 Page (1) itm (3) 44.0

vide " " Page (3) itm (1) 44.0

vide " " Page (4) itm (1) 40.0

vide " " Page (5) itm (1) 40.0

168.0 m

③ 13227.25/- Rs 22,22,178/-

2) S/R/R 4450 Bar reinforcement

in foundation - do - all - c - Job

vide MB- 1424 Page (2) itm (4) 4354.09

vide " " Page (3) itm (2) 4354.09

Continuation

C.O 22,22,178

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
RCC Bridge at Tulsia to Bibigau					
at CH. 2.00 KM.					
Agency = Bipen Bahari Kashyap.					
Agreement No. — 01/Nabard/SBP/21-22					
D.O. of order = 04.04.2021					
D.O. of completion = 08.04.2022.					
D/E =					
1. E/W in excavation — C.D.B.					
T.M.B. Page 8 item (1) = 626.93 m ³					
@ 305.42/- = Rs. 1,91,479 =					
(2) P/Laying PCC M15 Rev.					
Course — do — all — C.D.B.					
T.M.B. Page 8 item (2) = 27.710 m ³					
@ 5880.74/- = Rs. 1,62,955 =					
3) P/RCC M30 — do — C.D.B.					
T.M.B. Page 8 item (3) =					
305.690 m ³ @ 7191.39/- = Rs. 2,19,835 =					
4) Bored Cast in situ RCC M35					
Piles of 1200 mm dia — C.D.B.					
T.M.B. Page (9) item (4) =					
472.00 m @ 13277.25/- = Rs. 62,43,262 =					

Continuation

Rs. 87,96,031 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R/L No.	2,73,46,726 =	
deduct 0.11%		(-)		30081 =	
				1	
			R/L No.	2,73,16,644 =	
deduct previous paid bill				1,64,49,779 =	
				1	
				R/L No.	1,08,66,865 =
J.E. 02/04/22	A/E 02/04/22		C.P.		
				07/07/2022	

Continuation