

	Division Name: Araria		Month: July, Year: 2022														
	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	TOTAL Main Work Amount (Lac.)	Agreement		Work Program me submitted or not	Date of Completi on	Date of Work Order	Expenditu re	Sub Base	Base	Surface	Complete d or Not	Block Name
					Main Work Amount (Lac.)		KM	Date				Grand Total	Grand Total	Grand Total	Grand Total		
1	2019-20	PMGSY Doctor Barik medicine shop to Koshkipur ward-2	0.435		0.00000	0.00000	0.00000					0.00000	0.00000	0.00000	0.00000	Administrative Approval	Araria
2	2019-20	Bairgachhi Thana to Manikpur mod	0.875		0.00000	0.00000	0.00000					0.00000	0.00000	0.00000	0.00000	Administrative Approval	Araria
3	2019-20	Uda khataghat PWD Domiya dhar to Bhuna tola East	0.850		0.00000	0.00000	0.00000					0.00000	0.00000	0.00000	0.00000	Administrative Approval	Jokihat
4	2019-20	Mohaniya Sadak to Mohaniya West tol	0.461		0.00000	0.00000	0.00000					0.00000	0.00000	0.00000	0.00000	Administrative Approval	Palasi
5	2019-20	PWD Abas Chowk to Bakra Tola	1.462	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	02.06.2023	03.12.2021	0.00000	0.00000	0.00000	0.00000	On-going	Araria
6	2019-20	Damaill chowk to mohanpur primary school	2.070	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	02.06.2023	03.12.2021	68.99125	2.00000	1.00000	0.00000	On-going	Araria
7	2019-20	Dumariya Hatiya to Harijan Tola	1.707	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	02.06.2023	03.12.2021	0.00000	0.00000	0.00000	0.00000	On-going	Kursakatta
8	2019-20	Pakki to Sanyasi Tola	1.540	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	03.12.2023	03.12.2021	0.00000	0.00000	0.00000	0.00000	On-going	Kursakatta
9	2019-20	Padariya Dom Sadak to Padariya pathan tola	1.630	Md Reza Alam	163.61013	163.61013	1.63000	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	1.63000	1.63000	0.00000	On-going	Sikti
10	2019-20	Kadamkol Vilchan Rishideo tol to Hira Danga tol	0.746	Md Reza Alam	74.11529	74.11529	0.74600	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	0.00000	0.00000	0.00000	On-going	Palasi
11	2019-20	PMGSY Dhampahar more to Singh tol	0.526	Md Reza Alam	56.17678	56.17678	0.52600	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	0.00000	0.00000	0.00000	On-going	Palasi
12	2019-20	Dom Sadak Kathua to Kathua Ansari Tola	0.571	Md Reza Alam	57.70700	57.70700	0.57100	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	0.57100	0.57100	0.00000	On-going	Sikti
13	2019-20	Jokihat uda PWD Ajhwa chowk to Singar Mohini tola	2.000	Md Reza Alam	212.29263	212.29263	2.00000	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	0.00000	0.00000	0.00000	On-going	Jokihat
14	2019-20	T 02 to Primary School Bakhri Milik	2.400	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	02.06.2023	03.12.2021	0.00000	0.00000	0.00000	0.00000	On-going	Kursakatta
15	2019-20	Shop to Nepal Sima	1.700	Bidyanand Gupta	1023.63424	1023.63424	0.00000	03.12.2021	Yes	02.06.2023	03.12.2021	0.00000	0.00000	0.00000	0.00000	On-going	Kursakatta
16	2019-20	Dom Sadak Kathua to Mangalwari Hat south Tola	0.900	Md Reza Alam	859.21570	859.21570	0.90000	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	0.00000	0.00000	0.00000	On-going	Sikti
17	2019-20	Bhapatia Hat to Mushari Tola, Birbal Sahi Tola	2.088	Md Reza Alam	206.20138	206.20138	2.08800	26.07.2021	Yes	25.07.2022	26.07.2021	0.00000	2.08800	2.08800	0.00000	On-going	Sikti
18	2020-21	Kursaklatta Pitch Road pul to East Bachud ke ghar tak	0.600	Md Reza Alam	52.80471	52.80471	0.00000	06.01.2022	Yes	05.01.2023	06.01.2022	0.00000	0.00000	0.00000	0.00000	On-going	Araria
19	2020-21	PMGSY ke ant se ANWAR KE GHAR to Koshikipur west tola	1.150	Md Reza Alam	127.53799	127.53799	0.00000	06.01.2022	Yes	05.01.2023	06.01.2022	0.00000	0.00000	0.00000	0.00000	On-going	Araria
20	2020-21	PWD Sadak to Sonapur	1.000	Md Reza Alam	99.52531	99.52531	0.00000	06.01.2022	Yes	05.01.2023	06.01.2022	0.00000	0.00000	0.00000	0.00000	On-going	Araria
21	2020-21	Singh tol to Middle School Majlispur	1.100	Md Reza Alam	97.21991	97.21991	0.00000	06.01.2022	Yes	05.01.2023	06.01.2022	0.00000	0.00000	0.00000	0.00000	On-going	Palasi

	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	TOTAL Main Work Amount (Lac.)	Agreement		Work Program me submitted or not	Date of Completi on	Date of Work Order	Expenditu re	Sub Base	Base	Surface	Complete d or Not	Block Name
					Main Work Amount (Lac.)		KM	Date				Grand Total	Grand Total	Grand Total	Grand Total		
22	2020-21	Bagaewari to Jha tol	2.278		0.00000	0.00000	0.00000					0.00000	0.00000	0.00000	0.00000	Administr ative Approval	Palasi
23	2020-21	Bhangora More to Kachmoh Tola	1.340	Md Reza Alam	213.41299	213.41299	0.00000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	0.00000	0.00000	0.00000	On-going	Palasi
24	2020-21	Barmasia PMGSY Road to Barmasia Tola Tagharia	1.300	M/S R P Construction	119.77000	119.77000	1.30000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	1.30000	0.00000	0.00000	On-going	Sikti
25	2020-21	L043 to L066	1.400	M/S R P Construction	143.70071	143.70071	0.00000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	1.40000	1.40000	0.00000	On-going	Kursakatta
26	2020-21	L045 to Yadav Tola	2.400	M/S R P Construction	213.84849	213.84849	2.40000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	1.40000	1.40000	0.00000	On-going	Kursakatta
27	2020-21	L034 to Naya Tola	2.800	M/S R P Construction	274.22955	274.22955	2.40000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	2.80000	2.00000	0.00000	On-going	Kursakatta
28	2020-21	L043 to Batwari Ward No-6	1.800	M/S R P Construction	176.84307	176.84307	0.00000	06.01.202 2	Yes	05.01.202 3	06.01.202 2	0.00000	1.80000	1.80000	0.00000	On-going	Kursakatta
29	2020-21	Prasaddpur Fulpur PMGSY to Jogindra river	2.000	Sanjay Kumar Gupta	183.96000	183.96000	2.00000	12.06.202 1	Yes	11.06.202 2	12.06.202 1	68.76322	1.50000	1.50000	0.00000	On-going	Jokihat
Total			41.129		9473.97708	9473.97708	16.561					137.75447	16.489	13.389	0		