

| Particulars                 | Details of actual measurements |   |    |    | Contents of area |
|-----------------------------|--------------------------------|---|----|----|------------------|
|                             | No.                            | L | B. | D. |                  |
| 2nd on A/c Bill             |                                |   |    |    |                  |
| N/w - Const: of road from   |                                |   |    |    |                  |
| Lohagir Bickari Ashan to    |                                |   |    |    |                  |
| Kushkata Tola Bhuiya Shan   |                                |   |    |    |                  |
| under MMBSY.                |                                |   |    |    |                  |
| Agency - Psem Poddash       |                                |   |    |    |                  |
| Agreement NO - 42 SBD/20-21 |                                |   |    |    |                  |
| Const: Amt. Rs. 4243141.00  |                                |   |    |    |                  |
| Maint. Amt. Rs. 591282.00   |                                |   |    |    |                  |
| Total Amt. Rs. 4834423.00   |                                |   |    |    |                  |
| Dt. of Agreement - 14/07/20 |                                |   |    |    |                  |
| Dt. of Completion as to     |                                |   |    |    |                  |

Agreement - 13/09/21

(1) Const: of GSB by well  
graded material

$$\begin{aligned}
 & 5 \times 6.10 \times 0.95 \times 0.100 = 2.89 \text{ m}^3 \\
 & 3 \times 4.70 \times 1.05 \times 0.100 = 1.48 \text{ m}^3 \\
 & 11 \times 3.90 \times 1.05 \times 0.100 = 4.50 \text{ m}^3 \\
 & 2 \times 5.30 \times 0.95 \times 0.100 = 1.00 \text{ m}^3 \\
 & \quad \quad \quad 9.87 \text{ m}^3
 \end{aligned}$$

| Particulars                                            | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                        | No.                           | L. | B. | D. |                  |
|                                                        |                               |    |    |    | Rs. 34,29,997.00 |
| (17) P/L & laying of lat.<br>applied thermoplastic     |                               |    |    |    |                  |
| 76.00 m <sup>2</sup> vide TMRP (30)                    |                               |    |    |    |                  |
| @ Rs. 735.44/m <sup>2</sup>                            |                               |    |    |    | Rs. 55,893.00    |
| (18) P/L & laying of lat.<br>applied thermoplastic     |                               |    |    |    |                  |
| 64.00 m <sup>2</sup> vide TMRP (30)                    |                               |    |    |    |                  |
| @ Rs. 735.44/m <sup>2</sup>                            |                               |    |    |    | Rs. 47,068.00    |
| (19) P/L & laying of typical<br>masonry infill masonry |                               |    |    |    |                  |

|                         |  |  |  |  |                  |
|-------------------------|--|--|--|--|------------------|
| 4 Nos. vide TMRP (3)    |  |  |  |  |                  |
| 1 No.                   |  |  |  |  |                  |
| 5 Nos.                  |  |  |  |  |                  |
| @ Rs. 10609.05/No.      |  |  |  |  | Rs. 53,045.00    |
|                         |  |  |  |  | Rs. 35,86,003.00 |
| Add GST + L.C. 13%      |  |  |  |  | Rs. 4,66,180.00  |
| Add S.F. 10%            |  |  |  |  | Rs. 51,141.00    |
|                         |  |  |  |  | Rs. 41,03,324.00 |
| 0.75% below as per Agt. |  |  |  |  | Rs. 30,775.00    |
|                         |  |  |  |  | Rs. 40,72,549.00 |
| Less Previous Bill      |  |  |  |  | Rs. 13,28,157.00 |
|                         |  |  |  |  | Rs. 27,44,392.00 |
| 02/06/22                |  |  |  |  |                  |
| 02/06/22                |  |  |  |  |                  |
|                         |  |  |  |  |                  |

LT. No - 292, dt - 02.05.2022

Continuation

Atlot - 479069