

M.B.S.T.
M.S.C.T.
PART II

Rajai Bahara road to

Schedule XLV-Form No. 134

Amarpur

ROAD

DIVISION

conductor's office, Amarpur - 613090

SUB-DIVISION

2184m & road - 21 cony 3rd No - 247/2167

MEASUREMENT BOOK

24948 → Amal Raj construction

783

प्रमाणित किया जाता है कि इस
 मापदुरु में कुल 100 एक से अधिक आंकड़े
 हैं, जो सार्वजनिक अभिलेख, कार्य और
 प्रमुख-व्यक्तिगत के नाम से निर्धारित आधार

है।

INDEX

Page-Conclid.

कार्यपालक अभियन्ता
 प्रमुख कार्य विभाग
 सिविल इंजीनियर (आरंभिक)
 18/10/21

INDEX

Page-Conclid.

1.
Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of the road					
from Rajoi Bahara road					
to Amarapura under					
MMGSY (SC) Scheme.					
Agency - Anant Rai Construction					
Agreement No - 30SBD/MMGSY/SC/2021-22					
Date of work order - 25-08-2021					
Date of Completion 24-08-2022					

Agreement value - 5,68,48,181 = Rs

Record Entry

Item No

(1/15)

Plv and fixing working

Benchmark as per T/S - 3 Nos

Item No

(2/122)

Plv and fixing

reference pillar comp.

as per T/S — 9 Nos

Item No

(3/2)

Plv clearing and

grubbing Road land

as per T/S —

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$2 \times 35 \times 30.10 \times 3.50 = 7350.10 \text{ m}^2$
					$2 \times 30 \times 30.10 \times 3.50 = 6300.10 \text{ m}^2$
					13650.10 m^2
				Say -	1.365 Hect
Item No (4)					
p/v Const of					
embankment with					
approved material as					
per TIS					
					$25 \times 30.10 \times \left(\frac{8.10 + 7.50}{2} - \frac{3.20 + 3.10}{2} \right) \times 0.50 = 1762.50 \text{ m}^3$
					$20 \times 30.10 \times \left(\frac{7.70 + 7.20}{2} - \frac{3.10 + 2.80}{2} \right) \times 0.45 = 1255.50 \text{ m}^3$
					$20 \times 30.10 \times \left(\frac{7.60 + 7.10}{2} - \frac{2.80 + 2.60}{2} \right) \times 0.40 = 1116.10 \text{ m}^3$
					4134.10 m^3
Item No (5)					
p/v excavation					
for roadway cutting					
Comp as per TIS					
					$2 \times 16 \times 30.10 \times 0.525 \times 0.100 = 50.40 \text{ m}^3$
					$2 \times 1 \times 20.10 \times 0.525 \times 0.100 = 2.10 \text{ m}^3$
					52.50 m^3
Item No (6)					
p/v Const of					
embankment with					
approved material deposited					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
cut Site from roadway					
cutting comp as per T/S					
60% of 52.50 m ³					31.50 m ³
Asman 12/12/2022 J.E					
Asman 14/12/22 AR					
Record Entry					
Item No (7) P/V Const of					
Subgrade and					
earthen Shoulder					
Comp as per T/S					
35 x 30.10 x 7.25 x 0.30 =					2283.75 m ³
27 x 30.10 x 7.20 x 0.300 =					1749.60 m ³
1 x 3.10 x 7.25 x 0.300 =					6.53 m ³
					4039.88 m ³
Lead 1000m length					
30% of 4039.88					1211.96 m ³
Item No (8) P/V Const of					
Subgrade and earthen					
Shoulder Comp as per T/S					
70% of 4039.88					2897.92 m ³
Asman 15/12/2022 J.E					
Asman 15/12/22 AR					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Reward Entry</u>					
Item No (8) Plv const					
On Irregular Sub base					
Comp as per TIS					
For Profile correction					
$10 \times 4.050 \times 2.50 \times 0.100 =$					$11.25 m^3$
$(5 \times 5.10 \times 2.10 \times 0.100 =$					$5.10 m^3$
$7 \times 3.50 \times 2.55 \times 0.100 =$					$6.28 m^3$
$8 \times 2.50 \times 1.90 \times 0.100 =$					$3.80 m^3$
$4 \times 6.10 \times 2.75 \times 0.100 =$					$6.60 m^3$
For widening Portion					
$2 \times 16 \times 30.10 \times 0.525 \times 0.100 =$					$50.40 m^3$
$2 \times 1 \times 20.10 \times 0.525 \times 0.100 =$					$2.10 m^3$
For overlay					
$16 \times 30.10 \times 4.05 \times 0.100 =$					$194.40 m^3$
$1 \times 20.10 \times 4.05 \times 0.100 =$					$8.10 m^3$
$25 \times 30.10 \times 4.05 \times 0.200 =$					$607.50 m^3$
$20 \times 30.10 \times 4.05 \times 0.200 =$					$486.10 m^3$
$4 \times 15.10 \times \frac{(4.05 + 5.50 + 4.05 - 4.05)}{3} \times 0.200 =$					$5.80 m^3$
$2 \times 12.10 \times \frac{(4.05 + 6.10 + 4.05 - 4.05)}{3} \times 0.200 =$					$3.12 m^3$
					$1390.32 m^3$
Acknowledged 20/5/2022 J.E					Attny. in-charge checked Signature Date AR

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
Item No <u>(10)</u> <u>(27)</u> P/V Dismantling					
of existing cement					
concrete structure.					
$4 \times 3.50 \times 1.14 \times 0.15 =$					2.39 m^3
Item No <u>(11)</u> <u>(28)</u> P/V Dismantling of					
existing masonry					
structure —					
$4 \times 2 \times 4.20 \times 0.825 \times 2.50 =$					69.30 m^3
Item No <u>(12)</u> <u>(29)</u> P/V removing					
of all pipe & ducts					
$4 \times 3 \times 2.50 \text{ m} =$					30.00 m^3
Alumina					
25/12/20					
J.E					
diagram					
25/12/20					
AA					
<u>Record Entry</u>					
<u>4 Nos 600mm dia H.P.</u>					
Item No <u>(13)</u> <u>(20)</u> P/V earthwork					
excavation for foundation					
comp as per IIS					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	D.	D.	
H.W. - $4 \times 2 \times 3.90 \times 1.15 \times 1.50$					$= 53.82 \text{ m}^3$
Below pipe $4 \times 1 \times 5.350 \times 1.13 \times 0.365$					$= 8.83 \text{ m}^3$
					62.65 m^3
Item No. $\frac{14}{21}$	Plv P.C.C. M15				
Grade concrete in open foundation as per T/S					
H.W. - $4 \times 2 \times 3.90 \times 1.15 \times 0.150$					$= 5.38 \text{ m}^3$
Below pipe $4 \times 1 \times 5.311 \times 1.13 \times 0.250$					$= 6.10 \text{ m}^3$
					11.38 m^3
Signature 28/5/2022 J.E.	Signature 28/5/22 P.E.				
Record Entry					
Item No. $\frac{15}{22}$	Plv and laying				
R.C.C. pipe N.P3 for					
Culvert as per T/S					
$4 \times 3 \times 2.50 \text{ m} = 30.00 \text{ m}$					
Item No. $\frac{16}{22}$	Plv P.C.C.				
R.C.C. M20 grade					
Concrete in sub					
Structure as per T/S					
H.W. $4 \times 2 \times 3.60 \times 0.70 \times 2.78$					$= 56.04 \text{ m}^3$
Parapet - $4 \times 2 \times 3.60 \times 0.40 \times 0.60$					$= 6.91 \text{ m}^3$
					62.95 m^3

Continuation
c/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BT-		62.95 m ³
less for pipe	4x2x0.785x0.83x0.83				
			X 0.53 = 4		2.29 m ³
					60.66 m ³
<u>Amman</u> 3/1/2022 J.E <u>dyque</u> 11/1/22 AR					
<u>Record Entry</u> 2 No of 1000 mm H.P.					
<u>Item No</u> (17/90) p/v earthwork for excavation for foundation					

1-10 - 2x2x6.45x1.4x1.30 = 54.18 m ³	
Below pipe 2x1x4.85x1.53x0.365 = 5.42 m ³	
	59.60 m ³

<u>Item No</u> (18/21) p/v P.C.C. M15 grade in open foundation Comp asphalt	
1-10 - 2x2x6.45x1.4x0.150 = 5.42 m ³	
Below pipe 2x1x4.93x1.53x0.200 = 3.77 m ³	
	9.19 m ³

<u>Amman</u> 5/1/2022 J.E <u>dyque</u> 5/1/22 AR	
--	--

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1/122) Plv and fixing works					
Benchmark —					
3 Nos vide TMB Page ①					
@ Rs 3610 = 27/each — Rs					10831 = 10
(2/122) Plv and fixing reference					
Pillar —					
9 Nos vide TMB Page ①					
@ Rs 1648 = 45/each — Rs					14836 = 10
(3/2) Plv clearing and					
scrubbing road land					
1.365 Hect vide TMB Page ②					
@ Rs 53879 = 81/Hect — Rs					73546 = 10
(4/3) Plv excavation for					
roadway cutting					
52.50 m ³ vide TMB Page ②					
@ Rs 75261 /m ³ — Rs					39702 = 10
(5/4) Plv Const of embankment					
roadway cutting					
31.50 m ³ vide TMB Page ③					
@ Rs 26271 /m ³ — Rs					841 = 10
(6/5) Plv Const of embankment					
with approved material					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4134 m^3 vide TMB Page (3)					
@ Rs 143 = 30 / m^3 — Rs 592402 = 10					
(7/6) P/V const of Subgrade and earthen shoulder lead 100m length					
1211.96 m^3 vide TMB Page (3)					
@ Rs 192 = 10 / m^3 — Rs 2328182 = 10					
(8/7) P/V const of Subgrade and earthen shoulder lead 100m length					
2897.92 m^3 vide TMB Page (3)					
@ Rs 131 = 29 / m^3 — Rs 380468 = 10					
(9/8) P/V const of G.S. 15.					
1390.32 m^3 vide TMB Page (4)					
@ Rs 2023 = 32 / m^3 — Rs 2813062 = 10					
(10/14) P/V and fixing MMHSY logo Board.					
2 Nos vide TMB Page (8)					
@ Rs 9495 = 93 / each — Rs 18992 = 10					
(11/20) P/V earthwork excavation for foundation.					
62.65 m^3 vide TMB Page (6)					
59.60 m^3 vide TMB Page (7)					
122.25 m^3					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs 283 = 94/m ³ — Rs 34712 = W					
(12) (21) Plv P.C.C M15 grade for open foundation					
11.38 m ³ vide TMB Page (6)					
9.19 m ³ vide TMB Page (7)					
20.57 m ³					
@ Rs 4479256/m ³ — Rs 92145 = W					
(13) (22) Plv PCC/RCC M20 grade for substructure					
60.66 m ³ vide TMB Page (7)					
67.48 m ³ vide TMB Page (8)					
128.14 m ³					
@ Rs 5180 = 98/m ³ — Rs 663891 = W					
(14) (24) Plv and laying R.C.C. pipe N.P. 3 —					
15.10 m vide TMB Page (8)					
@ Rs 3650 = 20/m — Rs 54753 = W					
(15) (25) Plv and laying R.C.C. pipe N.P. 3					
30.10 m vide TMB Page (6)					
@ Rs 2034 = 82/m — Rs 61045 = W					
(16) (27) Plv Dismantling of existing concrete structure					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2.39 m ³ vide MB page (5)					
@ Rs 503 = 88/m ³ — Rs					1204 = W
(17/28) P/V Dismantling existing masonry structure					
69.30 m ³ vide MB page (5)					
@ Rs 237 = 67/m ³ — Rs					16471 = W
(18/29) P/V removing Hemp/pe.					
30.10 m vide MB page (5)					
@ Rs 184 = 27/m ³ — Rs					5528 = W

					Rs 5071515 = W
Add 12% GST —					Rs 608582 = W
Add 1% L. & S. —					Rs 50715 = W
Add S.F. —					Rs 42234 = W
					Rs 5774046 = W

Ammon
8/6/2022
J.E

Chygar
9/6/22
MB

Material Statement

Earthwork	— 8243.85 m ³
Stone metal	— 1167.87 m ³
Sand	— 500.52 m ³
Stone chip	— 133.84 m ³
Coarse Sand	— 66.92 m ³

Ammon
8/6/2022
J.E

Continuation