

Name of work - Girgitiya check to Hattha

Schedule XLV-Form No. 134 road
with Bridge

(NDB-BRICS)

Biraul

DIVISION

Kusheswar Ascham

SUB-DIVISION

MB No - 1128

Measurement Book

Agency - ROYAL ENGINEERS

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th on A/C Running B-11</u>					
(1/49) E/W in excavation for structures as per dwg & technical specification.					
Qty VTMB P.No - (65)					
789.06 m ² @ 305.00 Rs —					240,663.00
(2/50) P/V and laying RCC M-15 grade below pile cap etc					
Qty VTMB P.No - (65)					
35.04 m ³ @ 7003.00 Rs —					245,105.00
(3/51) RCC grade M-30 in open foundation complete as per dwg & technical specification.					
Qty VTMB P.No - (65)					
385.55 m ³ @ 8177.00 Rs —					3,152,642.00
(4/52) Bored Cast In Situ M-35 grade RCC pile including Reinforcement etc					
P.No - (65) - 724.07					
@ 17,519.00 Rs —					12,683,756.00
(5/53) P/V & Piling TMT bar reinforcement in foundation ab-do all complete job.					
Qty VTMB P.No - (66) - 110.62 T					
@ 54,075.00 Rs —					5,981,777.00

Continuation

Continuation