

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division.

Samaraspur

2. Name of Block – *Tajpur*

3. Name of Road/Bridge –

A. for Road

1. Damage Location/Chainage

: *0 to 200 K.M.*

2. Damage Length

: *0.077 K.M.*

3. Nature of Damage

: *Pat Hole*

4. Details of Restoration Works

i. Material being used in Restoration works :

Brick Bats

ii. Equipments/Tools being used in Restoration Works :

Roller & Tractor & Hammer

iii. Procedure taken up in Restoration works :

Filling of Pat in Brick Bats & Compaction of Bats by Roller

iv. Restored Length :

0.077 K.M.

B. for Bridge

1. Damage Location/Chainage

2. Damage Length

3. Nature of Damage

4. Details of Restoration Works

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

J.E.

A.E.

16.4.22
Executive Engineer,
R.W.D. Works Division,
Samaraspur

16.4.22
Signature

(Name of Inspector)

E. B. Balia

R.W.D. Works Division

W.M. Dore, found on his foot

Inspection Report for Flood Damage Work

Date.:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division. Samastipur

2. Name of Block – Tajpur

3. Name of Road/Bridge –

A. for Road F.D.R Work from Butch Chauk To Butch Ghat (Part A)

1. Damage Location/Chainage : 0 to 200 K.M.

2. Damage Length : 0.077 K.M.

3. Nature of Damage : Pat Hole

4. Details of Restoration Works :

i. Material being used in Restoration works : Brick Bats

ii. Equipments/Tools being used in Restoration Works : Roller & Tractor & Hammer.

iii. Procedure taken up in Restoration works : Filling of Pat in Brick Bats & Compaction

iv. Restored Length : 0.077 K.M. of Bats by Roller

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

22.4.22
J.E.

A.E.

21
16.4.22
Executive Engineer,
R.W.D. Works Division,

Signature
(Name of Inspector)

BIHAR GOVERNMENT

RURAL Works DEPARTMENT

Name of Work :- F.D.R Work From Bulch Chaur
To Bulch Ghat. (Part - A)

Total Road Length - 0.201 K.M

Total Estimated Cost - ~~Rs. 11,528-00~~ Rs. 89,043-00 only


Block - Tajpur

Dist. - Samastipur


प्रतिवेदन


परिचालन प्रकल्प वर्ष 2021-22 में
अतिवृष्टि से क्षतिग्रस्त पथ की मरम्मत हेतु
लेनार किया गया है। यह प्रकल्प मरम्मत
कार्य कराने के उपरान्त लेनार किया गया
है। पथ पर आवागमन सुचारु रूप रहने
के लिए आपात कालीन मरम्मत करने
की आवश्यकता थी। इस पथ की लम्बाई
0.201 K.M. है। यह पथ लैन्च घाट उच्चस्तरिय
पुल जुड़ा है। इस पथ का निर्माण लगभग
आठ वर्ष पूर्व पंचायत के द्वारा किया गया था।
वर्तमान अतिवृष्टि के कारण पथ पूरी तरह क्षतिग्रस्त
हो गया था।

प्रकल्प में आवश्यकता अनुसार बीकनेट
एवं डी.डी. से समतल करने का प्रबंधन किया
गया है। प्रकल्प नई अनुसूचित दर पर लेनार
किया गया है। प्रकल्प की तकनीक एवं
प्रशासनिक स्वीकृति की आवश्यकता है।
प्रकल्प की प्रशासनिक स्वीकृति की प्रस्ताव
में जन/दन में कार्य पूरा कर लिया गया है।


8.11.21

S.E.
Tajpur


8.11.21
A.E.
Tajpur


8.11.21
E.E.
R.W.D.

- Tajpur

Detailed Estimate of F.D.R Work in Road
from Butch Chawk To Butch Ghat.

1. Prov. laying & Compaction of brick
bat - - - - -

$$4.00 \text{ Mol.} \times 3.00 \text{ Mol.} \times 0.30 = 3.60 \text{ M}^3$$

$$3.50 \text{ ml} \times 1.50 \text{ ml} \times 0.30 = 1.58 \text{ ml}$$

$$8.0 \text{ mol} \times 3.0 \text{ mol} \times 0.50 = 7.20 \text{ M}_3$$

$$1 \times 4.00 \text{ mol} \times 1.50 \text{ mol} \times 0.20 = 1.80 \text{ M}^3$$

$$1 \times 6.00 \text{ Mf} \times 1.50 \text{ Mf} \times 0.20 = 1.80 \text{ M}^3$$

$$1 \times 2.50 \text{ ml} \times 2.00 \text{ ml} \times 0.30 = 1.50 \text{ ml}$$

$$1 \times 7.00 \text{ mol} \times 3.00 \text{ mol} \times 0.15 = 3.15 \text{ N}^3$$

$$1 \times 2.00 \text{ mol} \times 3.00 \text{ mol} \times 0.45 \times 2.7011^3$$

$$1 \times 18.00 \text{ Md} \times 3.00 \text{ Md} \times 0.15 = 8.15 \text{ Md}$$

$$1 \times 4.00 \text{ M} \times 3.50 \text{ M} \times 0.30 = 4.20 \text{ M}^3$$

$$1 \times 3.14 \text{ mL} \times 3.14 \text{ mL} \times 0.15 = 1.35 \text{ H}$$

$$1 \times 2.50 \text{ Ml} \times 1.00 \text{ Ml} \times 0.075 = 0.1875$$

$$1 \times 4.0 \text{ m} \times 2.0 \text{ m} \times 0.075 = 0.60 \text{ m}^3$$

$$1 \times 1.00 \text{ Mol} \times 1.00 \text{ Mol} \times 0.075 = 0.075 \text{ mol}^3$$

$$1 \times 6.00 \text{ mL} \times 2.00 \text{ mL} \times 0.30 = 3.60 \text{ mL}^3$$

$$1 \times 0.90 \text{ M} \times 0.75 \text{ M} \times 0.075 = 0.051 \text{ M}^3$$

~~Total~~ - 41.545 m³

C R. 1896-72 Rev M³ — R. ~~78799~~ = ∞

Total - R. 78799 = 00

Balance cts (+) R. 10244 = 00

~~Total R. 89,043.00~~

only

Shy
24/12/21
T.A.

Ad
3.11.21
E. E

R. W. D.
Worker Div.; Samastipur

Carry ...
= 00
Someday 12% G.S.T & 1
in the
every 2nd Thursday
in the day C.P. an obj.
24/12/2000

31.1
3.11.21
J. L.
Tatpur-1

24/12/21
A. E.

A. L.
Tazfuer

BEST RATE FOR F.D.K. RESTORATION
With C.P. with CARRIAGE, AND WITHOUT CARRIAGE FOR RND Circle SAMASTIPUR.

A. CLEARING, GRUBBING — 59,306 = 02 / Hectare
LABOUR NO RATE with C.P. 10%
LABOUR — 150 NO — 304 = 00
MATE — 6 NO — 321 = 00
MACHINERY, TRACTOR MOUNTED
WITH TROLLY — 1.0 HOUR — 612 = 00
OVER HEAD — 12%
CONTRACTOR PROFIT 10%

Rs 45600.00
Rs 1926.00

Rs 612.00

Rs 5776.56

Rs 5391.46

Say — 59306 = 02 / Hectare. Total — 59306 = 02
Including GST, L.S.S., S.I. fee.

B. Construction of Em Barragement
from borrow pits, with width
1.5M, 1 end 1000.0M, Table 300.1
300.2, All complete job.
Quantity — 100.0 M³.

LABOUR
MATE — 0.04 NO C 321 = 00 — Rs 12.84
Maxdow unskilled — 1.00 NO C 304 = 00 — Rs 304.00

MACHINERY

Hydraulic Excavator — 1.67 H C 2702 = 00 — Rs 4512.00

Tipper 5.5 cum with 10. Capacity — 4.5 H C 1183 = 00 — Rs 5323.50

Add 10% for Cost of Carriage — Rs 5322.35

Doser D 50 for spreading 100 cum
1.0 hour C 612 = 00 Rs 612.00

Water tanker 60K Capacity — 2.0 hour C 907 = 00 Rs 1814.00

Three wheel Roller 90 to 100K static roller 80 cum / hour 1.25 hour — C 901 = 00 Rs 1126.25

Material — Rs 4800.00

Water — 12.0 K³ — C 40 = 00

Compensation for Earth — 100.0 M³ C 34 = 82 — Rs 3482.00

Over Head Charge 12% on A+B+C+D — Rs 2221.66

Contractor Profit 10% — Rs 2221.66

Total — 24458.30

Say 244 = 30 / M³
Including GST, L.S.S., S.I. fee.

29.8.21
24.8.21
वसुदेव बरिवा
राजीव कावे बिहार
राज्य संघ, समस्तीपुर

c. Water Bound Macadam with
stone screening type B, Grade II

all complete job.
By Mechanical Means,
out put - 360.0 MB.

LABOUR

Mate	0.68 NO	Rs 321=00	Rs 218=20
Skilled Labor	2.00 NO	Rs 385=00	Rs 770=00
Unskilled Labor	15.00 NO	Rs 304=00	Rs 4560=00

MACHINERY

Tractor Mounted Grader 14.40 Hour - Rs 612=00 - Rs 8812=30

Three wheel, 80-100 KN.

Stake roller 8 MB/Hour - 45.0 Hour - Rs 901=00 - Rs 40545=00

Water Tanker 615 Capacity - 24.0 - Rs 907=00 - Rs 21768=00

Material

Grading 353MM to 22.4 MM

0.91 MB / 10 M² Compacted

Thickness of 75MM

Stone Screening

Type B, 11.2MM for Grading II

0.18 MB / 10 M²

Water

Over Head Charge 12% material.

Contractor Profit 10%

435.60 MB - 508=85 - Rs 2,19,470

86.40 MB - 392=53 - Rs 33,914

144 KG - 40=00 - Rs 5,760

Rs 4020

Rs 37612=48

Total Rs 4,13,737=3

Say - Rs 1149 = 27 / MB. Excluding Carriage GST.

Carriage Cost on per actual load for, less, highway fee.

Stone material Grading II 1.21 MB and.

Screening material 0.24 MB as the lowest cost.

Providing and Laying Cement Concrete

NP3 Humc pipe 600MM dia in 22 gauge road.

UNIT - 7.5 Metre.

Labor - Mate - 0.024 - Rs 321=00 - Rs 12.84

MAX door

Mens 1st class - 0.04 day - Rs 408=00 - Rs 16=32.0

Labor unskilled - 0.12 day - Rs 304=00 - Rs 36=48.

Sand at site - 0.024 MB - Rs 1512=70 - Rs 36=3.

Cement at site - 0.018 Tonne - Rs 5732=62 - Rs 103=.

NP3 R.C.C Humc pipe with 7.50 metre - Rs 2490=24 - Rs 18676=80

Chlor

Collected
24.5.21
Shri. Narayan
Shri. Narayan
Shri. Narayan
Shri. Narayan

providing and laying unit
intercast pipe NPB, as per design
in single row, ... all comp.
Quantity - 7.5 metre, 600 MM dia.

Material

- A. Sand at Site — $0.024 \text{ m}^3 \text{ @ } 175 = 80/\text{m}^3 - \text{Rs}$
 coarse sand.
 B. Cement — $0.018 \text{ MT @ } 5266 = 20/\text{MT} - \text{Rs } 94 = 79$
 C. Hume pipe 600 MM dia - 7.5 metre - $2310 = 200/\text{metre} - \text{Rs } 17,325 = 00$

LABOUR

- Mate — $0.04 \text{ NO @ } 321 = 00 - \text{Rs } 12 = 80$
 Mason 1st class $0.12 \text{ NO @ } 408 = 00 - \text{Rs } 48 = 96$
 Mazdoor unskilled $0.96 \text{ NO @ } 304 = 00 - \text{Rs } 291 = 84$
 Total - $\text{Rs } 17,777 = 60$

Add over Head Charge 20% m a + b

Contractor profit 10%

Rate for /M 600 M.M dia H.P NPB

$\text{Rs } 3128 = 85/\text{metre}$ Excluding

Carriage Cost of material, GST, L.C.E.S, Surcharge fee.

E. providing and laying NPB 1000.0 MM dia
 Hume pipe in single row.
 Quantity — 7.5 metre.

Material

- A. Sand at Site — $0.04 \text{ m}^3 \text{ @ } 175 = 80/\text{m}^3 - \text{Rs}$
 B. Cement at Site — $0.03 \text{ MT @ } 5266 = 20/\text{MT} - \text{Rs } 157 = 98$
 C. R.C.C NPB H.P 1000 MM
 7.5 M — $7.5 \text{ M @ } 5565 = 200/\text{metre} - \text{Rs } 41737 = 50$

LABOUR

- Mate — $0.09 \text{ day @ } 321 = 00/\text{day} - \text{Rs } 28 = 00$
 Mason 1st class — $0.25 \text{ day @ } 408 = 00/\text{day} - \text{Rs } 102 = 00$
 unskilled labor — $2.00 \text{ NO @ } 304 = 00/\text{day} - \text{Rs } 608 = 00$
 Total - $\text{Rs } 4264 = 40$

Add over Head Charge 20%

Add 10% Contractor profit

Rate — $\text{Rs } 7504 = 98/\text{metre}$ Excluding

Carriage cost of materials as per my ...
 Actual 1 end, GST, L.C.E.S, Surcharge fee.

अथवा
 २५८८५
 २५८८५
 २५८८५
 २५८८५

F. Granular sub base with mult. Graded natural clay mix and place method for grading two materials

unit - 300.0 M³ of Pat

mate ————— 0.48 M³ C 321 = 00 — R 154 = 08
 SKilled labor ————— 2.0 NO C 385 = 00 — R 770 = 00
 un skilled labor ————— 10.0 NO C 304 = 00 — R 3040 = 00

Hence Basic Rate - 827.17

Rly Head at

Kearfoot's gun - 1411.11

4.99 x 10.11 x 14.11
 + 105.12 + 1506.86
 = 1837.89

Carriage of Mate -

G.S. Mate - 768 M³

C 1837.89 - R 1411.49

4 sand - 0.512 M³

C 127.99 - R 65.33

R 1476.82

Basic Rate R 827.17

Full R 2303.99

over Head Charge 12%

Contractor Profit 10%

Hence Basic Rate / M³ - 827.17 / M³

Eqn chg Carriage, GST, L.I.C., Enginse fee

Total - 2498.149

Water Bond Macadam with

Grade II, by mechanical means

out put - 360.0 M³

mate ————— 0.68 NO C 321 = 00 / NO - R 218 = 28.

SKilled labor ————— 2.00 NO C 385 = 00 / NO - R 770 = 00

un skilled labor ————— 15.00 NO C 304 = 00 / NO - R 4560 = 00

Machine hour

Tractor mounted Grader - 14.40 H C 612 = 00 / H - R 8812 = 00

Three wheel 80-100 KN static weight - 45.0 H C 901 = 00 / H - R 40545 = 00

water tanks 6K capacity - 24.0 H C 907 = 00 / H - R 21768 = 00

Material

63 MM to 45 MM - 435.60 M³ C 473 = 70 / M³ R 20634

Stone screening Top 11.24 M³ - 96.01 M³ C 392 = 53 / M³ R 3768

Binding Material - 28.80 M³ C 158 = 35 - R 4560

water - 144 K9 C 40 = 00 - R 5760

over Head Charge 12%

10% Contractor Profit

Hence Basic Rate - 1192.84 / M³

Eqn chg Carriage, GST, L.I.C., Enginse fee

Total - 407,822

24.8.21

प्रमाणित

प्रमाणित

प्रमाणित

प्रमाणित

A. Labour for cutting 62mm to 75mm dia Bamboo poles assuming 20.0M pole, Sink - 1.525M deep. Total Sink depth - 30.50M.

Labour
 Carpenter - 0.25 NO @ 408 = 00 - Rs 102 = 00
 unskilled labour - 2.50 NO @ 304 = 00 - Rs 760 = 00
 for ~~unskilled labour~~
 Add over Head charge - 12% - Rs 862 = 00
 Add Contractor Profit 10% - Rs 109 = 44
 Rs 965 = 44.
 Rs 96 = 54

Rate/metre - $\frac{1061.98}{30.50M} = Rs 34 = 81/metre.$
 Rs 1061 = 98

B. Labour for fitting and framing Bamboo grooves chairs in position with all. Complete job. Excluding GST, C. Sec, Sup. and Prof.

Taking out Put - 9.90M²
 Materials
 Nails 75mm to 100mm lg - 0.25kg CR 61 = 74/kg - Rs 15 = 43
 Carpenter 1 NO @ 408 = 00/NO - Rs 408 = 00
 unskilled labour 1 NO @ 304 = 00/NO - Rs 304 = 00
 Add over Head Charge - 12% - Total - 727 = 43
 Add 10% C.P - Rs 87 = 29
 Total - 814 = 72
 81 = 47


Rate/m² - Rs 96 = 36/m² - Rs 896 = 19

C. Labour for fitting framing Bamboo grooves with all complete job, (62mm to 75mm dia), out put - 30.50M

Materials
 75mm to 100mm long nails - 0.25kg CR 61 = 74/kg - 15 = 43
 unskilled labour 0.25 NO @ 304 = 00/NO - 76 = 00
 Carpenter 0.125 NO @ 408 = 00/NO - 51 = 00
 Total - 142 = 43

Rate/m² - Rs 17 = 00
 Add over head charge 12% - 159 = 52
 Add 10% C.P - 15.95

Rate/metre - Rs 5 = 75/metre. 175 = 47
 Excluding GST, C. Sec, Sup. and Prof.


 श्रीमान महेश
 श्रीमान महेश
 श्रीमान महेश
 24821

on 1. ...
 spreading, Hand packing with
 CI Hammer in layers 75mm thick
 including cost of light barriers
 danger, equal consideration, factors
 royalty etc all complete job.
 Quantity - 2.832 M³

A. Labour unskilled - 1.50 NO C 304 = 00 - Rs 456 = 00
 B. Compaction of roads - 0.67 NO C 304 = 00 Rs 203 = 68
 unskilled labor - 0.67 NO C 1063 = 00 Rs 3010 = 41
 C. Brick bat - 2.832 M³ C 141 = 85/M³ - Rs 89 = 65
 D. Local sand - 0.632 M³ C 141 = 85/M³ - Rs 89 = 65
 Total - 3759 = 74
 Rs 451 = 16
 Add over Head charge 12% - Rs 4210 = 90
 Add 10% Contractor Profit - Rs 421 = 09
 Rs 4631 = 99
 Rs 1635 = 58

Hence rate / M³
Carriage of Materials
 Carriage for Bricks 1 M³ Brick bat (300 NO) - Rs 232 = 99
 Carriage for local sand - Rs 776 = 64/100
 Local sand: 0.22 M³ C Rs 127 = 99/M³ - Rs 28 = 15
 Total - Rs 1896 = 7

E. Labour cost, including cost of material, Carriage, for Empty cement bag filling. Excluding GST, C.E.S.S.,
 Cold Bag (reused) - all complete job. Single bag fee.
 Out for 100.0 NO

Labour cost
 unskilled labour -
 Saddle
 Labor for Carrying and Re-cumg
 C.C. Bag
 unskilled labor -

Material

Local sand - for 100 Bag
 Cost of Empty cement Bag (Reused) 100 NO C 2 = 92 -
 Add over Head charge 12%
 Add 10% Contractor Profit
 Add Carriage cost for local sand
 Hence Rate / Bag - 3.5 M³ C 127 = 99
 Rs

Handwritten signature

AR

24.8.2021

महापंचायत अधिकारी
 जयपुर जिल्ला
 जयपुर, राजस्थान

Rs

of 219.
219 - 1,000 NO (one thousand NO)

un skilled labor for carrying
and glacing and packing - 3.0 No
packing - 0.3

Add over Head Charge 12 %

Carrriage Cost for Empty Cement Bag $\frac{290}{100} \times 113 = 2970 = 113$

Hence Rate / Bag — Rs 34 = 29 / Bag. Total — Rs 3429 = 39
 excluding 55, 1258, September. for supply of Bamboo —

As per R.D - Bamboo 2.1M to 3.0M Long - R 25200/150
75MM dia. 6M to

Area of 1 Bamboo for each ^{broth} - 17 all

Here complete range of Bamboo woven chairs

More good rate for
Bamboo woven chairs - Rs 188 = 53, 7
including Crf of Bamboo.

(Signature)
25/8/21
सुदीप नरिंक
अधीक्षक कार्य विभाग
राज्य अंतरिक्ष प्रशासन, बंगलूरु

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बलिया

पत्रांक 01/ ~~कै-य~~ ~~समस्तीपुर~~ दिनांक 15/12/21

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बलिया।

सेवा में,
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

विषय:- FDR योजना के जाँच के संबंध में।


प्रसंग:- आपका पत्रांक 2292 दिनांक 23/11/21
महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि निम्नलिखित योजनाओं की जाँचोपरान्त प्राक्कलन सहित लौटायी जाती है।

क्र०	योजना का नाम	प्रखंड	पथ की लंबाई (कि०मी० में)	प्राक्कलित राशि (लाख में)	अभ्युक्ति
1	पूसा बाजार में राज स्टुडियो के निकट से हाथी चौक पप्पु चौधरी के दुकान तक	पूसा	0.500	2.260	
2	गढ़िया चौक से घोवगामा सीमा	पूसा	3.520	14.810	
3	पूसा बाजार बस कम्पनी चौक से दुवहा भाया भुसकौल चौक	पूसा	5.900	4.050	
4	हरपुर पीघ रोड से जगदीशपुर भाया नावाचक नारायणपुर	पूसा	4.570	9.840	
5	दिघरा पंचायत विशनपुर मोड़ सजय पासवान के घर से कृषि वि० केन्द्र विरोली	पूसा	3.000	10.120	
6	वैनी टेलीफोन एक्सचेंज से पीडब्लूडी रोड आयरन फैक्ट्री होते हुए चन्दौली	पूसा	6.570	9.650	
7	पीडब्लूडी मोतीपुर चौक से दाउदपुर पैक्स भाया मैरोखरा इमली चौक	समस्तीपुर	3.000	3.923	
8	लकडी चौक से रसलपुर भाया केवस मंदिर	समस्तीपुर	3.000	1.006	
9	टी०१ से जितवारपुर	समस्तीपुर	1.000	2.240	
10	रामकृष्णपुर आर०ई०ओ० से मिश्रपुर तक	समस्तीपुर	1.600	2.820	
11	आधारपुर से विक्रमपुर तक	समस्तीपुर	5.680	1.120	
12	धुरलख मिडिल स्कूल से एस०एच० मण्डनपुर	समस्तीपुर	1.200	7.040	
13	हरपुर एलोय से साहू से	समस्तीपुर	1.050	0.669	
14	एल०४८ से एस०एच० मण्डनपुर	समस्तीपुर	1.560	1.319	
15	एल०६३ एस०एच० से मण्डनपुर	समस्तीपुर	2.897	0.250	
16	एस०एच० टी०४ से चक्रवर्तीपुर	समस्तीपुर	1.200	1.390	

17	कुशैया पारसनाथ ठाकुर के घर से मोईन पोखर गोलक सदा के घर होते हुए विषहर स्थान	वारिसनगर	1.060	5.660	
18	एल051 चकमिलकी से हजपुरवा	वारिसनगर	3.200	3.050	
19	नकटा वारिसनगर से बल्लीपुर	वारिसनगर	7.500	7.140	
20	बसंतपुर रमणी में नवटोल घाट से कमला बाहा एल027	वारिसनगर	2.500	11.910	
21	इलमासनगर से किशनपुर रेलवे स्टेशन	वारिसनगर	5.000	1.890	
22	भुट्टा राउत चौक बलाही से मोहिउद्दीनपुर भाया तारी टोला	वारिसनगर	3.660	5.080	
23	टी02 परोड़िया से मोहिउद्दीनपुर	वारिसनगर	6.100	1.350	
24	प्यारेलाल महतो के घर से शंकर चौक	वारिसनगर	2.430	7.410	
25	लभट्टा चौक से महादलित टोला	वारिसनगर	0.970	1.410	
26	एस0एच0 से नरंगा	कल्याणपुर	2.636	2.579	
27	कुशियारी चौक से परना डरौरी पथ	कल्याणपुर	4.100	6.449	
28	कल्याणपुर चौक से मधुबन किशनपुर	कल्याणपुर	4.100	3.607	
29	लदौरा से चकमहेशी गंगौरा	कल्याणपुर	17.060	7.604	
30	खानपुर पी0सी0सी0 रोड से सिमरी चन्द्रसेन पथ	खानपुर	3.300	3.066	
31	बरगाँव चौक से शोभन घाट	खानपुर	2.600	5.339	
32	खैरी से खैराज पथ	खानपुर	5.450	14.094	
33	खानपुर से मननपुर तक भाया शादीपुर	खानपुर	7.100	7.976	
34	बच चौक से बच घाट पार्ट-1	ताजपुर	0.200	0.890	
35	टी01 सरवरगंज से नून नदी पुल	ताजपुर	0.625	1.467	
36	टी01 से मथुरापुर पार्ट-1	ताजपुर	1.100	1.978	
37	गंज पुल से बाघी	ताजपुर	3.334	2.260	
38	कन्सट्रक्सन रोड जोगिया मठ प्राथमिक विद्यालय पी डबल्यू डी पथ के निकट से एन0एच0-28 तक जाने वाली पथ	ताजपुर	1.200	7.500	
39	एन0एच0-28 से मोतीपुर	ताजपुर	0.600	1.010	
40	एन0एच0-28 पेट्रोल पंप से शंकर सीनेमा	ताजपुर	0.500	1.560	
41	एस0एच0 49 खरहा चौक से मीना रानी	ताजपुर	0.900	0.860	
42	एन0एच0-28 गाँधी चौक से नीम चौक	ताजपुर	0.500	1.470	
43	एन0एच0-28 से शंकर सीनेमा	ताजपुर	0.200	1.720	

अनु0-यथोक्त ।

विश्वासभाजने

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमडल, समस्तीपुर बलिचा