

Inspection Report for Flood Damage Work

Date:

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division,

2. Name of Block –

Wardisnagar

3. Name of Road/Bridge –

Lavhatta chowk to mahadalit Tola

A. for Road

1. Damage Location/Chainage : 0.250 – 0.300 & 0.450 – 0.550

2. Damage Length : 0.200 km

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

Sand & Brick Ball

ii. Equipments/Tools being used in Restoration Works :

Tractor, JCB

iii. Procedure taken up in Restoration works :

iv. Restored Length : 0.200 km

B. for Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration works :

ii. Equipments/Tools being used in Restoration Works :

iii. Procedure taken up in Restoration works :

iv. Restored Length :

Red
25/4/22

J.E.

N
25/04/22
A.E.

N
25.4.22
Executive Engineer,
R.W.D. Works Division,
Samastipur

Wm found Lak's factory

Wm
20/4/22
Signature
(Name of Inspector)
E.G. Bala
RWD Wm's Bala

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर

प्रतिवेदन


योजना का नाम	: लभट्टा चौक से महादलित टोला तक।
लंबाई	: 0.970 कि०मी०।
क्षतिग्रस्त लंबाई	: 0.060 कि०मी०
प्राक्कलित राशि	: ...1.41 लाख।
प्रखंड	: वारिसनगर।

प्रस्तुत प्राक्कलन वारिसनगर प्रखंड अन्तर्गत लभट्टा चौक से महादलित टोला तक पथ के तत्कालीन मरम्मत कार्य के लिए बनाया गया है। विगत दिनों अत्यधिक बाढ़ के पानी के कारण पथ में पी.सी.सी. के नीचे कटाव हो जाने के कारण यातायात बाधित हो रहा था। आवागमन सुचारु रूप से करने के लिए प्राक्कलन में ब्रीक्स बैट्स एवं सीमेंट बैग का प्रावधान इस प्राक्कलन में किया गया है। यह पथ पंचवर्षीय अनुरक्षण अवधि के अधीन है।

प्राक्कलन वर्तमान अनुसूचित दर पर बनाया गया है जिसकी तकनीकी अनुमोदन एवं प्रशासनिक स्वीकृति अपेक्षित है।


28/10/21

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, वारिसनगर


28/10/21

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, वारिसनगर


28.10.21

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बलिया

पत्रांक 01 के.य. समस्तीपुर दिनांक 15/12/21

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बलिया।

सेवा में,
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

विषय:- FDR योजना के जाँच के संबंध में।

प्रसंग:- आपका पत्रांक 2292 दिनांक 23-10-21
महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि निम्नलिखित योजनाओं की जाँचोपरान्त प्राक्कलन सहित लौटायी जाती है।

क्र०	योजना का नाम	प्रखंड	पथ की लंबाई (कि०मी० में)	प्राक्कलित राशि (लाख में)	अभ्युक्ति
1	पूसा बाजार में राज स्टुडियो के निकट से हल्दी चौक पप्पु चौधरी के दुकान तक	पूसा	0.500	2.260	
2	गड़िया चौक से घोबनामा सीमा	पूसा	3.520	14.810	
3	पूसा बाजार बस कम्पनी चौक से दुबहा भाया भुसकौल चौक	पूसा	5.900	4.050	
4	हरपुर पीच रोड से जगदीशपुर भाया नावाचक नारायणपुर	पूसा	4.570	9.840	
5	दिधरा पंचायत विशनपुर मोड़ संजय पासवान के घर से कृषि वि० केन्द्र बिरौली	पूसा	3.000	10.120	
6	वैनी टेलीफोन एक्सचेंज से पी०डब्लू०डी रोड आयरन फॅक्ट्री होते हुए चन्दौली	पूसा	6.570	9.650	
7	पी०डब्लू०डी मोतीपुर चौक से दाउदपुर पैक्स भाया मेरोखरा इमली चौक	समस्तीपुर	3.000	3.923	
8	लकली चौक से रसलपुर भाया केवस मंदिर	समस्तीपुर	3.000	1.006	
9	टी०१ से जितवारपुर	समस्तीपुर	1.000	2.240	
10	रामकृष्णपुर आर०ई०ओ० से किशनपुर आर०ई०ओ० तक	समस्तीपुर	1.600	2.820	
11	आधारपुर से विक्रमपुर बान्दे	समस्तीपुर	5.680	1.120	
12	धुरलख मिडिल स्कूल से एन०एच० मोहनपुर	समस्तीपुर	1.200	7.040	
13	हरपुर एलोय से साह जी टोला	समस्तीपुर	1.050	0.669	
14	एल००४४ से एस०एच० धुरलख	समस्तीपुर	1.560	1.319	
15	एल००६३ एस०एच० से नीरपुर	समस्तीपुर	2.897	0.250	
16	एस०एच० टी०४ से चकअब्दुलगनी	समस्तीपुर	1.200	1.390	

17	कुशैया पारसनाथ ठाकुर के घर से मोईन पोखर गोलक सदा के घर होते हुए विबहर स्थान	वारिसनगर	1.060	5.660	
18	एल051 चकमिल्की से हजपुरवा	वारिसनगर	3.200	3.050	
19	नकटा वारिसनगर से बल्लीपुर	वारिसनगर	7.500	7.140	
20	बसंतपुर रमणी में नक्टोल घाट से कमला बाहा एल027	वारिसनगर	2.500	11.910	
21	इलमासनगर से किशनपुर रेलवे स्टेशन	वारिसनगर	5.000	1.890	
22	भुट्टा राजत चौक बलाही से मोहिउद्दीनपुर भाया तारी टोला	वारिसनगर	3.660	5.080	
23	टी02 परोडिया से मोहिउद्दीनपुर	वारिसनगर	6.100	1.350	
24	प्यारेलाल महतो के घर से शंकर चौक	वारिसनगर	2.430	7.410	
25	लभट्टा चौक से महादलित टोला	वारिसनगर	0.970	1.410	
26	एस0एच0 से नरंगा	कल्याणपुर	2.636	2.579	
27	कुशियारी चौक से परना डरोरी पथ	कल्याणपुर	4.100	6.449	
28	कल्याणपुर चौक से मधुबन किशनपुर	कल्याणपुर	4.100	3.607	
29	लदौरा से चकमहेशी गंगौरा	कल्याणपुर	17.060	7.604	
30	खानपुर पी0सी0सी0 रोड से सिमरी चन्द्रसेन पथ	खानपुर	3.300	3.066	
31	बरगाँव चौक से शोभन घाट	खानपुर	2.600	5.339	
32	खोरी से खैराज पथ	खानपुर	5.450	14.094	
33	खानपुर से मननपुर तक भाया शादीपुर	खानपुर	7.100	7.976	
34	बच चौक से बच घाट पार्ट-1	ताजपुर	0.200	0.890	
35	टी01 सरवरगंज से नून नदी पुल	ताजपुर	0.625	1.467	
36	टी01 से मथुरापुर पार्ट-1	ताजपुर	1.100	1.978	
37	गंज पुल से बाघी	ताजपुर	3.334	2.260	
38	कन्सट्रक्शन रोड जोगिया मठ प्राथमिक विद्यालय पी.डबल्यू.डी. पथ के निकट से एन0एच0-28 तक जाने वाली पथ	ताजपुर	1.200	7.500	
39	एन0एच0-28 से मोतीपुर	ताजपुर	0.600	1.010	
40	एन0एच0-28 पेट्रोल पंप से शंकर सीनेमा	ताजपुर	0.500	1.560	
41	एस0एच0 49 खरहा चौक से मीना रानी	ताजपुर	0.900	0.860	
42	एन0एच0-28 गौधी चौक से नीम चौक	ताजपुर	0.500	1.470	
43	एन0एच0-28 से शंकर सीनेमा	ताजपुर	0.200	1.720	

अनु0-यथोक्त।

विश्वासभाजने
 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, समस्तीपुर बलिन

GENERAL ABSTRACT OF COST

Block Warisnagar
 construction length of Road
 Name of Road

District- Samastipur
 0.970 KM
 Lavhatta chowk to mahadalit tola

Sr.no	Item of work	Amount
A	Total cost of Construction	125417.18
	Add GST@12%	15050.061
	Add labour Cess@1%	1254.1718
	Total Project Cost(A)	141721.41

28/10/21
 junior Engineer

28/10/21
 Assistant Engineer

28/10/21
 Executive Engineer

*Provisionary Technical Sanctioned by 1,41,721.200 one Lakh
 forty one thousand seven hundred twenty one only
 including C.P and O.H.C.*

24/12/21
 बबोदप बबिबंका
 बाबोप बाबं बिबाप
 बाबं बाबं, बाबोप
 24/12/21

24/12/21
 T.A

Details Estimate of FDR from Lavhatta chowk to mahadalit tola
road for year 2021-22

item.No.	Item of work	Unit	rate	Qty	Amount
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job				
	As per calculation sheet	cum	1896.72	60.98888	115678.8
2	Supply of empty cement bag with carriage, labour cost, local sand with stitching				
		No	34.29	284	9738.36
				Total	125417.2

Prd
28/10/21
JE

CKM
28/10/21
AE


Prd
28/10/21


Details measurement FDR from lavhatta chowk to mahadalit tola

item.No.	Item of work					
1	supplying & Filling Bricks Bat & compacting Manually by CI hammer Including all Complete Job					
		No	length	width	thickness	Qty
	Under road crust	1	14.50	0.90	0.45	5.87
	Under road crust	1	6.75	0.75	0.35	1.77
	road crust	1	2.50	3.75	0.30	2.81
	Under road crust	1	9.60	0.80	0.45	3.46
	Under road crust	1	2.80	0.60	0.45	0.76
	Under road crust	1	6.50	0.60	0.30	1.17
	road crust pond side	1	17.50	1.80	0.60	18.90
	Flank	1	17.50	0.60	2.50	26.25
					Total Qty	60.99

2	Supply of empty cement bag with carriage ,labour cost,local sand with stitching	
---	---	--

1	2	142		284	No
---	---	-----	--	-----	----


 28/10/21
 JK


 28/10/21
 AE

With C.P, with CARRIAGE, AND WITHOU- CARRIAGE FOR RND Circle SAMASTIPUR.

A. CLEARING, GRUBBING — 59,306 = 02/Hectare
 LABOUR — NO RATE with C.P 10%
 LABOUR — 150 NO — 304 = 00 AMOUNT
 MATE — 6 NO — 321 = 00 — 45600
 MACHINERY — Rs 19200
 TRACTOR MOUNTED
 WITH TROLLY — 1.0 HOUR — 612 = 00 Rs 6120
 OVER HEAD — 12% Rs 5776 = 56
 CONTRACTOR PROFIT 10% Rs 53912 = 6

Say — 59306 = 02/Hectare. Total — 59306 = 02

B. Construction of Em Barrangement
 from borrow pits, with lift
 1.5M, 1 end 1000.0M, Table 300.1

300.2, All complete 202.
 Quantity — 100.0 M³.

LABOUR
 Mate — 0.04 NO C 321 = 00 — Rs 12.84
 Maxdax unskilled — 1.00 NO C 304 = 00 — Rs 304 = 00
 MACHINERY
 Hydraulic Excavator — 1.67H C 2702 = 00 — Rs 4512 = 00
 Tipper 5.5 cum with 10 Capacity — 4.5H C 1183 = 00 — Rs 5323 = 50
 Add 10% for Cost of Carriage — Rs 5322 = 35
 Tipper
 Doser 550 for spreading 100 cum 1.0 hour C 612 = 00 Rs 612 = 00
 Water tanker 6000 Capacity — 2.0 hour C 907 = 00 Rs 1814 = 00
 Three wheel Reeler 90 to 100 cum 1.25 Hrs — C 901 = 00 Rs 1125 = 75
 54 KC roller C 80 cum/Hour 1.25 Hrs — C 901 = 00 Rs 1125 = 75
 Material
 Water — 12.0 kg — 470.00 — Rs 470 = 00
 Compaction for Earth — 100.0 M³ C 34 = 82 — Rs 3482 = 00
 Over Head Charge 12% for A+B+C+D — Rs 222 = 66
 Contractor profit 10% — Rs 244 = 38
 Total — 24438 = 30

Say 244 = 38/M³
 Excluding GST, L side, Sign free

29 May
 24.82
 वहीदर वहीदर
 वहीदर वहीदर
 वहीदर वहीदर
 वहीदर वहीदर

C. Water Bound Macadam with
stone screening Type B. Grade III
... an complete sub.
By Mechanical means.
out put - 360.0 MB.

LABOUR
Mate - 0.68 NO - C 221=00 - Rs 218=28.
Skilled Labour - 2.80 NO - C 385=00 - Rs 770=00
Unskilled Labour - 15.00 NO - C 304=00 - Rs 4560=00

MACHINERY
Tractor Model
Grade II 14.40 Hrs - C 612=00 - Rs 8812=30

Three wheel, 80-100 KN.
Stone crusher C 8 MB/Hrs - 45.0 Hrs - C 901=00 - Rs 40545=00
Water Tanker C 15 Capacity - 24.0 - C 907=00 - Rs 21768=00

Material
Grading 9.58 MM to 22.4 MM
C 0.91 MB/10 M² Compacted 455.600 MB - 509=85 - Rs 21947=06
Thickness of 75 MM 86.40 MB - 392=53 - Rs 33914=59
Stone Screening
Type B, 11.2 MM for grading II.
C 0.18 MB/10 M² 144 K9 - 40=00 - Rs 5760=00
Water 40=00 - Rs 4020=00

over Head Charge 12% on material.
Contractor Profit 10% Rs 37612=98.
Total Rs 4,13,797=30

Excluding Carriage Cost.
Carriage Cost on per actual load for less, highway fee.
Stone Material Grading III to 21 MB and.
Screening material 0.24 MB with loss of 10%.

Providing and Laying Cement Concrete
NPB Hume pipe 600 MM dia size road.
UMP - 7.5 Metre.
Labour - Mate - 0.024 - C 221=00 - Rs 12=84

~~MAX~~
Mensm 1st class - 0.04 day - C 408=00 - Rs 16=32.0
Labour unskilled - 0.12 day - C 304=00 - Rs 36=48
Sand at site - 0.024 MB - C 1512=70 - Rs 36=30
Cement at site - 0.018 Tonne - 5792=62 - Rs 103=14
NPB A.C.C Hume pipe with
C 1108 7.50 Metre. C 2490=24 Rs 18676=80

Signature
Date
Place

Providing and Laying Cement concrete pipe NPS as per design in single row, ... all loc.
Quantity - 7.5 metre, 600MM dia.

Material

- A. Sand at Site — $0.04 \text{ m}^3 \text{ @ } 175 = 80 / \text{m}^3 - \text{Rs } 4 = 21$
 coarse sand.
 B. Cement — $0.018 \text{ MT @ } 5266 = 20 / \text{MT} - \text{Rs } 94 = 79$
 C. Hume pipe 600MM dia - 7.5 metre - $\text{@ } 2310 = 60 / \text{metre} - \text{Rs } 17,325 = 11$

LABOUR

- mate — $0.04 \text{ NO @ } 321 = 00$ — $\text{Rs } 12 = 21$
 Mason 1st class $0.12 \text{ NO @ } 408 = 00$ — $\text{Rs } 48 = 96$
 Mazdoor unskilled $0.96 \text{ NO @ } 309 = 00$ — $\text{Rs } 291 = 84$

Add over Head Charge 20% on mat b

Contractor profit 10%

Rate for /M 600MM dia H.P NPS

$\text{Rs } 3128 = 85 / \text{metre}$ Ex clud 9.

Carriage Cost of material GST, L.L.C.S, Surcharge etc.

E. Providing and Laying NPS 1000.0MM dia
 Hume Pipe in single row.
 Quantity — 7.5 metre.

Material

- A. Sand at Site — $0.04 \text{ m}^3 \text{ @ } 175 = 80 / \text{m}^3 - \text{Rs } 157 = 98$
 B. Cement at Site — $0.03 \text{ MT @ } 5266 = 20 / \text{MT} - \text{Rs } 417 = 10$
 C. R.C.C NPS H.P 1000MM dia 7.5 M — $5565 = 60 / \text{metre} - \text{Rs } 417 = 10$

LABOUR

- mate — $0.09 \text{ day @ } 321 = 00 / \text{day} - \text{Rs } 28 = 21$
 Mason 1st class — $0.25 \text{ day @ } 408 = 00 / \text{day} - \text{Rs } 102 = 00$
 unskilled labor — $2.00 \text{ NO @ } 309 = 00 / \text{day} - \text{Rs } 608 = 00$

Add over Head Charge 20%

Add 10% Contractor profit

Rate — $\text{Rs } 7504 = 88 / \text{metre}$ Ex clud 9.

Carriage cost of materials at place 20%
 Actual land, GST, L.L.C.S, Surcharge etc.

अनुमोदित
 आचार्य एवं विचार
 आचार्य एवं विचार
 आचार्य एवं विचार
 आचार्य एवं विचार

F. Granular sub base, with med.
Gooder material (By mix and
Place Method) for Grading Two
Material

Unit - 300.0 MS out Put

Material
Mare ——— 0.48 M³ C 321=80 — R 154=68
SKilled Labor ——— 2.0 NO C 385=80 — R 770=80
Un skilled Labor — 10.0 NO C 304=80 — R 3040=80

Machinery

Tractor mounted Grader for
Grading 100 MS / Day — 12.0 C 612=80 — R 7349=80
Three wheel RMR 80+100 MS — 30.0 C 901=80 — R 27030=80
Tractor with water tank — 12.0 C 573=80 — R 6878=40
Water tank 600 Capacity — 5.0 C 907=80 — R 4535=80

Material

26.5 MM to 9.5 MM — 35% — 134.40 C 595=36 — R 80,016=38
9.5 MM to 2.36 MM — 25% — 96.00 C 506=92 — R 48664=32
2.36 MM Below — 40% — 153.60 C 141=85 — R 21788=16
Water — 3049 C 40=80 — R 1240=80

over Head Charge 12% — R 24170=44
Construction Profit 10% — R 22559=88

Hence Basic Rate / M³ — 827=17 / M³
Including Carriage, GST, LIES, against for.
Total = 2,48,149=86

(G.)

Water Bound Macadam WBM.
Grade II, By Mechanical Means

Out Put — 360.0 MS

Material
Mare ——— 0.68 NO C 321=80 / NO — R 218=28.
SKilled Labor — 2.00 NO C 385=80 / NO — R 770=80
Un skilled Labor — 15.00 NO C 304=80 / NO — R 4560=80

Machinery

Tractor mounted Grader — 14.40 H C 612=80 / R 8812=80
Three wheel 80+100 KN Static weight — 45.0 H C 901=80 / R 40545=80
Water tank 600 Capacity — 24.0 H C 907=80 / R 21768=80

Material

63 MM to 45 MM — 435.60 M³ C 473=70 / M³ R 2,06,343
Stone screening Type B 11.2 MM — 96.01 M³ C 392=53 / M³ R 37686
Binding Material — 28.80 M³ C 158=35 — R 4560
Water — 144 K9 C 40=80 — R 5760

over Head Charge — 12% — R 30723

10% Construction Profit — R 37074=81

Hence Basic Rate — 1192=84 / M³ Total — 4,07,822=8
Including Carriage, GST 12%, LIES 1%, 10% against for.

24-8-21

सहस्रकर्म विभाग
राजीव गांधी विभाग
राजीव गांधी विभाग, बिलासपुर

A. Labour for cutting bamboo
 75MM dia Bamboo poles assumed
 20.0M pile, Sink - 1.525m deep.
 Total Sink depth - 30.50M.

Labour

Carpenter - 0.25 No @ 408/- = Rs 102/-
 unskilled labour - 2.50 No @ 304/- = Rs 760/-
 Add over Head charge - 12% - Rs 109/-
 Add contractor profit 10% - Rs 965/-
 Rs 1061/-
 Rate/meter - $\frac{1061.98}{30.50M} = Rs. 34 = 81/meter.$

B. Labour for fixing and fixing bamboo
 iron on each position with all.
 Complete job.

Piling out put - 9.90M²

Materials
 Nails 75MM to 100MM lg - 0.25 kg @ 61 = 74/kg - Rs 15.49
 Carpenter 1 No @ 408/- = Rs 408/-
 unskilled labour 1 No @ 304/- = Rs 304/-
 Add over Head charge - 12% - Total - 727/-
 Add 10% C.P - Total - 814/-
 Rate/m² - Rs. 96 = 36/m² - Rs 896/-

C. Labour for fixing fixing bamboo
 iron on with all complete job.

(624M to 75MM dia), out put - 30.50M

Materials
 75MM to 100MM lg nails - 0.25 kg @ 61 = 74/kg - 15.49
 unskilled labour 0.25 No @ 304/- = 76/-
 Carpenter 0.125 No @ 408/- = 51/-
 Total - 142.49
 Add over Head charge 12% - 17.09
 Add 10% C.P - 15.95
 Rate/meter - Rs 5 = 75/meter. 175/-
 (Excluding GST, Cess, Supers, etc.)

24.87

spreading, Hand facing with
Cl Hammer in layers 75 mm thick
including cost of light barriers
dagger, equal Consider, taxes
royalty etc all complete job.

Quantity - 2.892 MB

A. Labour unskilled - 1.50 NO C 304 = 00 - Rs 456 = 00

B. Compaction of Bricks - 0.67 NO C 304 = 00 - Rs 203 = 68

unskilled labor - 0.67 NO C 304 = 00 - Rs 3010 = 41

C. Brick set - 2.892 MB C 1063 = 00 - Rs 89 = 65

D. Local sand - 0.632 MB C 141 = 85/MB - Rs 89 = 65

Total - 3759 = 74
Rs 451 = 16

Add Over Head charge 12%

Rs 4210 = 90

Add 10% Contractor Profit

Rs 421 = 09

Rs 4631 = 99

Rs 1635 = 58/MB

Hence rate / MB

Carriage of Materials

Carriage for Bricks 1 MB Brick set (300 NO) - Rs 232 = 99

Carriage for Local sand - 0.22 MB C 127 = 99/MB - Rs 28 = 15

Total - Rs 1896 = 72/MB

E. Labour cost, including cost of material, Carriage, for Empty cement bag Arling. Senghosi fee.
Cold bag reused - all complete job.
out put 100.0 NO

Labour cost

unskilled labour

Settle

Labour for Carrying and Reusing

C.C. Bag

unskilled labour

Material

Local sand - for 100 Bag

Cost of Empty cement bag (Reused) 100 NO C 2 = 92 -

Add over Head charge 12%

Total -

Add 10% Contractor Profit

Add Carriage cost for Local sand

Heavy Rate / Bag - 3.5 MB C 127 = 99

Rs 12 = 3
Rs 12 = 3
Rs 12 = 3
Rs 12 = 3
Rs 12 = 3

CR 4000 in good condition
of 1.2 ccf capacity with change,
Labor cost, Local sand with bags,
strapping of Bag, Shrinkage and weight
sub as per spec. Location and delivery
of 219.

Bag - 1,000 NO (one hundred NO)

Un skilled Labor - 1.67 NO

for frung.

Un skilled Labor for carrying

and stacking and packing - 3.0 NO

Un skilled Labor for shed - 0.99 NO

Empty cement Bag (reused) - 1.00 NO

211 Nylon for shed - 2.00 NO

Local sand 3.5 M3

Hire Charge of Machine

Add over Head Charge 12%

Add 10% Contractor Profit

Carriage Cost for Empty cement Bag

Carriage Cost for Local sand 3.5 M3

Material Rate / Bag - Rs 34 = 29 / Bag

Excluding 16 SS, 12 SS, 12 SS, 12 SS

for Supply of Bamboo -

As per R.M.D - Bamboo 2nd class 75 mm dia -

As per R.M.D - Bamboo 75 mm dia 6m to

Area of 1 Bamboo for shed - 170 L

= 3.14 x 0.075 x 8.0 = 1.884

Material Composite rate for Bamboo woven cloth

96 = 36 (Labor) + 92 = 16 Cost of Bamboo

overhead cost and 10% profit

Material Rate for

Bamboo woven cloth - Rs 188 = 33

including Cost of Bamboo

Handwritten signature and stamp in the bottom left corner.