

प्रमाणित किया जाता है कि
 इस मापिपुस्त में महीन द्वारा
 अंकित १०० (एक सौ) पन्ने
 मात्र हैं। जो श्री सत्येन्द्र नारायण
 राय सहायक अभियंता, ग्रामीण
 कार्य विभाग कार्य अवर प्रमंडल
 राजपुर, के नाम से निर्गत
 किया जाता है।

[Signature]

12.7.21

कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, राजपुर
 (12/7/21)

Sch. XLV - Form No. 134

ग्रामीण कार्य विभाग
 कार्य प्रमंडल - समस्तीपुर DIVISION
 ग्रामीण कार्य विभाग
 कार्य अवर प्रमंडल SUB-DIVISION
 राजपुर।

Measurement Book

No. 2155

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:— F.D.R. Work To					
Road from To, Sarverganj To Near					
Nadi Pul via 19 M.K. Badhai Tola.					
Agency:—					
Agree No:—					
Date of meas:— 24.11.21					
1. Prov. cannot buy with local					
Sand filling					
5 Ml x 1.00 Ml x 1.00 Ml					5 M ³
5 Ml x 0.80 Ml x 0.60 Ml					2.40 M ³
9 Ml x 1.80 Ml x 0.70 Ml					11.34 M ³
9 Ml x 1.50 Ml x 1.10 Ml					14.85 M ³
7.50 Ml x 2.00 Ml x 1.00 Ml					15.00 M ³
7.50 Ml x 1.50 Ml x 0.50 Ml					5.63 M ³
15.00 Ml x 2.00 Ml x 0.60 Ml					18.00 M ³
15.00 Ml x 1.60 Ml x 0.80 Ml					19.20 M ³
2.80 Ml x 0.60 Ml x 0.30 Ml					0.50 M ³
4.00 Ml x 0.60 Ml x 0.35 Ml					0.84 M ³
Total					92.76 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.T. = 92.70 M ³
					4 Ml x 0.60 Ml x 0.45 = 1.08 M ³
					8.00 Ml x 0.30 Ml x 1.20 Ml = 8.64 M ³
					/
					Tull - 102.48 M ³
					C 30 bags for M ³ - 3074 bags
2. Am. bulking labour charge for bulking filling - -					
(5 Ml + 5 Ml) = 10 Ml.					
C 0.5 Ml c/c - - - 20 No.					
/	/	/	/	/	
(9 Ml + 9 Ml) = 18 Ml					
C 0.5 Ml c/c - 36 No.					
(7.5 + 7.50) = 15 Ml.					
C 0.5 Ml c/c = 30 No.					
(15 Ml + 15 Ml) = 30 Ml.					
C 0.5 Ml c/c = 60 No.					
8 Ml C 0.5 Ml c/c - 16 No					
Tull - (20 + 36 + 30 + 60 + 16) No x 2.00 Ml.					
= 324 Ml.					
- (1)					
2. 8 Ml C 0.5 Ml c/c = 5 No x 1.50 Ml = 7.5 Ml					
- (11)					
4.00 C 0.5 Ml c/c = 8 No.					
4.00 C 0.5 Ml c/c = 8 No					
16 No x 1.00 Ml = 16 Ml					
- (111)					
Tull - (1 + 21 + 211) = 347.50 Ml					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Prov. labour charge for bamboo runner					
(5 Ml + 9 Ml + 7.50 + 8.00 + 15 Ml)					
= 44.50 Ml					
3 No x 44.50 Ml = 133.50 Ml					
4. Cost of bamboo					
Total length - (342.50 + 133.50) Ml					
= 481.00 Ml					
@ 6 Ml per bamboo - 80 Nos.					
 3 Ml 94.11.21 S.E. Tugayor Rev 24/11/21 AE 					
Abstract of cost					
+.					
1. Prov. cement bags with local sand filler's & stacking					
vide this M.B.P.N. 2/ = 3074 bags					
@ Rs. 34 = 29 per bag - Rs. 1,05,402.00					
2. Prov. labour charge for bamboo filler					
vide this M.B.P.N. 2/ = 347.50 Ml					
@ Rs. 34 = 81 per Ml - Rs. 12,096.00					
					/
Total Rs. 1,17,503.00					

Continuation