

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:-</u>					
Construction of road					
from samanamid diversity					
Railway halt to Chittoor					
Sasaram.					
<u>Name of Agency:-</u> M/s. Chandrasmi					
Const <sup>n</sup> Pvt. Ltd., Ara,					
Agg. No.:- 16/MBD/2021-22					
Date of w/order:- 30/09/2021					
Date of entry:- 07/05/2022					
<u>Measurements:-</u>					
① P/W Tack Coat with bitumen					
emulsion---do---do---all job.					
1	10.35	3.25	= 33.64 m <sup>2</sup>		
1	8.39	2.95	= 24.75 "		
12	7.15	2.10	= 180.18 "		
1	4.68	1.78	= 8.33 "		
1	6.94	2.10	= 14.57 "		
					261.47 m <sup>2</sup>
② P/W M <sup>x</sup> al Surfacing					
---do---do--- all complete job					
Q.V.T.M B. P (23) Item No. ① = 261.47 m <sup>2</sup>					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	

ABSTRACT OF COST

(1) Clearing and grubbing  
-- do -- do -- all jobs

S.V.T.M.B. P(19)

1.24 Ha @ 53879.81 = 66,811.00

(2) Const<sup>n</sup> of subgrade

P(19) 1088.00 m<sup>3</sup>

P(19) 180.00 m<sup>3</sup>

1278.00 m<sup>3</sup> @ 192.10 = 24,5508.00

(3) P/V Gravel -- do -- do

P(19) 64.67 m<sup>3</sup> @ 2940.08 = 1,90,135.00

(4) P/V WBM C<sup>m</sup> II -- do -- do

P(19) 122.16 m<sup>3</sup> @ 4836.01 = 5,90,767.00

Sch. XLV-Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ P/v WBM Cr. III -- do-do					
P(19) 805.88m <sup>3</sup> @ 4440.29 = 1958196.00					
⑥ P/v Prime coat -- do-do					
P(19) 4078.40m <sup>2</sup> @ 4170 = 170069.00					
⑦ P/v Tack Coat -- do-do					
P(19) 27271.54m <sup>2</sup>					
P(23) 26147 "					
P(24) 2587.50 "					
30,120.51m <sup>2</sup> limit 30065.90m <sup>2</sup>					
@ 14.21/m <sup>2</sup> = 427,236.00					
⑧ P/v M.S.S. -- do-do					
P(20) 7079.61m <sup>2</sup>					
P(23) 26147m <sup>2</sup>					
7341.08m <sup>2</sup> limit 7340.90m <sup>2</sup>					
@ 215.84/m <sup>2</sup> = 158,4460.00					
⑨ P/v S.D.B.C. -- do-do					
P(20) 504.79m <sup>3</sup>					
P(24) 6468m <sup>3</sup>					
569.47m <sup>3</sup> limit 568.13m <sup>3</sup>					
@ 10967.17/m <sup>3</sup> = 6,230778.00					
⑩ PN metrol of Km, Stone -- do-do					
all jobs					
P(20) 1 nos @ 4293.35 = 4293.00					
6 nos @ 2291.08 = 13746.00					
2 nos @ 624.05 = 1248.00					
⑪ P/v netro - red coloured sign					
-- do-do -- all jobs					
1 nos @ 14540.00 = 14540.00					

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(10) 2 nos. @		3574.07	=	7148.00
2 nos. @		3459.87	=	6908.00
(11) P/v road machining -- do-do -- all jobs				
P(20) 1056.00 m <sup>2</sup>				
P(24) 144.00 m <sup>2</sup>				
		1200.00 m <sup>2</sup> @	₹21.92/m <sup>2</sup>	
				= 8,66,876.00
(12) P/v & fixing 'logs' of maintenance project -- do-do -- all jobs				
P(24) 2 nos. @		9111.75	=	18224.00
(13) P/v planting of tree -- do-do -- all jobs				
P(20) 210 nos.				
P(24) 100 nos.				
		310.00 nos. @	₹855.50	= 2,65,205.00
(14) P/v B/w (1:1) -- do-do -- all complete jobs				
P(20) 17.28 m <sup>2</sup> @		6846.81	/m <sup>2</sup>	
				= 1,09,673.00
(15) P/v plastering (1:4) -- -- do-do -- all jobs				
P(24) 120.96 m <sup>2</sup> @		154.59	/m <sup>2</sup>	= 1,86,99.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) P/v painting - do do - all jobs					
(21) 85136 m <sup>2</sup> @ 101.61 = 85702.00					122,384.00
Add 12% G.S.T.					146,861.00
Add 1% L.Cess					122,384.00
Add S. Fee					34,971.00
					<u>1,99,244.00</u>
Less 25.75% as per Agreement = 51,255.37.00					1,47,988.63
Less previous payment vide Page no (18) = 10,64,450.00					
Page no (18) = 83,54,951.00					
Total = ₹ 92,474.00					
<u>Actual</u> 07/05/2022 J.B.					
 07/05/22					