

18-11-2019

Name to work  
 Situation of work  
 Agency by which work is executed  
 Date of measurement  
 No. and date of agreement  
 (These four lines should be repeated at the commencement of the measurements relating to each work)

| Particulars                                                                                                             | Details of actual measurement |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|------------------|
|                                                                                                                         | No.                           | L. | B. |                  |
| N/W - Const. of R.C.C bridge across Sona River on Malpura to Pathkhawli Harizan Tola under (USIS NABARD) - Block Koteya |                               |    |    |                  |
| Agency - Gopalgarh Construction Pvt Ltd. at Bohari, Gp                                                                  |                               |    |    |                  |
| Ag. No. - 19 / SMD / USIS NABARD / 2019-2020                                                                            |                               |    |    |                  |
| Agreement Value Rs 83,90,807/-                                                                                          |                               |    |    |                  |
| Date of work order 16-9-2019                                                                                            |                               |    |    |                  |

Date of completion 15-9-2020

### Record measurement

(1) Dismantling of existing structures like culvert, bridge, retaining walls, other structure comprising of masonry - 210

$$2 \times 6 \times 0.7857 \times 1.22 \times 1.1 = 13.58 \text{ m}^3$$

$$2 \times 9 \times 0.7857 \times 1.22 \times 1.1 = 29.63 \text{ m}^3$$

$$2 \times 12 \times 0.7857 \times 1.22 \times 1.1 = 36.82 \text{ m}^3$$

(2) Supply, fitting and placing m-coated HYSD bar reinforcement in foundation

Continuation  
 as per drawing & technical

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area                       |
|-------------------------------------------------------------------|-------------------------------|----|----|----|----------------------------------------|
|                                                                   | No.                           | L. | B. | D. |                                        |
|                                                                   |                               |    |    |    | 5th Bill & Final Bill.                 |
| (1/3) E/W excavation in foundation trenches in all kind of soil — |                               |    |    |    |                                        |
|                                                                   |                               |    |    |    | 359.10 m <sup>3</sup> vide P. No. (23) |
|                                                                   |                               |    |    |    | @ 13.83 / m <sup>3</sup>               |
|                                                                   |                               |    |    |    | A = 26476                              |
| (2/8) providing steel liner 6mm thick for pile.                   |                               |    |    |    |                                        |
|                                                                   |                               |    |    |    | 14.92 MT vide P. No. (18)              |
|                                                                   |                               |    |    |    | @ 89284.59                             |
|                                                                   |                               |    |    |    | A = 1331828                            |
| (3/7) Bored cast-in-situ M-35 grade R.C.C. pier.                  |                               |    |    |    |                                        |
|                                                                   |                               |    |    |    | 419.98 MT vide (RM) 1                  |
|                                                                   |                               |    |    |    | P. No. (19)                            |
|                                                                   |                               |    |    |    | @ 17736.93                             |
|                                                                   |                               |    |    |    | A = 7449156                            |
| (4/8) Dismantling of existing structure.                          |                               |    |    |    |                                        |
|                                                                   |                               |    |    |    | 22.62 m <sup>3</sup> vide P. No. (19)  |
|                                                                   |                               |    |    |    | @ 1140.29 / m <sup>3</sup>             |
|                                                                   |                               |    |    |    | A = 25805                              |
| (5/9) providing sand filling in foundation trenches               |                               |    |    |    |                                        |
|                                                                   |                               |    |    |    | 15.05 m <sup>3</sup> vide P. No. (23)  |

Continuation

28352657



Sch. XLV - Form No. 134

| Particulars                                                                                                                                                                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                   | No.                           | L. | B. | D. |                  |
| 41) providing and<br>53) applying Tack<br>coat etc.<br>467.00 m <sup>2</sup> vide T.N.R.P. Ho-66<br>limited to<br>337.50/m <sup>2</sup><br>@ 14.75/m <sup>2</sup><br>A = 4978     |                               |    |    |    |                  |
| 42) providing and<br>51) applying 20mm<br>premium asphalt<br>and rolling on<br>to do etc.<br>337.50 m <sup>2</sup><br>vide T.N.R.P. Ho-66<br>@ 269.23/m <sup>2</sup><br>A = 90190 |                               |    |    |    |                  |
| total A = 2492286                                                                                                                                                                 |                               |    |    |    |                  |
| below rollers = 2492286                                                                                                                                                           |                               |    |    |    |                  |
| total Rs = 22430580                                                                                                                                                               |                               |    |    |    |                  |
| previous Amt = 20409302                                                                                                                                                           |                               |    |    |    |                  |
| paid                                                                                                                                                                              |                               |    |    |    |                  |
| Net A = 2021278                                                                                                                                                                   |                               |    |    |    |                  |

Continuation