

Sinduari pucca kuan to Mahadalit Basti

Schedule XIV Form No. 134 MR-3054

Hagipur DIVISION

Hagipur SUB-DIVISION

MEASUREMENT BOOK

M.B.N.D.-2793A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Abstract of cost					
Name of work - M/R of					
road from Sinduari					
Pucca kuan to Maha					
dalet bast					
(Under M/R - N)					
Agreement No - 53 MBP/2020-21					
Package No - M-R/N/2019-20					
Hajpur/14					
Date of start - 09.09.2020					
Date of completion - 08.06.21					

Actual date of completion - 15.02.22

Date of entry - 15.02.22

Item ① clearing and grubbing
1 road land by manual
- - do - - - E/I

Qty vide TMB. p- 1

0.285 hec @ Rs 51133.76/hec

= Rs 14573.00

Item ② Construction of
3 Granular Sub base
by providing - - -

GSB Gr-2 material

- - do - - - E/I

Continuation

Rs 14573.00 ✓
— c/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	H.	
Material used					
① Stone chips	—				153.36 M ³
② Stone dust	—				83.82 M ³
③ Sand	—				7.73 M ³
④ Bitumen	—				15.99 MT
⑤ Emulsion	—				1.77 MT
⑥ Soil	—				597.60 M ³

SK
15.02.22
S.E.

Work has been completed
on dt 15.2.22. as per spec-
ification. ~~15.2.22~~

Sampan

15.2.22
A.E.

Amount Rs. 2540000.00

Letter No. 10 Dt 21.02.2022

NOTE: Time Extension granted by
Executive Engineer RWD HSP
vide letter No.

Date -

Till 15.02.2022

माता ग. रंगुलकर
गौड गौड गौड
सुनील कुमार

Continuation