

Thathan Buzurg to NH-77 (NMP)
Schedule XLV-Form No. 134

Haripur **DIVISION**

Haripur **SUB-DIVISION**

MEASUREMENT BOOK

K.B. No. - 2821

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Abstract of cost					
Name of work — M/R of road					
from Thathan Buzurg					
to NH-77					
(Under M/R-N)					
Agreement No — 53 MBD/2020-21					
Date of start — 09.09.2020					
Package No — M/R-N/2019-20					
Hajipur/14					
Date of completion — 08.06.21					
Actual date of completion — 13.02.2022					
Date of entry: — 13.02.22					
Item ① clearing and grubbing					
1 road land — do —					
Qty urde TMB, P-2					
0.279 Hec @ Rs 51133.76/Hec					
= Rs 14266.00					
Item ② construction of					
3 Granular sub base					
by providing well					
graded — do — Gr-2					
Qty urde TMB, P-3					
57.86 m ³ @ Rs 2144.05/m ³					
= Rs 124055.00					

Continuation

Rs 138321.00

[illegible]

Continuation
 13-222
 All ofment 14 → 30 33 000 200
 Letter NO - 10 Pt 21-02-2022