

mmgsy (GEN)

M.B.No-477

19-20

Schedule XLY Form No. 134.

Raid path to chhot Baurma Dhalga

Road

DIVISION

Division. Gogri

Sub. Divi. Gogri

SUB-DIVISION

M.B.No 477

Sanjay Kumar

Measurement Book

41

MBNO-477

प्रमाणित किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिन
में श्री अरविन्द कुमार, सहायक
अभियंता आगोश कार्य विभाग,
कार्य अवर प्रमंडल गोगरी का
निर्गत किया जाता है

25.9.20
कार्पसल अभियंता
आगोश कार्य विभाग
अवर प्रमंडल-गोगरी

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No. 477

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of road					
from Road Path to Chhoti					
Baurana dhalg.					
Name of Agency - Sanjay Kumar					
At - Rohiyar, P.O. Gangolia, Distt. Khagaria					
Agreement No. - SBD 35/2019-2020					
Date of Start - 21.11.2019					
Date of Completion - 20.11.2020					

Record measurement

1. Setting out billars					
Providing & fixing of					
working benchmark billars					
etc - do - all comp. job -					
i) working benchmark billars - 1.0 nos.					✓
ii) Reference billars - 4.0 nos.					✓
2. clearing & grubbing					
Road land by manual					
means including uprooting					
wild vegetation etc - do -					
do - all comp. job -					

Continuation

2nd or A/C Bill

ABSTRACT OF COST

Date - 26.06.2022

1. setting out pillars

prg. & fixing of working

benchmark pillars etc -

do-do-all comp. job -

qty. vide T.M.B.P. (4)

i) working benchmark pillars

1.0 nos.

Rs. 3942 = 22/00. — Pl. 3,942/-

ii) Reference pillars 4.0 nos.

Rs. 1806 = 78/00. — Rs. 7,227/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. clearing & grubbing Road land (By manual means) etc-do-do-all Comp. job					
747. vide T.M.B.P. (5)					
0.7 Ha.					
ORs. 49,496 = 70/Ha. — Rs. 34,648					
3. Const. of embankment with material obtained from borrowpits with all lifts & leads etc-do-					
do-all comp. job					
747. vide T.M.B.P. (5)					
i) 100m lead - 218.32 m ³					
747. vide T.M.B.P. (10) - 410.98 m ³					
689.30 m ³					
ORs. 150 = 21/m ³ — Rs. 1,03,540					
ii) 1000m lead - 69.58 m ³					
747. vide T.M.B.P. (10) - 102.745 m ³					
172.325 m ³					
ORs. 174 = 83/m ³ — Rs. 30,127					
4. Const. of subgrade & earthen shoulder with approved material etc-do-					

Continuation

Continuation