

NDB BRICS

M.B.No-522

21-22

Schedule XLY Form No.134

പുറംകൂടിയ ക്ലാസ്സിഫിക്കേഷൻ ക്ലാസ്സ്

എസ്. എസ്. ഡിവിഷൻ

DIVISION

എസ്. എസ്. ഡിവിഷൻ

SUB-DIVISION

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (रक सं.) पन्ने हैं जिसे
श्री रमेश कुमार सतार, सहायक
अधीक्षता, ग्रामीण कार्य विभाग, कार्य
अवर प्रमंडल, गोगरी का निर्गत
किया जाता है।

Handwritten: 18/11/21
कार्यपालक अधीक्षता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No. 522

Name of Officer _____

Name of Work:-

Estimation of Work:-

Agency by which work is executed:-

Date of Measurement:-

Loc. and date of agreement:-

(These four items should be repeated at the commencement of the measurement relating to each item)

Particulars	Details of actual measurement				Quantity of work
	No.	L.	B.	H.	
Name of Work:- Construction of					
road from P. S. to Daxakh					
Reinforcement of bridge					
Name of Agency:-					
Agreement No.:-					
Estimated date of start of work:-					
Estimated date of completion of work:-					
Record entry:-					

- ① Providing and fixing of
typical highway information signs based
with logo as per MoRTH specification
1) logo identification, sign board - 1 Nos.
CH2C information Board - 1 Nos.
2 Nos.

- ② Setting out pillars.
Reference pillars - 1 Nos.

- ③ Clearing and grubbing
road land by manual means
including uprooting wild vegetation,
grass, bushes etc. etc. all.
 $2 \times 7 \times 30.00 \times 1.50 = 630 \text{ m}^2$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road from Fatehpur to Dakshin Rajeshwar Singh to Kushwaha tola.					
Name of Agency:-					
Agreement No:-					
Stipulated date of start of work:-					
Stipulated date of completion:-					
①/② Providing and fixing of typical M.C.B. Performance sign board with logo of the					
Nos vide T.M.B.P-1 -	1				2 Nos.
Nos vide T.M.B.P-9-1	1				1 Nos.

3 Nos.

@ Rs. 8925 = 10/Nos.

Rs. 26775 =

②/① Setting out pillars & reference pillars.

Nos vide T.M.B.P-1 - 1 Nos

@ Rs. 1765 = 60/Nos.

Rs. 1766 =

③/② Clearing and grubbing road land by manual means.

Area vide T.M.B.P-2 - 0.066 Hect

@ Rs. 51133 = 76/haet

Rs. 3375 =

④/③ Excavation for road way in soil using manual means.

Qty vide T.M.B.P-2 - 42.468 m³@ Rs. 74 = 16/m³

Rs. 3149 =

Rs. 35065 =

Continuation

BFRS 35065 = 200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤/④ Dismantling of cement concrete pavement do-do..					
Qty vide T.M.B.P-2 -	21.750	m ²			
@ Rs 1563 = 83/m ²					- Rs 34013 =
⑥/⑤ Construction of embankment with material obtained from borrow pits with in situ do do					
Qty vide T.M.B.P-3 -	2920.50	m ³			
Qty vide T.M.B.P-6 -	288.373	m ³			
	3208.873	m ³			
@ Rs 174 = 94/m ³					- Rs 561360 =
⑦/⑥ Construction of granular sub base by providing well graded.					
Qty vide T.M.B.P-3 -	45846	m ²			
@ Rs 2435 = 33/m ²	Unit - 45.62	m ²			- Rs 111100 =
⑧/⑦ LBM Gr III providing, laying spreading & compacting do-do..					
Qty vide T.M.B.P-4 -	45.820	m ³			
Unit - 45.820		m ³			
@ Rs 3097 = 08/m ³					- Rs 141908 =
⑨/⑧ Constn of 1m reinforcement C.C pavement do-do..					
Qty vide T.M.B.P-4 -	134.580	m ³			
@ Rs 6619 = 04/m ³					- Rs 890790 =
⑩/⑨ Construction of subgrade and earthen shoulder do-do					
Qty vide T.M.B.P-5 -	123.847	m ³			
@ Rs 176 = 58/m ³					- Rs 21869 =

Continuation

RS. 1796105 = 20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) KM Stone					
Nos vide T.M.B.P. - 6 - 2 Nos					
@ Rs. 2131 = 88 / Nos.					- Rs. 4264 =
(12) 200M Stone					
Nos vide T.M.B.P. - 6 - 1 Nos					
@ Rs. 579 = 65 / Nos.					- Rs. 580 =
(13) Boundary pillars.					
Nos vide T.M.B.P. - 6 - 60 Nos					
@ Rs. 472 = 54 / Nos.					- Rs. 28352 =
(14) 600mm equilateral band					
Nos vide T.M.B.P. - 7 - 2 Nos					
@ Rs. 3722 = 23 / Nos.					- Rs. 7444 =
(15) 600mm Circular Speed limit					
Nos vide T.M.B.P. - 7 - 2 Nos					
@ Rs. 4994 = 14 / Nos.					- Rs. 9988 =
(16) (600x450)mm rectangular					
Nos vide T.M.B.P. - 7 - 2 Nos					
@ Rs. 4702 = 08 / Nos.					- Rs. 9404 =
(17) 900mm Side Octagon.					
Nos vide T.M.B.P. - 7 - 1 Nos.					
@ Rs. 8890 = 01 / Nos.					- Rs. 8890 =
(18) Filling and applying of hot applied thermoplastic Compound paint					
Area vide T.M.B.P. - 7.6 m ²					
@ Rs. 735 = 44 / m ²					- Rs. 4413 =

RS 1869440 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Providing and applying hot applied Thermoplastic					
Down side T.M. B.P. - 7 -				44 m	
@ Rs. 735 = 16/m ²					- Rs. 32357 =
(18) Direction and plan					
Indentification sign board					
Down side T.M. B.P. - 7 -				1 Nos.	
@ Rs. 2779 = 16/ Nos.					- Rs. 2779 =
(19) Providing and laying					
Stone Boulder pitching on slope					
Qty vide T.M. B.P. - 8				347.925 m ³	
@ Rs. 2650 = 03/m ³					- Rs. 922012 =
(20) Providing and laying filter material					
Qty vide T.M. B.P. - 8				173.962 m ³	
@ Rs. 3100 = 49/m ³					- Rs. 539367 =
(21) Providing and laying boulder apron for bed protection					
Qty vide T.M. B.P. - 9				104.40 m ³	
@ Rs. 2650 = 03/m ³					- Rs. 276663 =
					3642620 =
Add 12% GST					+ 437114 =
Add 1% Labour cess					+ 36426 =
					4116160 =
Add 8% Contingency @ 10% of total					+ 46832 =
Cost vide Page no. 14 of T.M.B.					4162992 =
Less 0.6% as per below amount					- 24978 =
					4138014 =

Continuation

clp
 15/7/2022
 BE

8/7/22
 SE

RURAL WORKS DEPARTMENT



GOVERNMENT OF BIHAR

1. NAME OF OFFICE :- Executive Engineer, Rural Works Department,
Works Division, Gogri.
2. NAME OF WORK :- Construction. of Road From Under Packa
No.- MMGSY-NDB-BRRP-231-Gogri in
Khagaria Distt. Works (Tender ID- 104193)
Under MMGSY-NDB BRICS
3. NAME OF AGENCY :- Dharmendra Kumar Choudhary,
Add- At-Tulsipur, Bank Colony , Ps-
Tilkamanjhi, District. Bhagalpur (Bihar)
4. AGREEMENT NO. :- 16 S.B.D/2021-2022
5. TENDER VALUE :- 48470981 /-
6. RATE APPROVED :- 0.60 % Below
7. CONSTRUCTION COST :- 44035255 /-
8. MAINTENANCE COST :- 4144900 /-
9. AGREEMENT VALUE :- 4,81,80,155/-
10. DATE OF COMMENCEMENT:- 17-11-2021
11. DATE OF COMPLITION :- 16-11-2022

सर्वोच्च गुणवत्ता दी गई

Kunal
17/11/2021
EXECUTIVE ENGINEER
RWD WORKS DIVISION,
GOGRI.

Sd/-
17/11/21




बिहार BIHAR

6772 धर्मनंद कुमार चौधरी सह तुलसीनगर बैंक कॉलोनी, थाना तिलकमंजी, भागलपुर।
15/11/21

AL 279798

सुधीर कुमार

मुद्रांक विक्रेता
अनुमति सं-08/2003
कचहरी, भागलपुर



S.B.D No. 16./S.B.D.....2021-22

This agreement, made on the ...17th day of November..... 2021 between Executive Engineer, Rural Works Department, Works Division, Gogri (Hereinafter called "the Employer") on the one part, and Dharmendra Kumar Choudhary. Add.- Tulsipur, Bank Colony Po+Ps- Tilkamanji, District. Bhagalpur (Bihar) (Hereinafter called "the Contractor" of the other part). Whereas the Employer is desirous that the Contractor execute Construction of Road From Under Package No.- MMGSY-NDB-BRRP-231-Gogri in Khagaria Distt. Works (Tender ID- 104193) Under MMGSY-NDB BRICS (Hereinafter called "the works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rupees 4,81,80,155=00 (Four Crore Eighty One Lakh Eighty Thousand One Hundred Fifty five Only) @ 0.60% Below

धर्मनंद कुमार चौधरी
Contractor Concern

Executive Engineer,
Rural Works Department,
Works Division, Gogri
13/11/21

Latitude: 25.397324
Longitude: 86.674895
Elevation: 52.18±32 m
Accuracy: 102.4 m
Time: 07-07-2022
Note: Fatehpur to dakchini rajeshwar singh ghar to kushwaha tola



Powered by NoteCam

Latitude: 25.397085
Longitude: 86.67491
Elevation: 44.21±12 m
Accuracy: 26.4 m
Time: 07-07-2022

Powered by NoteCam

Latitude: 25.397085
Longitude: 86.67491
Elevation: 44.21±12 m
Accuracy: 26.4 m
Time: 07-07-2022

Note: Fatehpur to dakchini rajeshwar singh ghar to kushwaha tola

मुख्यमंत्री ग्राम संपर्क योजना (NDB)

पथ का नाम- फतेहपुर से दक्षिण राजेश्वर सिंह घर से कुशवाहा टोला तक
पथ की लम्बाई- 0.220 कि. मी.
प्रावचकालित राशि- 43.135 लाख
कार्य - 17.11.2021
अनुरक्षण - 17.11.2022
संवर्द्धक का नाम- धर्मनंद कुमार चौधरी
कार्यकारी एजेंसी- कार्यपालक अभिवृत्त, ग्रामीण कार्य विभाग,
कार्य प्रमण्डल - गावारी

पॉच वर्षीय अनुरक्षण की राशि- 1.176 लाख
समाप्ति की तिथि
16.11.2022
16.11.2027

पथ का नाम- फतेहपुर से दक्षिण राजेश्वर सिंह घर से कुशवाहा टोला तक
पथ की लम्बाई- 0.220 कि. मी.
प्रावचकालित राशि- 43.135 लाख
कार्य - 17.11.2021
अनुरक्षण - 17.11.2022
संवर्द्धक का नाम- धर्मनंद कुमार चौधरी
कार्यकारी एजेंसी- कार्यपालक अभिवृत्त, ग्रामीण कार्य विभाग,
कार्य प्रमण्डल - गावारी